



Richard J. Daley Center
50 W. Washington Street
Room 200
Chicago, Illinois 60602
(312) 744-3090
Fax: (312) 744-8005
www.pbcchicago.com

Chairman
RAHM EMANUEL
Mayor
City of Chicago

Executive Director
ERIN LAVIN CABONARGI

April 17, 2015

Lincoln Elementary School Annex Project Progress Update and Look-Ahead Schedule

1. Project Schedule:
 - Project tracking on schedule
2. Current Activities - Week of April 13, 2015:
 - Pour second half of third-floor decking and high roofs (*complete*)
 - Continue to detail steel at roof area (*in progress*)
 - Continue interior masonry work (*in progress*)
 - Mechanical, electrical, plumbing rough-ins at ground and first floors (*in progress*)
 - Continue to install exterior heavy-gauge metal framing on ground, first and second floors (*in progress*)
 - Continue cementitious fireproofing on second floor (*complete*)
 - Install exterior sheathing on ground and first floor, second floor all elevations (*in progress*)
 - Rough-in fire alarm at existing school (*in progress*)
 - Start framing interior of building (*in progress*)
 - Bracing of electrical pole in alley. No through traffic for two weeks in alley (*in progress*)
 - Vibration monitoring (*in progress*)
 - Street sweeping (*in progress as needed*)
 - Enhanced pest control (*in progress*)
3. Upcoming Activities - Week of April 20, 2015:
 - Continue to install exterior heavy-gauge metal framing on ground, first and second floors
 - Bracing of electrical pole in alley. No through traffic in alley, as previously noted
 - Continue mechanical, electrical, plumbing rough-ins at all floors
 - Continue to rough in overhead plumbing
 - Install concrete equipment pads
 - Wall framing
 - Exterior sheathing
 - Continue underground fire pump duct feed by new switchgear room
 - Vibration monitoring
 - Street sweeping
 - Enhanced pest control