



Richard J. Daley Center  
50 W. Washington Street  
Room 200  
Chicago, Illinois 60602  
(312) 744-3090  
Fax: (312) 744-8005  
www.pbcchicago.com

Chairman  
RAHM EMANUEL  
Mayor  
City of Chicago

Executive Director  
FELICIA S. DAMS

August 14, 2015

## Lincoln Elementary School Annex Project Progress Update and Look-Ahead Schedule

1. Project Schedule:
  - Project tracking on schedule
  
2. Current Activities - Week of August 10, 2015:
  - Terra cotta on south elevation (*in progress*)
  - Rooftop concrete pour (*in progress*)
  - Ceramic tile installation (*in progress*)
  - Install doors and hardware (*in progress*)
  - Continue demolition and abatement work (*in progress*)
  - Lift structural support (*in progress*)
  - Install kitchen equipment (*in progress*)
  - Elevator foundation and structural support (*in progress*)
  - Continue taping drywall (*in progress*)
  - Continue painting (*in progress*)
  - Architectural beam enclosure (*in progress*)
  - Concrete sealing (*in progress*)
  - Elevator foundation (*in progress*)
  - Continue fire alarm work (*in progress*)
  - Finish trim for electric and HVAC (*in progress*)
  - Interior lighting installation (*in progress*)
  - Acoustical tile installation (*in progress*)
  - Flooring installation (*in progress*)
  - Install bathroom fixtures: sinks, toilets and partitions (*in progress*)
  - Continue rough-in for window AC units (*in progress*)
  - Window installation (*in progress*)
  - Vibration monitoring (*in progress*)
  - Street sweeping (*in progress as needed*)
  - Enhanced pest control (*in progress*)
  
3. Upcoming Activities - Week of August 17, 2015:
  - Window installation on south elevation
  - Peoples Gas service installation
  - Furniture delivery
  - Lift structural support
  - Continue kitchen equipment/trim installation
  - Elevator foundation and structural support



- Continue rough-in for window AC units
- Install dichroic glass
- Install guardrail
- Install ornamental iron fence
- Locker installation
- Continue acoustical tile installation
- Continue drywall taping
- Continue interior painting
- Window shade installation
- Continue ceramic tile installation
- Continue flooring installation
- Continue installation of bathroom fixtures: sinks, toilets and partitions
- Continue finish trim for electric and HVAC
- Pour concrete sidewalk along Kemper
- Vibration monitoring
- Street sweeping
- Enhanced pest control