



Public Building Commission of Chicago Contractor Payment Information

Project: Engine Company 109

Contract Number: 1495

General Contractor: The George Sollitt Construction Company/Oakley
Construction Joint Venture

Payment Application: #22 (Final)

Amount Paid: \$424,204.00

Date of Payment to General Contractor: 10/12/12

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions for Construction Contracts Section 16.09 entitled, Prompt Payment to Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor.

Follow this project on Twitter @PBCChi #E109

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT S
CERTIFICATE OF ARCHITECT - ENGINEER

Date: August 1, 2012
Project: ENGINE COMPANY 109

To: Public Building Commission of Chicago

In accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____, relating to the \$ _____

Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

THE CONTRACTOR	THE GEORGE SOLLITT CONSTRUCTION COMPANY/ OAKLEY CONSTRUCTION JOINT VENTURE
FOR	ENGINE COMPANY 109
is now entitled to the sum of	\$424,204.00

ORIGINAL CONTRACT PRICE	\$7,555,000.00	
ADDITIONS	470,534.00	
DEDUCTIONS	(231,801.88)	
NET ADDITION OR DEDUCTION	238,732.12	
ADJUSTED CONTRACT PRICE	\$7,793,732.12	
TOTAL AMOUNT EARNED		\$7,793,732.12
TOTAL RETENTION		\$0.00
a) Reserve Withheld @ 10% of Total Amount Earned, but not to exceed 5% of Contract Price	\$0.00	
b) Liens and Other Withholding		
c) Liquidated Damages Withheld		
TOTAL PAID TO DATE (Include this Payment)		\$7,793,732.12
LESS: AMOUNT PREVIOUSLY PAID		\$7,369,528.12
AMOUNT DUE THIS PAYMENT		\$424,204.00

Date: _____

Architect - Engineer

FILE CODE: 07040.02.07.13
PA_SOJV_PA022F_20120801

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

STATE OF ILLINOIS)
)ss
 COUNTY OF DU PAGE)

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR FINAL PAYMENT

The affiant, being first duly sworn on oath, deposes and says that he/she is _____ of _____ PROJECT CONTROLLER of THE GEORGE SOLLITT CONSTRUCTION/OAKLEY CONSTRUCTION JOINT VENTURE, an ILLINOIS corporation, and duly authorized to make this Affidavit on behalf of said corporation, and individually, that he/she is well acquainted with the facts herein set forth and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. 1495 dated the 19th day of November, 2009 for or (describe nature of work)

GENERAL CONSTRUCTION

FOR (Designate Project and Location)
 ENGINE COMPANY 109

2343 S. Kedzie Ave., Chicago, Illinois 60623

that the following statements are made for the purpose of procuring a final payment of:
 FOUR HUNDRED TWENTY FOUR THOUSAND TWO HUNDRED FOUR AND NO/100THS-----
 (\$424,204.00)

under the terms of said contract, that the work for which payment is requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements of said Owner under them. That for the purpose of said contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies, and services for, and having done labor on said improvements. That the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively. That this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work as stated:

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'S)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
GEORGE SOLLITT CONSTRUCTION 790 N. CENTRAL WOOD DALE, IL 60191	GENERAL CONDITIONS	562,828.50	562,828.50	0.00	528,344.62	34,483.88	0.00
GEORGE SOLLITT	INSURANCE	42,000.00	42,000.00	0.00	42,000.00	0.00	0.00
GEORGE SOLLITT	PERFORMANCE BOND	70,000.00	70,000.00	0.00	70,000.00	0.00	0.00
GEORGE SOLLITT	MOBILIZATION	25,000.00	25,000.00	0.00	25,000.00	0.00	0.00
GEORGE SOLLITT	DEMOBILIZATION	5,000.00	5,000.00	0.00	5,000.00	0.00	0.00
GEORGE SOLLITT	MASONRY SETTLEMENT	211,326.00	211,326.00	0.00	0.00	211,326.00	0.00
GEORGE SOLLITT	BECKIT SETTLEMENT	45,000.00	45,000.00	0.00	0.00	45,000.00	0.00
GEORGE SOLLITT	CREDIT CONTINGENCY ALLOWANCE	(21,967.00)	(21,967.00)	0.00	0.00	(21,967.00)	0.00
GEORGE SOLLITT	COMMISSION CONTINGENCY ALLOWANCE	21,967.00	21,967.00	0.00	0.00	21,967.00	0.00
Change Order 1 CX 1		\$2,570.00					
Change Order 2 CX 2		\$183.00					
Change Order 3 CX 22		(\$6,590.00)					
Change Order 5 CX 19		\$2,920.00					
Change Order 6 CX 20		\$0.00					
Change Order 7 CX 21		\$0.00					
Change Order 8 CX 3		\$12,050.00					
Change Order 9 CX 6		\$9,123.00					
Change Order 10 CX 12		\$3,922.00					
Change Order 11 CX 13		\$3,862.00					
Change Order 12 CX 4		\$6,884.00					
Change Order 13 CX 11		\$494.00					
Change Order 14 CX 52		\$0.00					

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
Change Order 15 CX 33	\$2,173.00						
Change Order 16 CX 26	(\$224.00)						
Change Order 17 CX 32	\$18,129.00						
Change Order 18 CX 36	\$2,985.00						
Change Order 20 CX 25	\$0.00						
Change Order 21 CX 28	\$0.00						
Change Order 22 CX 33	(\$300.00)						
Change Order 23 CX 31	\$9,163.00						
Change Order 24 CX 54	(\$8,457.00)						
Change Order 25 CX 29	\$1,741.00						
Change Order 26 CX 35	\$4,940.00						
Change Order 27 CX 34	\$1,611.00						
Change Order 28 CX 87	\$801.00						
Change Order 30 CX 42	\$530.00						
Change Order 31 CX 53	\$4,676.00						
Change Order 33 CX 50	\$618.00						
Change Order 34 CX 89	\$4,867.00						
Change Order 37 CX 84	\$1,378.00						
Change Order 38 CX 81	\$208.00						
Change Order 39 CX 55	\$1,002.00						
Change Order 41 CX 73	\$10,441.00						
Change Order 42 CX 74	\$8,367.00						
Change Order 44 CX 93	\$2,546.00						
Change Order 46 CX 126	\$6,413.00						
Change Order 47 CX 167	\$7,640.00						
Change Order 48 CX 116	\$1,095.00						
Change Order 49 CX 105	\$7,603.00						
Change Order 54 CX 130	\$3,160.00						
Change Order 55 CX 129	\$14,280.00						
Change Order 56 CX	\$5,067.00						
Change Order 58 CX 132	\$845.00						
Change Order 63 CX 146	\$3,880.00						
Change Order 64 CX 149	\$4,197.00						
Change Order 65 CX 160,164	\$6,972.00						
Change Order 67 CX 158	\$3,533.00						
Change Order 68 CX	\$12,325.00						
Change Order 69 CX	(\$1,098.00)						
Change Order 70 CX	\$0.00						
Change Order 71 CX	(\$592.00)						
GEORGE SOLLITT	OWNER CHANGE ORDERS						
Change Order 4	\$90,028.00						
Change Order 32	\$80,506.00						
Change Order 72	(\$196,571.00)						
GEORGE SOLLITT	ALLOWANCE 1: SITEMARK ALLOWANCE	196,571.00	196,571.00	0.00	196,571.00	0.00	0.00
	\$200,000						
	Earth, Inc. (\$866)						
	Earth, Inc. (\$1,291)						
	Beverly Asphalt (\$1,272)						
	GO 72 - Credit Sitemark Allowance	(196,571.00)	(196,571.00)	0.00	(196,571.00)	0.00	0.00
	EEO LIQUIDATED DAMAGES	(13,263.88)	(13,263.88)	0.00	0.00	(13,263.88)	0.00
GEORGE SOLLITT	MISCELLANEOUS SITE DEMO	15,500.00	15,500.00	0.00	15,500.00	0.00	0.00
GEORGE SOLLITT	MISCELLANEOUS CARPENTRY	65,200.00	65,200.00	0.00	65,200.00	0.00	0.00
	SUBTOTAL	1,028,590.62	1,028,590.62	0.00	751,044.62	277,546.00	0.00
GEORGE SOLLITT'S SUBCONTRACTORS:							

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
ABT ELECTRONICS AND APPLIANCE 9000 N. WAUKEGAN RD. MORTON GROVE, IL 60053	KITCHEN APPLIANCE & ACCESSORIES	39,591.00	39,591.00	0.00	39,591.00	0.00	0.00
AIR FLOW COMPANY 860 WEST FULLERTON AVENUE ADDISON, IL 60101	LOUVERS	1,950.00	1,950.00	0.00	1,950.00	0.00	0.00
B. BRUCE, INC. 9052 S. NATOMA OAK LAWN, IL 60453	SITework UTILITIES & DRAINAGE	25,926.00	25,926.00	0.00	25,926.00	0.00	0.00
BEVERLY ASPHALT PAVING COMPANY 1514 W. PERSHING ROAD CHICAGO, IL 60609	HOT MIX ASPHALT PAVING	31,839.00	31,839.00	0.00	31,839.00	0.00	0.00
BUILDERS UNITED SALES CO. 713 BRIARCLIFF DRIVE MINOOKA, IL 60447	LOCKERS	26,000.00	26,000.00	0.00	26,000.00	0.00	0.00
BUSINESS OFFICE SYSTEMS 740 HILLTOP DRIVE ITASCA, IL 60143	FURNITURE	80,019.00	80,019.00	0.00	80,019.00	0.00	0.00
C.E. SHOMO & ASSOCIATES 8746 E. PRAIRIE RD. SKOKIE, IL 60076	MANUFACTURED METAL CASEWORK	86,731.00	86,731.00	0.00	86,731.00	0.00	0.00
CHRISTY WEBBER LANDSCAPES 2900 FERDINAND ST. CHICAGO, IL 60612	LANDSCAPING	78,576.00	78,576.00	0.00	70,718.00	7,858.00	0.00
CIRCUL AIR CORPORATION 350 PFINGSTEN ROAD, SUITE 105 NORTHBROOK, IL 60062	DRYING CABINETS	27,983.00	27,983.00	0.00	27,983.00	0.00	0.00
C.J. ERICKSON PLUMBING, INC. 4141 W. 124TH PLACE ALSIP, IL 60803	SITE STORM, SEWER, WATER	135,512.00	135,512.00	0.00	135,512.00	0.00	0.00
CLARIDGE PRODUCTS 713 S. VERMONT ST. PALATINE, IL 60067	DISPLAY CASE	1,499.00	1,499.00	0.00	1,499.00	0.00	0.00
COMBINED ROOFING SERVICE 621 W. WASHINGTON CHICAGO, IL 60185	MODIFIED BITUMINOUS/GREEN ROOF	367,151.00	367,151.00	0.00	367,151.00	0.00	0.00
CUSTOM FIT ARCHITECTURAL 2747 W. ARMITAGE AVE. CHICAGO, IL 60647	COMPOSITE WALL PANELS	170,634.00	170,634.00	0.00	170,634.00	0.00	0.00
DOOR SYSTEMS 751 EXPRESSWAY DRIVE ITASCA, IL 60143	SECTIONAL DOORS	38,321.00	38,321.00	0.00	38,321.00	0.00	0.00
DYNAMIC HEATING & PIPING, INC. 4739 W. 138TH ST. CRESTWOOD, IL 60445	H.V.A.C.	616,881.00	616,881.00	0.00	616,881.00	0.00	0.00
EARTH, INC. 810 N. ARLINGTON HEIGHTS RD. STE. 1 ITASCA, IL 60143	EARTHWORK, SOIL, TOPSOIL, SCREEN PATCH	222,737.00	222,737.00	0.00	222,737.00	0.00	0.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
EDWARD E. GILLEN COMPANY 218 W. BECHER ST. MILWAUKEE, WI 53207	TELECOMMUNICATION TOWER CAISSON	78,603.00	78,603.00	0.00	78,603.00	0.00	0.00
E-Z SHELVING SYSTEMS, INC. 5538 MERRIAM DRIVE MERRIAM, KS 66203	METAL STORAGE CABINETS	9,808.00	9,808.00	0.00	9,808.00	0.00	0.00
FIRECO, INC. 11316 S. NATOMA WORTH, IL 60482	FIRESTOPPING	14,673.00	14,673.00	0.00	14,673.00	0.00	0.00
FRANK COONEY COMPANY 1226 N. MICHAEL DRIVE, SUITE C WOOD DALE, IL 60191	VISUAL DISPLAY SURFACES	7,373.00	7,373.00	0.00	7,373.00	0.00	0.00
GEAR GRID 670 SW 15TH STREET FOREST LAKE, MIN 55025	TURNOUT GEAR AND HOSE STORAGE	18,907.00	18,907.00	0.00	18,907.00	0.00	0.00
INDIE ENERGY 1020 CHURCH ST. EVANSTON, IL 60201	GEOTHERMAL LOOP FIELD	227,000.00	227,000.00	0.00	227,000.00	0.00	0.00
INSTALLATION SERVICES, INC. 10406 CHERRY VALLEY RD. GENOA, IL 60135	TELECOMMUNICATION TOWER	153,820.00	153,820.00	0.00	153,820.00	0.00	0.00
INTERIOR CONCEPTS 7150 N. RIDGEWAY LINCOLNWOOD, IL 60712	TOILET COMPS & ACCESS, FIRE EXT. & CABINETS	17,075.00	17,075.00	0.00	17,075.00	0.00	0.00
JOHNSON CONTROLS 3007 MALMO DR. ARLINGTON HEIGHTS, IL 60005	TEMPERATURE CONTROLS	118,187.00	118,187.00	0.00	118,187.00	0.00	0.00
KREMER DAVIS, INC. 701 PAPERMILL HILL DRIVE BATAVIA, IL 60510	FLUID APPLIED MEMBRANE AIR BARRIER	17,635.00	17,635.00	0.00	17,635.00	0.00	0.00
LAKE SHORE GLASS & MIRROR CORP. 2150 W. 32ND ST. CHICAGO, IL 61109	ALUMINUM ENTRANCES, GLASS & GLAZING	206,513.00	206,513.00	0.00	206,513.00	0.00	0.00
LIFE FITNESS 5100 N. RIVER ROAD SCHILLER PARK, IL 60176	EXERCISE EQUIPMENT	21,948.00	21,948.00	0.00	21,948.00	0.00	0.00
LINCOLNLAND ARCHITECTURAL 704 N. 7TH STREET RIVERTON, IL 62561	SIGNAGE/TOWER LOGO	10,800.00	10,800.00	0.00	10,800.00	0.00	0.00
LPS PAVEMENT COMPANY 67 STONEHILL RD. OSWEGO, IL 60543	PERMEABLE PAVERS	35,000.00	35,000.00	0.00	35,000.00	0.00	0.00
MANICO FLOORING 1434 ORLEANS STREET MCHEENRY, IL 60059	RESILIENT ATHLETIC FLOORING	3,850.00	3,850.00	0.00	3,850.00	0.00	0.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'S)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
MERIDIENNE CORPORATION 1958 W. 59TH STREET CHICAGO, IL 60636	EXTERIOR FINISH SYSTEM	10,000.00	10,000.00	0.00	10,000.00	0.00	0.00
MID-STATES CONCRETE PRODUCTS 500 S. PARK AVE. SOUTH BLOOMINGTON, IL 61080	PLANT PRECAST CONCRETE	90,619.00	90,619.00	0.00	90,619.00	0.00	0.00
MIDWESTERN STEEL 449 S. EVERGREEN ST. BENSENVILLE, IL 60106	STRUCTURAL STEEL	303,126.00	303,126.00	0.00	303,126.00	0.00	0.00
NATIONAL LIFT TRUCK 3333 MT PROSPECT ROAD FRANKLIN PARK, IL 60131	PERSONNEL LIFT	7,486.50	7,486.50	0.00	7,486.50	0.00	0.00
PATRIOT CONSTRUCTION 357 CASSIDY LANE ELGIN, IL 60124	ROUGH CARPENTRY	43,210.00	43,210.00	0.00	43,210.00	0.00	0.00
PLUMBING SYSTEMS, INC. 2361 S. WHIPPLE CHICAGO, IL 60623	PLUMBING	252,014.00	252,014.00	0.00	252,014.00	0.00	0.00
POBLOCKI SIGN COMPANY 3614 S. LOWE CHICAGO, IL 60609	CHICAGO FIRE DEPARTMENT LOGO'S	4,626.00	4,626.00	0.00	4,626.00	0.00	0.00
POWER & LIGHT SYSTEM 4420 SOO LINE LANE SCHILLER PARK, IL 60176	ELECTRICAL SOLLITT ELECTRICAL	578,126.00 268,219.00	578,126.00 268,219.00	0.00 0.00	578,126.00 268,219.00	0.00 0.00	0.00 0.00
R. BURNS PLUMBING 21950 S. HOWELL DR., SUITE 4 NEW LENOX, IL 60451	PLUMBING	173,853.00	173,853.00	0.00	173,853.00	0.00	0.00
ROCKFORD CENTRAL TILE & TERRAZZO 5139 AMERICAN ROAD ROCKFORD, IL 61109	TILING	22,797.00	22,797.00	0.00	22,797.00	0.00	0.00
SAGER SEALANT CORPORATION 708 E. ELM AVE. LAGRANGE, IL 60525	COLD FLUID APPLIED WATERPROOFING	12,291.00	12,291.00	0.00	12,291.00	0.00	0.00
SPECIALTIES DIRECT 161 TOWER DRIVE, SUITE C BURR RIDGE, IL 60527	FOOT GRILLES & FLAGPOLES	9,324.00	9,324.00	0.00	9,324.00	0.00	0.00
TORTORELLO'S SPRINKLING SYSTEMS 3220 S. SHIELDS AVE. CHICAGO, IL 60616	IRRIGATION SYSTEM	24,500.00	24,500.00	0.00	24,500.00	0.00	0.00
TRIUMPH RESTORATION 18822 S. 82ND AVE. MOKENA, IL 60448	JOINT SEALANTS	23,503.00	23,503.00	0.00	23,503.00	0.00	0.00
UPTOWN PAINTING & DECORATING 6712 CLARK ST. 2ND FLOOR CHICAGO, IL 60626	WATER REPELLANTS, PAINTING	69,921.00	69,921.00	0.00	69,921.00	0.00	0.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
GEORGE SOLLITT CONSTRUCTION	SUB TOTAL	5,814,748.12	5,814,748.12	0.00	5,529,344.12	285,404.00	0.00
OAKLEY CONSTRUCTION 7815 S. CLAREMONT AVE CHICAGO, IL 60620	GENERAL CONDITIONS	99,444.00	99,444.00	0.00	99,444.00	0.00	0.00
OAKLEY CONSTRUCTION	INSURANCE & BOND	20,871.00	20,871.00	0.00	20,871.00	0.00	0.00
OAKLEY CONSTRUCTION	QUALITY CONTROL	16,500.00	16,500.00	0.00	16,500.00	0.00	0.00
OAKLEY CONSTRUCTION	LEED ADMINISTRATION	16,500.00	16,500.00	0.00	16,500.00	0.00	0.00
OAKLEY CONSTRUCTION	SITE & BUILDING CONCRETE	255,843.00	255,843.00	0.00	255,843.00	0.00	0.00
OAKLEY CONSTRUCTION	GENERAL LABOR	5,360.00	5,360.00	0.00	5,360.00	0.00	0.00
OAKLEY CONSTRUCTION'S SUBCONTRACTORS:							
ARTLOW SYSTEMS 170 S. GARY AVE. CAROL STREAM, IL 60188	RESINOUS FLOORING	40,300.00	40,300.00	0.00	40,300.00	0.00	0.00
THE HORIZON GROUP, INC. 806 W. 76TH ST. DAVENPORT, IA 52806	INTERIOR WOODWORK & SOLID SURFACE	23,875.00	23,875.00	0.00	23,875.00	0.00	0.00
INDECOR 5009 N. WINTHROP AVE. CHICAGO, IL 60640	ROLLER SHADES	12,000.00	12,000.00	0.00	12,000.00	0.00	0.00
MASONRY COMPANY, INC. 236 EGDID DRIVE WHEELING, IL 60090	MASONRY, STONE, CAST STONE	1,065,765.00	1,065,765.00	0.00	926,965.00	138,800.00	0.00
MD BUILDING MATERIAL 953 SETON CT. WHEELING, IL 60090	DOORS, FRAMES, HARDWARE	55,000.00	55,000.00	0.00	55,000.00	0.00	0.00
MERIDIENNE CORPORATION 1958 W. 59TH ST. CHICAGO, IL 60636	DRYWALL & ACOUSTICAL CEILINGS	75,755.00	75,755.00	0.00	75,755.00	0.00	0.00
MORAN TERRAZZO 5243 S. ARCHER CHICAGO, IL 60632	RESINOUS MATRIX TERRAZZO FLOORING	97,000.00	97,000.00	0.00	97,000.00	0.00	0.00
TK CONCRETE 110 E. SCHILLER ST., STE. 234 ELMHURST, IL 60126	SITE CONCRETE	142,322.00	142,322.00	0.00	142,322.00	0.00	0.00
UNIVERSAL IRON WORKS 1135 S. KOLMAR AVE. CHICAGO, IL 60624	FENCING	52,449.00	52,449.00	0.00	52,449.00	0.00	0.00
OAKLEY CONSTRUCTION	SUB TOTAL	1,978,984.00	1,978,984.00	0.00	1,840,184.00	138,800.00	0.00
GRAND TOTAL		7,793,732.12	7,793,732.12	0.00	7,369,528.12	424,204.00	0.00

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR FINAL PAYMENT

AMOUNT OF ORIGINAL CONTRACT	\$7,555,000.00	TOTAL AMOUNT REQUESTED	\$7,793,732.12
EXTRAS TO CONTRACT	\$ 238,732.12	LESS 10% RETAINED	\$0.00
TOTAL CONTRACT AND EXTRAS	\$7,793,732.12	NET AMOUNT EARNED	\$7,793,732.12
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENTS	\$7,369,528.12
ADJUSTED CONTRACT PRICE	\$7,793,732.12	AMOUNT DUE THIS PAYMENT	\$424,204.00
		BALANCE TO COMPLETE	\$0.00

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents: that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the Final Waivers of Lien and Releases submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine: that each and every Final Waiver of Lien and Release was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of said Final Waivers of Lien and Releases; that said Final Waivers of Lien and Releases include such Final Waivers of Lien and such Releases from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the Work or arising out of the Work; and that so far as affiant has knowledge or information, the said Final Waivers of Lien and Releases include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the final payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.



Project Controller

Daryl Poortinga, Project Controller
(Typed name of above signature)

Subscribed and sworn to before me this 1st day of August, 2012.



Notary Public

My Commission expires: 07/28/13

