



Public Building Commission of Chicago Contractor Payment Information

Project: Park 484

Contract Number: 1506

General Contractor: CCC/SGL Joint Venture

Payment Application: #10

Amount Paid: \$104,787.05

Date of Payment to General Contractor: 7/25/12

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions for Construction Contracts Section 16.09 entitled, Prompt Payment to Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor.

Follow this project on Twitter @PBCChi #Park484

PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT S
CERTIFICATE OF ARCHITECT - ENGINEER

DATE: 5/24/2012

PROJECT: Chicago Park District Park 484 - 4701 W. 67th Street, Chicago, IL 60629

Monthly Estimate No: #10
For the Period: 3/1/2011 to 4/30/2012
Contract No.: 1506

In accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____, relating to the \$ _____ Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

THE CONTRACTOR: C.C.C. / SGL J.V. 11921 Smith Drive, Huntley, IL 60142

FOR: Chicago Park District Park 484 - 4701 W. 67th Street, Chicago, IL 60629

Is now entitled to the sum of: \$ 104,787.05

ORIGINAL CONTRACTOR PRICE	\$	1,562,038.00
ADDITIONS	\$	161,820.00
DEDUCTIONS	\$	(134,215.56)
NET ADDITION OR DEDUCTION	\$	27,604.44
ADJUSTED CONTRACT PRICE	\$	1,589,642.44

TOTAL AMOUNT EARNED \$ 1,589,642.44

TOTAL RETENTION \$ -

a) Reserve Withheld @ 1% of Total Amount Earned,
but Not to Exceed 5% of Contract Price \$ -

b) Liens and Other Withholding \$ -

c) Liquidated Damages Withheld \$ -

TOTAL PAID TO DATE (Include this Payment) \$ 1,589,642.44

LESS: AMOUNT PREVIOUSLY PAID \$ 1,484,855.39

AMOUNT DUE THIS PAYMENT \$ 104,787.05

Legat Architects
Architect of Record
Date:

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

#10

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR FINAL PAYMENT (1 of 4)

PA_CCC_CS_PayApplication#10_20120601

11150-02-07-13

STATE OF ILLINOIS)
) SS
COUNTY OF COOK)

The affiant, being first duly sworn on oath, deposes and says that he/she is Chief Financial Officer of C.C.C. / SGL JV, an Illinois corporation, and duly authorized to make this Affidavit in behalf of said corporation, and for him/herself individually; that he/she is well acquainted with the facts herein set forth and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. 1506 dated the 3rd day of March, 2010, for (describe nature of work)

New Construction

for (designate Project and Location)

Chicago Park District Park 484 - 4701 W. 67th Street, Chicago, IL 60629

that the following statements are made for the purpose of procuring a final payment of

One Hundred Four Thousand Seven Hundred Eighty Seven and 05/100
5104,787.65

Under the terms of said contract; that the work for which payment is requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements of said Owner under them. That for the purpose of said contract, the following persons have been contracted with, and have furnished or prepared materials,

equipment, supplies, and services for, and having done labor on said improvement. That the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively. That this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work, as stated

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

Period From: 3/1/2011

To 4/30/2012

PBC project #11150

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR FINAL PAYMENT (2 of 4)

NAME and Address	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.#)	TOTAL WORK COMPLETE	Current request	Current amount before retention	Total % to date	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
C.C.C. / SGL J.V., 11921 Smith Drive, Huntley, IL 60142	Commissioners Contingency	\$ 49,735.05	-	0%	0.00	0%	-	-	-	\$ 49,735.05
C.C.C. / SGL J.V., 11921 Smith Drive, Huntley, IL 60142	Deduct C.O Unused Contingenc	\$ (49,735.05)	-	0%	0.00	0%	-	-	-	\$ (49,735.05)
C.C.C. / SGL J.V., 11921 Smith Drive, Huntley, IL 60142	Contingency Change Order #5	\$ 204.00	204.00	0%	0.00	100%	-	201.96	2.04	\$ -
GFS Fence, Guardrail & Signage, Inc. 11921 Smith Drive, Huntley, IL 60142	Contingency Change Order #5	\$ 3,400.00	3,400.00	0%	0.00	100%	-	3,366.00	34.00	\$ -
C.C.C. / SGL J.V., 11921 Smith Drive, Huntley, IL 60142	Contingency Change Order #12	\$ 2,814.97	2,814.97	95%	2,674.22	100%	-	139.34	2,675.63	\$ -
GFS Fence, Guardrail & Signage, Inc. 11921 Smith Drive, Huntley, IL 60142	Contingency Change Order #12	\$ 20,416.14	20,416.14	95%	19,395.33	100%	-	1,010.60	19,405.54	\$ -
C.C.C. / SGL J.V., 11921 Smith Drive, Huntley, IL 60142	Contingency Change Order #4	\$ 2,095.93	2,095.93	0%	0.00	100%	-	2,075.96	20.97	\$ -
Hisco Development, Inc., 415 S. William Street, Mt. Prospect, IL 60056	Contingency Change Order #4	\$ 33,600.00	33,600.00	0%	0.00	100%	-	33,264.00	336.00	\$ -
C.C.C. / SGL J.V., 11921 Smith Drive, Huntley, IL 60142	Contingency Change Order #5	\$ 38.26	38.26	0%	0.00	100%	-	37.88	0.38	\$ -
Speedy Gonzales Landscaping 10624 S. Torrence Ave., Chicago, IL 60617	Contingency Change Order #6	\$ 637.65	637.65	0%	0.00	100%	-	631.37	6.28	\$ -
Speedy Gonzales Landscaping 10624 S. Torrence Ave., Chicago, IL 60617	Contingency Change Order #8	\$ 2,225.60	2,225.60	100%	2,225.60	100%	-	-	2,225.60	\$ -
GFS Fence, Guardrail & Signage, Inc. 11921 Smith Drive, Huntley, IL 60142	Contingency Change Order #3	\$ 20,331.59	20,331.59	100%	20,331.59	100%	-	-	20,331.59	\$ -
C.C.C. / SGL J.V., 11921 Smith Drive, Huntley, IL 60142	Contingency Change Order #3	\$ 1,699.90	1,699.90	100%	1,699.90	100%	-	-	1,699.90	\$ -
Speedy Gonzales Landscaping 10624 S. Torrence Ave., Chicago, IL 60617	Contingency Change Order #11	\$ 4,800.00	4,800.00	100%	4,800.00	100%	-	-	4,800.00	\$ -
C.C.C. / SGL J.V., 11921 Smith Drive, Huntley, IL 60142	Site Work Allowance	\$ 79,977.00	-	0.00%	0.00	0.00%	-	-	-	\$ 79,977.00
C.C.C. / SGL J.V., 11921 Smith Drive, Huntley, IL 60142	Deduct Unused Site Work Allowance	\$ (79,977.00)	-	0.00%	0.00	0%	-	-	-	\$ (79,977.00)
C.C.C. / SGL J.V., 11921 Smith Drive, Huntley, IL 60142	Site Work Allowance #1	\$ 66,120.00	66,120.00	0.00%	0.00	100%	-	65,458.80	661.20	\$ -
C.C.C. / SGL J.V., 11921 Smith Drive, Huntley, IL 60142	Site Work Allowance #3	\$ 32,459.00	32,459.00	0.00%	0.00	100%	-	32,134.41	324.59	\$ -
C.C.C. / SGL J.V., 11921 Smith Drive, Huntley, IL 60142	Site Work Allowance #4	\$ 11,970.00	11,970.00	0.00%	0.00	100%	-	11,850.30	119.70	\$ -
C.C.C. / SGL J.V., 11921 Smith Drive, Huntley, IL 60142	Site Work Allowance #5	\$ 48,334.00	48,334.00	0.00%	0.00	100%	-	47,850.66	483.34	\$ -
C.C.C. / SGL J.V., 11921 Smith Drive, Huntley, IL 60142	Site Work Allowance #6	\$ 10,000.00	10,000.00	0.00%	0.00	100%	-	9,900.00	100.00	\$ -
C.C.C. / SGL J.V., 11921 Smith Drive, Huntley, IL 60142	Site Work Allowance #7	\$ 1,140.00	1,140.00	0.00%	0.00	100%	-	1,128.60	11.40	\$ -
C.C.C. / SGL J.V., 11921 Smith Drive, Huntley, IL 60142	Bond/Permit/Insurance	\$ 16,291.00	16,291.00	0%	0.00	100%	-	16,128.09	162.91	\$ -

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

3/1/2011
4/30/2012

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR FINAL PAYMENT (3 of 4)

NAME and ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.V.)	TOTAL WORK COMPLETE		Current amount before retention		LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
Speedy Gonzales Landscaping 10924 S. Torrence Ave., Chicago, IL 60617	Top Soil CO #1	\$ 161,820.00	161,820.00	0%	0.00	100%	-	160,201.80	1,610.20	\$ -
Hu Toys, Box 2121, LaGrange, IL 60142	Park Benches & Tables Furnish Only	\$ 8,126.18	8,126.18	0%	0.00	100%	-	8,126.18	-	\$ -
Speedy Gonzales Landscaping 10924 S. Torrence Ave., Chicago, IL 60617	Site Work	\$ 223,244.00	223,244.00	0%	0.00	100%	-	221,011.56	2,232.44	\$ -
E. King, 3855 W. Columbus Ave. Chicago, IL 60652	Site Work/Trucking	35,000.00	35,000.00	0%	0.00	100%	-	34,650.00	350.00	\$ -
Speedy Gonzales Landscaping 10624 S. Torrence Ave., Chicago, IL 60617	Soil Testing	\$ 2,500.00	2,500.00	0%	0.00	100%	-	2,475.00	25.00	\$ -
Speedy Gonzales Landscaping 10624 S. Torrence Ave., Chicago, IL 60617	Sewer	\$ 112,882.00	112,882.00	0%	0.00	100%	-	101,593.80	11,288.20	\$ -
E. King, 3855 W. Columbus Ave. Chicago, IL 60652	Sewer/Trucking	30,000.00	30,000.00	0%	0.00	100%	-	29,700.00	300.00	\$ -
Speedy Gonzales Landscaping 10624 S. Torrence Ave., Chicago, IL 60617	Landscaping	\$ 213,160.00	213,160.00	0%	0.00	100%	-	191,844.00	21,316.00	\$ -
Speedy Gonzales Landscaping 10624 S. Torrence Ave., Chicago, IL 60617	Pavers	\$ 55,277.00	55,277.00	0%	-	100%	-	54,724.22	552.78	\$ -
Speedy Gonzales Landscaping 10624 S. Torrence Ave., Chicago, IL 60617	Concrete & install tables and benches	\$ 38,437.00	38,437.00	0%	-	100%	-	38,132.63	304.37	\$ -
Speedy Gonzales Landscaping 10624 S. Torrence Ave., Chicago, IL 60617	Staking & Surveying	\$ 5,000.00	5,000.00	0%	0.00	100%	-	4,950.00	50.00	\$ -
Sturdiateel, P.O. Box 2555, Waco TX 76702-2655	Bleachers Furnish & Install	\$ 22,500.00	22,500.00	0%	-	100%	-	22,275.00	225.00	\$ -
GFS Fence, Guardrail & Signage, Inc. 11921 Smith Drive, Huntley, IL 60142	Fence/Billboards/Signs/Dug-out benches	\$ 213,938.79	213,938.79	0%	-	100%	-	211,799.40	2,139.39	\$ -
Sanchez Paving - 10309 S. Crawford Ave., Markham, IL 60428	Paving	\$ 54,900.00	54,900.00	0%	0.00	100%	-	54,351.00	549.00	\$ -
C.C.C. / SGL J.V., 11921 Smith Drive, Huntley, IL 60142	Liquidated Damages	\$ (4,503.50)	(4,503.50)	100%	(4,503.50)	100%	-	-	(4,503.50)	\$ -
SUBTOTAL OF WORK COMPLETED TO DATE		\$ 1,450,860.41	\$ 1,450,860.41	4%	\$ 54,623.05	100%	\$ -	\$ 1,353,012.46	\$ 87,847.95	\$ -
C.C.C. / SGL J.V., 11921 Smith Drive, Huntley, IL 60142	General Conditions	\$ 35,389.82	35,389.82	0%	0.00	100%	-	33,620.33	1,769.49	\$ -
C.C.C. / SGL J.V., 11921 Smith Drive, Huntley, IL 60142	Overhead & Profit	\$ 103,392.21	103,392.21	0%	0.00	100%	-	98,222.60	5,169.61	\$ -
TOTAL		\$ 1,589,642.44	\$ 1,589,642.44	3%	\$ 54,623.05	100%	\$ -	\$ 1,464,855.39	\$ 104,787.05	\$ -

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR FINAL PAYMENT (4 of 4)

AMOUNT OF ORIGINAL CONTRACT	\$ 1,562,038.00	TOTAL AMOUNT REQUESTED	\$1,589,642.44
EXTRAS TO CONTRACT	\$161,820.00	LESS 0% RETAINED	\$0.00
TOTAL CONTRACT AND EXTRAS	\$1,723,858.00	NET AMOUNT EARNED	\$1,589,642.44
CREDITS TO CONTRACT	(\$134,215.56)	AMOUNT OF PREVIOUS PAYMENTS	\$1,484,855.39
ADJUSTED CONTRACT PRICE	\$1,589,642.44	AMOUNT DUE THIS PAYMENT	\$104,787.05
		BALANCE TO COMPLETE	\$0.00

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.


That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine; that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the partial payment nor any part thereof has been assigned.


That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.



Steve Roggeman, Chief Financial Officer



Subscribed and sworn to before me this 24th day of May 2014


 Notary Public
 My Commission expires:

