



## Public Building Commission of Chicago Contractor Payment Information

Project: Henry D. Lloyd Elementary School Artificial Turf

Contract Number: 1543

General Contractor: John Keno & Company, Inc.

Payment Application: #2

Amount Paid: \$191,420.10

Date of Payment to General Contractor: 10/29/12

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions for Construction Contracts Section 16.09 entitled, Prompt Payment to Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor.

Follow this project on Twitter @PBCChi #Lloyd

**PUBLIC BUILDING COMMISSION OF CHICAGO  
EXHIBIT S  
CERTIFICATE OF ARCHITECT - ENGINEER**

DATE: 9/30/2012

PROJECT: Lloyd Elementary School Artificial Turf Field

Pay Application No.: 2  
 For the Period: 8/1/2012 to 9/30/2012  
 Contract No.: C1543

To: PUBLIC BUILDING COMMISSION OF CHICAGO

In accordance with Resolution No. \_\_\_\_\_, adopted by the Public Building Commission of Chicago on June 12, 2012, relating to the \$ \_\_\_\_\_ Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

<b>THE CONTRACTOR:</b> John Keno and Company, Inc.	
<b>FOR:</b> Lloyd Elementary School Artificial Turf Field	
<b>Is now entitled to the sum of:</b> \$	<b>248,385.60</b>
<b>ORIGINAL CONTRACTOR PRICE</b>	\$ 529,930.00
<b>ADDITIONS</b>	\$ -
<b>DEDUCTIONS</b>	\$ -
<b>NET ADDITION OR DEDUCTION</b>	\$ -
<b>ADJUSTED CONTRACT PRICE</b>	\$ 529,930.00
<b>TOTAL AMOUNT EARNED</b>	\$ 275,984.00
<b>TOTAL RETENTION</b>	\$ 27,598.40
a) Reserve Withheld @ 10% of Total Amount Earned, but Not to Exceed 5% of Contract Price	\$ 27,598.40
b) Liens and Other Withholding	\$ -
c) Liquidated Damages Withheld	\$ -
<b>TOTAL PAID TO DATE (Include this Payment)</b>	\$ 248,385.60
<b>LESS: AMOUNT PREVIOUSLY PAID</b>	\$ 56,965.50
<b>AMOUNT DUE THIS PAYMENT</b>	\$ 191,420.10

**Architect Engineer:** \_\_\_\_\_  
 \_\_\_\_\_  
 signature, date

05600 - 07.13

PA\_JKC\_LESTF\_PA#02\_Signed\_20120930



PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT B

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT

CONTRACTOR John Keno and Company, Inc Date 9/30/2012

Project Name Lloyd Elementary School Artificial Turf Field  
PBC Project # 05600

Job Location 2103 N. Lamont Avenue, Chicago, IL 60639

Owner Public Building Commission Of Chicago

APPLICATION FOR PAYMENT # 2

STATE OF ILLINOIS 1 55

COUNTY OF 1

The affiant, William D. Vignocchi, being first duly sworn on oath, deposes and says that he is Treasurer of John Keno and Company, Inc., an Illinois corporation, and duly authorized to make this Affidavit in behalf of said corporation, and individually, that he/she is well acquainted with the facts herein set forth and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. C-1543 dated the 12th day of June, 2012, for the following project:

Lloyd Elementary School Artificial Turf Field

that the following statements are made for the purpose of procuring a partial payment of:

One Hundred Ninety-One Thousand Four Hundred Twenty Dollars Ten Cents \$ 191,420.10 under the terms of said Contract;

That the work for which payment is requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements of said Owner under them. That for the purposes of said contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies, and services for, and having done labor on said improvement. That the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively. That this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work, as stated:

CSI Designation	Subcontract Name & Address	Type of Work	Original contract amount	Change Orders	Adjusted Contract Amt	% Complete	Work Completed			Total to date	retainage	amt previous billing	net amount due	remaining to bill
							Previous	Current						
	John Keno and Company, Inc. 8808 W. Calatopa Ave Chicago, IL 60656	All other	187,010.00		187,010.00	95%	63,295.00	115,254.00	178,549.00	19,071.40	56,965.50	102,512.10	27,532.40	
	Shaw Sportszoo 1201 Roberts Blvd Kennesaw Ga 30144	Synthetic Turf	59,935.00	-	59,935.00	0%	-	-	-	-	-	-	59,935.00	
	Paul Herrera Construction Company, LLC 24520 Harmony Rd Marenco, IL 60152	Playground Installation	11,910.00	-	11,910.00	100%	-	11,910.00	11,910.00	1,191.00	-	10,719.00	1,191.00	
	Paul Herrera Construction Company, LLC 24520 Harmony Rd Marenco, IL 60152	Concrete	20,788.00	-	20,788.00	100%	-	20,788.00	20,788.00	2,078.80	-	18,709.20	2,078.80	
	Horizon Contractors 1355 W. Fulton St. Chicago, IL 60607	Electrical	15,200.00	-	15,200.00	100%	-	15,200.00	15,200.00	1,520.00	-	13,680.00	1,520.00	
	P.T.L. Landscaping, Inc. 1224 Blackhawk Dr University Park, IL 60484	Landscaping	38,800.00	-	38,800.00	0%	-	-	-	-	-	-	38,800.00	
	Seventy Asphalt Paving Co. 1514 W. Pershing Rd Chicago, IL 60600	Sealcoating & Striping	2,350.00	-	2,350.00	100%	-	2,350.00	2,350.00	235.00	-	2,115.00	235.00	
	Total Surface, LLC PO Box 21 Glenview, IL 60025	PIP Surfacing	20,820.00	-	20,820.00	0%	-	-	-	-	-	-	20,820.00	
	Fence Masters, Inc 20400 S. Cottage Grove Ave., Chicago Heights, IL 60411	Ornamental Fencing	3,850.00	-	3,850.00	0%	-	-	-	-	-	-	3,850.00	
					360,663.00	63%	63,295.00	165,502.00	228,797.00	24,096.20	56,965.50	147,735.30	155,962.20	

SUBTOTAL page 1







PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT B

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (page 3 of 3)


AMOUNT OF ORIGINAL CONTRACT	\$529,930.00	TOTAL AMOUNT REQUESTED	\$275,984.00
EXTRAS TO CONTRACT	\$0.00	LESS 10% RETAINED	\$27,598.40
TOTAL CONTRACT AND EXTRAS	\$529,930.00	NET AMOUNT EARNED	\$248,385.60
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENTS	\$56,965.50
ADJUSTED CONTRACT PRICE	\$529,930.00	AMOUNT DUE THIS PAYMENT	\$191,420.10
		BALANCE TO COMPLETE	\$281,544.40

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.


That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine; that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.

  
 Name : William D. Vignocchi  
 Title : Treasurer

Subscribed and sworn to before me this 20th day of September, 2012.

  
 Notary Public  
 My Commission expires  
