



Public Building Commission of Chicago Contractor Payment Information

Project: Edgewater Branch Library

Contract Number: 1533R

General Contractor: **Burling Builders, Inc.**

Payment Application: #8

Amount Paid: \$495,214.50

Date of Payment to General Contractor: 11/16/12

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions for Construction Contracts Section 16.09 entitled, Prompt Payment to Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor.

Follow this project on Twitter @PBCChi #Edgewater

**PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT S
CERTIFICATE OF ARCHITECT - ENGINEER**

DATE: 10/16/2012

PROJECT: Edgewater Branch Library

Pay Application No.: 8
 For the Period: 9/1/2012 to 9/30/2012
 Contract No.: 1862

To: PUBLIC BUILDING COMMISSION OF CHICAGO
 In accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____, relating to the \$ _____ Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

THE CONTRACTOR:	Burling Builders, Inc. 44 W. 60th St. Chicago, IL 60621	
FOR:	Edgewater Branch Library	
Is now entitled to the sum of:	\$ 495,214.50	\$ 495,214.50
ORIGINAL CONTRACTOR PRICE	<u>\$7,614,000.00</u>	
ADDITIONS	<u>\$108,990.26</u>	
DEDUCTIONS	<u>\$0.00</u>	
NET ADDITION OR DEDUCTION	<u>\$108,990.26</u>	
ADJUSTED CONTRACT PRICE	<u>\$7,722,990.26</u>	
TOTAL AMOUNT EARNED	\$	<u>2,555,303.89</u>
TOTAL RETENTION	\$	<u>255,530.39</u>
a) Reserve Withheld @ 10% of Total Amount Earned, but Not to Exceed 5% of Contract Price	<u>\$ 255,530.39</u>	
b) Liens and Other Withholding	<u>\$ -</u>	
c) Liquidated Damages Withheld	<u>\$ -</u>	
TOTAL PAID TO DATE (Include this Payment)	\$	<u>2,299,773.50</u>
LESS: AMOUNT PREVIOUSLY PAID	\$	<u>1,804,559.00</u>
AMOUNT DUE THIS PAYMENT	\$	<u>495,214.50</u>

Architect Engineer:

 signature, date

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT B CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (1 of 2)

Date

Edgewater Branch Library
P&C Project #98050

6000 North Broadway

Owner Public Building Commission Of Chicago

APPLICATION FOR PAYMENT #8

STATE OF ILLINOIS }
COUNTY OF COOK }

The affiant, being first duly sworn on oath, deposes and says that he/she is Kim Walker, V.P. of Finance of Burling Builders, Inc., an Illinois corporation, and duly authorized to make this Affidavit in behalf of said corporation, and individually, that he/she is well acquainted with the facts herein set forth and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. 1892, dated the ___ day of ___, 20___, for the following project:

[Redacted Project Description]

that the following statements are made for the purpose of procuring a partial payment of \$ 5,349,314.50 under the terms of said Contract;

That the work for which payment is requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements of said Owner under them. That for the purposes of said contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies, and services for, and having done labor on said improvement. That the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively. That this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work, as stated:

CSI Designation	Subcontractor Name & Address	Type of Work	Original contract amount	Change Orders	Adjusted Contract Amt	% Complete	Work Completed			Total to date	retainage	net previous billing	net amount due	remaining to bill
							Previous	Current						
	BBI Subs Not Let.		0.00		0.00	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
	Burling Builders, Inc. 44 W. 60th St. Chicago, IL 60621	General Conditions	463,011.00		463,011.00	62%	247,168.14	41,194.69	288,362.83	28,836.28	222,451.32	37,075.23	203,484.45	
	Burling Builders, Inc. 44 W. 60th St. Chicago, IL 60622	Insurance	88,000.00		88,000.00	33%	22,880.00	6,160.00	29,040.00	2,904.00	20,532.00	5,544.00	61,864.00	
	Burling Builders, Inc. 44 W. 60th St. Chicago, IL 60623	Builders Risk Insurance	8,000.00		8,000.00	100%	8,000.00		8,000.00	800.00	7,200.00	0.00	800.00	
	Burling Builders, Inc. 44 W. 60th St. Chicago, IL 60624	BBI Fee	185,429.00		185,429.00	33%	50,160.00	11,031.57	61,191.57	6,119.16	45,144.00	9,928.41	130,356.59	
	Burling Builders, Inc. 44 W. 60th St. Chicago, IL 60621	Bond	72,000.00		72,000.00	100%	72,000.00		72,000.00	7,200.00	64,800.00	0.00	7,200.00	
	Burling Builders, Inc. 44 W. 60th St. Chicago, IL 60621	Mobilization	58,000.00		58,000.00	80%	46,400.00		46,400.00	4,640.00	41,760.00	0.00	16,240.00	
	Burling Builders, Inc. 44 W. 60th St. Chicago, IL 60621	Structural Concrete	479,500.00		479,500.00	100%	368,694.00	110,806.00	479,500.00	47,950.00	331,524.60	98,725.40	47,950.00	
	Burling Builders, Inc. 44 W. 60th St. Chicago, IL 60621	Excavation	0.00	33,689.10	33,689.10	93%	20,000.00	11,279.71	31,279.71	3,127.97	18,000.00	10,151.74	5,537.36	
	Burling Builders, Inc. 44 W. 60th St. Chicago, IL 60621	Impact-Resistant Wall	7,700.00		7,700.00	0%			0.00	0.00	0.00	0.00	7,700.00	
	Burling Builders, Inc. 44 W. 60th St. Chicago, IL 60621	Projection Screens	1,900.00		1,900.00	0%			0.00	0.00	0.00	0.00	1,900.00	
	Burling Builders, Inc. 44 W. 60th St. Chicago, IL 60624	Appliances	1,000.00		1,000.00	0%			0.00	0.00	0.00	0.00	1,000.00	
	Burling Builders, Inc. 44 W. 60th St. Chicago, IL 60624	Dedication Plaque	1,500.00		1,500.00	0%			0.00	0.00	0.00	0.00	1,500.00	
	Burling Builders, Inc. 44 W. 60th St. Chicago, IL 60624	Signage	26,000.00		26,000.00	0%			0.00	0.00	0.00	0.00	26,000.00	
	Burling Builders, Inc. 44 W. 60th St. Chicago, IL 60625	Plastic Locker	7,000.00		7,000.00	0%			0.00	0.00	0.00	0.00	7,000.00	
	Burling Builders, Inc. 44 W. 60th St. Chicago, IL 60626	Fire Extinguishers	975.00		975.00	0%			0.00	0.00	0.00	0.00	975.00	
	Burling Builders, Inc. 44 W. 60th St. Chicago, IL 60627	Change Order #1	0.00	18,429.26	18,429.26	100%			18,429.26	1,842.93		16,586.33	1,842.93	
			1,400,015.00	52,118.36	1,452,133.36	71%	885,302.14	198,901.23	1,084,203.37	103,420.34	751,771.92	179,011.11	521,350.33	

CSI Designation	Subcontractor Name (Title Description) & Address	Type of Work	Original contract amount	Change Orders	Adjusted Contract Amt	Work Completed			Total to date	retainage	net previous billing	net amount due	remaining to bill
						% Complete	Previous	Current					
	Carier's Excavation 235 E. 157th St Harvey, IL 60426	Excavation	88,000.00	(33,698.10)	54,310.90	29%	15,000.00	15,000.00	1,600.00	14,400.00	0.00	39,910.90	
	M & J Paving 3124 S. 60th Chicago, IL 60632	Asphalt Paving	26,800.00		26,800.00	0%		0.00	0.00		0.00	26,800.00	
	Twin Oaks Landscaping 967 Harvey Road Oswego, IL 60543	Land/Irrigation/Furn./Roof	195,500.00		195,500.00	0%		0.00	0.00		0.00	195,500.00	
	Midwest Brick Paving 18577 Staneline Road Antioch, IL 60002	Permeable Pavers	23,000.00		23,000.00	0%		0.00	0.00		0.00	23,000.00	
	Chicago Paving, Inc. 1715 S. Chicago Ave. Chicago, IL 60628	Caissons	230,000.00	90,561.00	320,561.00	100%	223,200.00	97,381.00	32,056.10	200,880.00	87,624.90	32,056.10	
	B. Bruce, Inc. 9052 South Natomia Oak Lawn, IL 60453	Site Utilities Sewer/Water	66,950.00		66,950.00	0%		0.00	0.00		0.00	66,950.00	
	Fence Masters, Inc. 20400 S. Cottage Grove Ave Chicago Heights, IL 60411	Fencing	43,500.00		43,500.00	0%		0.00	0.00		0.00	43,500.00	
	Chicago Paving, Inc. 2114 W. Thomas St. Chicago, IL 60622	Site Work Concrete	90,000.00		90,000.00	0%		0.00	0.00		0.00	90,000.00	
	StreetCore, Inc. 24445 State Road 23 South Bend, IN	Pre. Conc. - Hollow Core	81,000.00		81,000.00	100%	81,000.00	81,000.00	8,100.00	72,900.00	0.00	8,100.00	
	AIT Masonry Construction 1414 W. Willow St Chicago, IL 60622	Masonry	465,000.00		465,000.00	47%	105,170.00	112,750.00	21,792.00	94,653.00	101,475.00	268,872.00	
	Evergreen St. Bensenville, IL 60106	Structural Steel	486,000.00		486,000.00	88%	429,218.00	5,545.00	43,476.30	386,296.20	4,990.50	94,713.30	
	Dumex Construction 8236 60459 Long Ave Burbank, IL	Carp/Drywall/Ceilings	322,000.00		322,000.00	0%		0.00	0.00		0.00	322,000.00	
	Weibahn Manufacturing Co. 3900 W. 65th St. Chicago, IL 60632	Milwork/Shelving/Stack S	415,500.00		415,500.00	0%		0.00	0.00		0.00	415,500.00	
	Big Water Roofing 14900 S. Kilpatrick Melchian, IL 60445	Graf. Res./Vapor Bar./Ca	44,000.00		44,000.00	34%		15,000.00	1,500.00		13,500.00	30,500.00	
	Wilkin Insulation Co. 301 Carboy Rd. Mount Prospect, IL 60056	Spray & Int. Fireproofing	54,000.00		54,000.00	59%	15,250.00	16,875.00	3,212.50	13,725.00	15,187.50	25,087.50	
	M.W. Powell Co. 3445 S. Woodlawn Ave Chicago, IL 60636	Membrane Roofing	87,000.00		87,000.00	0%		0.00	0.00		0.00	87,000.00	
	Pro-Bel USA 65 Sunray Street Whiby, ON L1N8Y3 Custom FR Metals 222 N Maplewood Ave Unit 1A Chicago, IL 60612	Roof Anchors & Hoist	18,875.00		18,875.00	100%	18,875.00	18,875.00	1,887.50	16,987.50	0.00	1,887.50	
	Chicago Metal Works 1150 W. 32nd St. Chicago, IL 60608	Metal Panels	165,000.00		165,000.00	4%	6,000.00	6,000.00	600.00	5,400.00	0.00	159,600.00	
	Ellison Bronze 203 E. Butterfield Rd #216 Elmhurst, IL 60126	Aluminum Windows	335,000.00		335,000.00	0%		0.00	0.00		0.00	335,000.00	
	J & L Metal Doors 8305 163rd Pl. Tinley Park, IL 60467	Balanced Glass Doors	90,000.00		90,000.00	0%		0.00	0.00		0.00	90,000.00	
	Anderson Interiors 60 Ida Avenue Antioch, IL 60002	Doors/Frames/Hardware	66,000.00		66,000.00	0%		0.00	0.00		0.00	66,000.00	
	Metropolitan Terrazzo 645 Lunt Ave Elk Grove Village, IL 60007	Ceramic Tile	18,000.00		18,000.00	0%		0.00	0.00		0.00	18,000.00	
	819 N. Central Ave Wood Dale, IL 60191	Terrazzo	64,000.00		64,000.00	0%		0.00	0.00		0.00	64,000.00	
	D.E.S. Painting Inc. 6485 West North Ave Chicago, IL 60707	Rubber Flooring	119,000.00		119,000.00	0%		0.00	0.00		0.00	119,000.00	
	Hurcor Chicago 102 Fairbank St Addison, IL	Painting	32,000.00		32,000.00	0%		0.00	0.00		0.00	32,000.00	
	Commercial Specialties Inc. 2295 Lois Dr. Rolling Meadows, IL 60008	Operable Partition	14,650.00		14,650.00	0%		0.00	0.00		0.00	14,650.00	
	Kingaloy Library Equip. 4560 Arrow Highway #C6 Montclair, CA 91763	Toilet & Bath Accessories	30,000.00		30,000.00	0%		0.00	0.00		0.00	30,000.00	
	3M 3M Center 235-2E-81 St. Paul, MN 55144	Book Depository	9,500.00		9,500.00	0%		0.00	0.00		0.00	9,500.00	
	Nystrom 2800 Warrenville Rd #202 Downers Grove, IL 60515	Book Detection System	47,395.00		47,395.00	0%		0.00	0.00		0.00	47,395.00	
	The CDC Group, Inc. 1641 W. Carroll Ave Chicago, IL 60612	Foot Grilles	3,225.00		3,225.00	0%		0.00	0.00		0.00	3,225.00	
	W. Carroll Ave Chicago, IL 60612	Roller Shades	22,500.00		22,500.00	0%		0.00	0.00		0.00	22,500.00	
	W. Carroll Ave Chicago, IL 60607	Library Furniture	105,890.00		105,890.00	0%		0.00	0.00		0.00	105,890.00	
	Kone, Inc. 1080 Parkway Bld Lombard, IL 60148	Elevators	87,000.00		87,000.00	0%		0.00	0.00		0.00	87,000.00	

SUBTOTAL page 2		3,966,285.00	56,871.50	4,013,156.90	29%	694,713.00	247,631.00	1,142,244.00	114,224.40	805,241.70	222,777.90	2,985,137.30
D.A.W. Plumbing 1315 N 25th ave Melrose Park, IL 60160	Plumbing	170,500.00		170,500.00	50%	86,325.00	12,000.00	98,325.00	9,632.50	77,692.50	10,800.00	82,007.50
All Chicago, Inc. 4100 W Belmont Ave Chicago, IL 60641	HVAC	790,000.00		790,000.00	19%	85,525.42	62,896.10	148,331.52	14,833.15	76,972.88	58,525.49	695,501.63
United Ins. 18222 W Union Road Union, IL 60180	Geothermal Loop	255,900.00		255,900.00	4%	11,000.00		11,000.00	1,100.00	9,900.00	0.00	246,000.00
Becc Electrical 770 Soss Point Road Skokie, IL 60077	Electrical	645,000.00		645,000.00	19%	92,200.00	29,000.00	121,200.00	12,120.00	89,980.00	26,100.00	635,920.00
Midwest Skylite Systems 18202 W Union Road Union, IL 60180	Metal Air Barrier	28,960.00		28,960.00	0%			0.00	0.00	0.00	0.00	28,960.00
Midwest Skylite Systems 18202 W Union Road Union, IL 60180	Floor Poles	2,310.00		2,310.00	0%			0.00	0.00	0.00	0.00	2,310.00
Building Builders, Inc. 44 W 60th St. Chicago, IL 60621	Site Allowance	200,000.00		200,000.00	0%			0.00	0.00	0.00	0.00	200,000.00
Building Builders, Inc. 44 W 60th St. Chicago, IL 60622	Commissions Fund	165,000.00		165,000.00	0%			0.00	0.00	0.00	0.00	165,000.00
SUBTOTAL page 3		2,257,700.00	0.00	2,257,700.00	17%	275,050.42	103,806.10	378,856.52	37,885.65	247,545.38	99,425.49	1,916,729.13
TOTAL		7,814,000.00	106,980.26	7,722,980.26	33%	2,005,066.56	550,238.33	2,555,303.89	255,530.39	1,804,559.00	495,214.50	5,423,216.76

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT B

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (page 2 of 2)

AMOUNT OF ORIGINAL CONTRACT	\$7,614,000.00	TOTAL AMOUNT REQUESTED	\$2,555,303.89
EXTRAS TO CONTRACT	\$108,990.26	LESS 10% RETAINED	(\$255,530.39)
TOTAL CONTRACT AND EXTRAS	\$7,722,990.26	NET AMOUNT EARNED	\$2,299,773.50
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENTS	\$1,804,559.00
ADJUSTED CONTRACT PRICE	\$7,722,990.26	AMOUNT DUE THIS PAYMENT	\$495,214.50
		BALANCE TO COMPLETE	\$5,423,216.76

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine; that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.


 Name _____
 Title V.P. of Finance

Subscribed and sworn to before me this 16th day of **October**, 2012.


 Notary Public

My Commission expires:
"OFFICIAL SEAL"
K'SHARMEL J. BROWN
 Notary Public - State of Illinois
 My Commission Expires: 12/19/12