



Public Building Commission of Chicago Contractor Payment Information

Project: James Shields Middle School

Contract Number: 1518

General Contractor: George Sollitt/Oakley Construction JV

Payment Application: #22

Amount Paid: \$295,479.43

Date of Payment to, General Contractor: 8/29/13

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions for Construction Contracts Section 16.09 entitled, Prompt Payment to Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor.

Follow this project on Twitter @PBCChi #Shields

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT-S
CERTIFICATE OF ARCHITECT - ENGINEER

Date: March 28, 2013
Project: BRIGHTON PARK II ELEMENTARY SCHOOL

Monthly Estimate No.: 22
For the Period: 01/01/13 TO 03/26/13
Contract No: 1518

To: Public Building Commission of Chicago
In accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____, relating to the \$ _____

Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

THE CONTRACTOR

SOLLITT/OAKLEY JOINT VENTURE
790 North Central Avenue, Wood Dale, IL 60191
BRIGHTON PARK II ELEMENTARY SCHOOL
\$295,479.43

FOR
is now entitled to the sum of

ORIGINAL CONTRACT PRICE	\$26,187,000.00
ADDITIONS	0.00
DEDUCTIONS	(240,374.00)
NET ADDITION OR DEDUCTION	(240,374.00)
ADJUSTED CONTRACT PRICE	\$25,946,626.00
TOTAL AMOUNT EARNED	\$25,252,398.43
TOTAL RETENTION	\$343,970.00
a) Reserve Withheld @ 10% of Total Amount Earned, but not to exceed 5% of Contract Price	\$343,970.00
b) Liens and Other Withholding	\$0.00
c) Liquidated Damages Withheld	\$56,241.96
TOTAL PAID TO DATE (include this Payment)	\$24,908,428.43
LESS: AMOUNT PREVIOUSLY PAID	\$24,612,949.00
AMOUNT DUE THIS PAYMENT	\$295,479.43



Architect/Engineer

Date: 3/26/13

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT B

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT

PROJECT NAME: BRIGHTON PARK II ELEMENTARY SCHOOL
 PBC PROJECT NO.: 05100

CONTRACTOR: SOLLITT/OAKLEY JV
 ADDRESS: 790 N. CENTRAL, WOOD DALE, IL 60191

DATE: 03/26/13

STATE OF ILLINOIS)
)ss
 COUNTY OF DU PAGE)

APPLICATION FOR PAYMENT # 22

PBC Contract No. 1518
 SOJV Project No. C10029
 Pay Appl. # 22

The affiant, being first duly sworn on oath, deposes and says that he/she is PROJECT CONTROLLER of SOLLITT/OAKLEY JOINT VENTURE an ILLINOIS corporation, and duly authorized to make this Affidavit on behalf of said corporation, and individually, that he/she is well acquainted with the facts herein set forth and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. 1518 dated the 9th day of November, 2010, for or (describe nature of work)

GENERAL CONSTRUCTION

FOR (Designate Project and Location)
 BRIGHTON PARK II ELEMENTARY SCHOOL
 2611 W, 48th STREET, CHICAGO, IL
 Chicago, Illinois

that the following statements are made for the purpose of procuring a partial payment of: TWO HUNDRED NINETY FIVE THOUSAND FOUR HUNDRED SEVENTY NINE and 43/100-----
 \$295,479.43

under the terms of said Contract:
 that the work for which payment is requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the Contract Documents and the requirements of said Owner under them. ;
 that for the purpose of said contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies, and services for, and having done labor on said improvements; that the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively;
 that this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work as stated:

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
GEORGE SOLLITT CONSTRUCTION COMPANY 790 N. CENTRAL AVENUE WOOD DALE, IL 60191	GENERAL CONDITIONS	1,765,111.47	1,765,111.47	17,651.00	1,725,977.00	21,483.47	17,651.00
GEORGE SOLLITT	INSURANCE	111,811.00	111,811.00	0.00	110,693.00	1,118.00	0.00
GEORGE SOLLITT	PERFORMANCE BOND	86,200.00	86,200.00	0.00	85,338.00	862.00	0.00
GEORGE SOLLITT	MOBILIZATION	140,000.00	140,000.00	0.00	138,600.00	1,400.00	0.00
GEORGE SOLLITT	DEMOBILIZATION	20,000.00	20,000.00	0.00	19,800.00	200.00	0.00
GEORGE SOLLITT	OWNER TRAILER/EQUIPMENT	37,337.00	37,337.00	0.00	36,964.00	373.00	0.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
GEORGE SOLLITT	COMMISSION CONTINGENCY ALLOW	1,500,000.00	0.00	0.00	0.00	0.00	1,500,000.00
	CONTINGENCY CO # 8/ CA #1	(17,228.00)	0.00	0.00	0.00	0.00	(17,228.00)
	CONTINGENCY CO # 9/CA #1	(2,737.00)	0.00	0.00	0.00	0.00	(2,737.00)
	CONTINGENCY CO # 1/CA #2	(178,575.00)	0.00	0.00	0.00	0.00	(178,575.00)
	CONTINGENCY CO # 12/ CA #3	(22,370.00)	0.00	0.00	0.00	0.00	(22,370.00)
	CONTINGENCY CO #15/CA #4	(9,713.00)	0.00	0.00	0.00	0.00	(9,713.00)
	CONTINGENCY CO #3/ CA #5	(83,804.00)	0.00	0.00	0.00	0.00	(83,804.00)
	CONTINGENCY CO #7/ CA #6	(31,971.00)	0.00	0.00	0.00	0.00	(31,971.00)
	CONTINGENCY CO #19/CA #7	(5,907.00)	0.00	0.00	0.00	0.00	(5,907.00)
	CONTINGENCY CO #21/ CA #8	7,196.00	0.00	0.00	0.00	0.00	7,196.00
	CONTINGENCY CO #28/ CA #9	(2,543.00)	0.00	0.00	0.00	0.00	(2,543.00)
	CONTINGENCY CO #30/ CA #10	(1,251.00)	0.00	0.00	0.00	0.00	(1,251.00)
	CONTINGENCY CO #22/ CA #11	(3,506.00)	0.00	0.00	0.00	0.00	(3,506.00)
	CONTINGENCY CO #20/CA #12	(8,672.00)	0.00	0.00	0.00	0.00	(8,672.00)
	CONTINGENCY CO #45/ CA #13	(1,972.00)	0.00	0.00	0.00	0.00	(1,972.00)
	CONTINGENCY CO #26,31,37,38/CA #14	(11,195.00)	0.00	0.00	0.00	0.00	(11,195.00)
	CONTINGENCY CO #10/ CA #15	(154,844.00)	0.00	0.00	0.00	0.00	(154,844.00)
	CONTINGENCY CO #6/ CA #16	(137,835.00)	0.00	0.00	0.00	0.00	(137,835.00)
	CONTINGENCY CO #44/ CA #17	(18,354.00)	0.00	0.00	0.00	0.00	(18,354.00)
	CONTINGENCY CO #14/ CA #18	(4,883.00)	0.00	0.00	0.00	0.00	(4,883.00)
	CONTINGENCY CO #24/ CA #19	(1,730.00)	0.00	0.00	0.00	0.00	(1,730.00)
	CONTINGENCY CO #29/ CA #20	(3,784.00)	0.00	0.00	0.00	0.00	(3,784.00)
	CONTINGENCY CO #33/ CA #21	(1,971.00)	0.00	0.00	0.00	0.00	(1,971.00)
	CONTINGENCY CO #35/ CA #22	(9,796.00)	0.00	0.00	0.00	0.00	(9,796.00)
	CONTINGENCY CO #41/ CA #23	(6,520.00)	0.00	0.00	0.00	0.00	(6,520.00)
	CONTINGENCY CO #46/ CA #24	(2,705.00)	0.00	0.00	0.00	0.00	(2,705.00)
	CONTINGENCY CO #48/ CA #25	(6,512.00)	0.00	0.00	0.00	0.00	(6,512.00)
	CONTINGENCY CO #49/ CA #26	(4,790.00)	0.00	0.00	0.00	0.00	(4,790.00)
	CONTINGENCY CO #50/ CA #27	(2,483.00)	0.00	0.00	0.00	0.00	(2,483.00)
	CONTINGENCY CO #51/ CA #28	(3,394.00)	0.00	0.00	0.00	0.00	(3,394.00)
	CONTINGENCY CO #44/ CA #29	(1,032.00)	0.00	0.00	0.00	0.00	(1,032.00)
	CONTINGENCY CO #42/ CA #30	(8,357.00)	0.00	0.00	0.00	0.00	(8,357.00)
	CONTINGENCY CO #36/ CA #31	(6,542.00)	0.00	0.00	0.00	0.00	(6,542.00)
	CONTINGENCY CO #39/ CA #32	(10,044.00)	0.00	0.00	0.00	0.00	(10,044.00)
	CONTINGENCY CO #55/ CA #33	(43,091.00)	0.00	0.00	0.00	0.00	(43,091.00)
	CONTINGENCY CO #58/ CA #34	(5,468.00)	0.00	0.00	0.00	0.00	(5,468.00)
	CONTINGENCY CO #56/ CA #35	(617,741.00)	0.00	0.00	0.00	0.00	(617,741.00)
	COMMISSION CONTINGENCY BALANCE	73,876.00	0.00	0.00	0.00	0.00	73,876.00
GEORGE SOLLITT	SITWORK ALLOWANCE	1,000,000.00	122,494.42	12,249.00	110,245.42	0.00	889,754.58
	Authorization # 1 Adjustment	(29,716.42)	(29,716.42)	(2,323.92)	(27,392.50)	0.00	(2,323.92)
	Authorization # 1 Adjustment	(92,778.00)	(92,778.00)	(9,925.08)	(82,852.92)	0.00	(9,925.08)
	Authorization # 2	(88,503.62)	0.00	0.00	0.00	0.00	(88,503.62)
	Authorization # 3	(15,742.05)	0.00	0.00	0.00	0.00	(15,742.05)
	Authorization # 4	(29,673.34)	0.00	0.00	0.00	0.00	(29,673.34)
	Authorization # 5	(61,637.00)	0.00	0.00	0.00	0.00	(61,637.00)
	Authorization # 6	(89,220.00)	0.00	0.00	0.00	0.00	(89,220.00)
	SITE WORK ALLOWANCE BALANCE	592,729.57	0.00	0.00	0.00	0.00	592,729.57
GEORGE SOLLITT	CCTV ALLOWANCE	9,626.00	0.00	0.00	0.00	0.00	9,626.00
	CCTV Authorization # 1	(9,626.00)	0.00	0.00	0.00	0.00	(9,626.00)
	CCTV ALLOWANCE BALANCE	0.00	0.00	0.00	0.00	0.00	0.00
GEORGE SOLLITT CONSTRUCTION TOTAL		2,827,065.04	2,160,459.47	17,651.00	2,117,372.00	25,436.47	684,256.57

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
GSCC'S SUBCONTRACTORS:							
ACCESS LIFT, INC. 2101 W. BIRCHWOOD AVENUE CHICAGO, IL 60645	WHEELCHAIR LIFTS	13,000.00	13,000.00	0.00	9,900.00	3,100.00	0.00
ACCURATE CUSTOM CABINETS 115 W. FAY AVENUE ADDISON, IL 60101	CASEWORK	43,050.00	43,050.00	0.00	42,619.00	431.00	0.00
THOMAS P. ADAMSON, JR. & ASSOC. 921 WEST VAN BUREN STREET CHICAGO, IL 60607	PLUMBING	879,978.00	879,978.00	8,800.00	849,219.00	21,959.00	8,800.00
AIR FLOW ARCHITECTURAL 7220 N. TEUTONIA AVENUE MILWAUKEE, WI 53209	PROJECTION SCREENS	17,400.00	17,400.00	0.00	17,226.00	174.00	0.00
A. L. L. MASONRY 1414 WEST WILLOW STREET CHICAGO, IL 60622	MASONRY	3,931,733.00	3,931,733.00	39,317.00	3,891,460.00	956.00	39,317.00
ANGEL ABATEMENT 349 W. 195TH STREET GLENWOOD, IL 60425	DEMO	41,700.00	41,700.00	0.00	41,283.00	417.00	0.00
ASC INSULATION & FIREPROOFING, INC. 607 CHURCH RAOD ELGIN, IL 60173	SPRAYED FIREPROOFING	69,493.00	69,493.00	0.00	69,493.00	0.00	0.00
BEVERLY ASPHALT PAVING 1514 WEST PERSHING ROAD CHICAGO, IL 60609	HOT-MIX ASPHALT PAVING	113,110.00	113,110.00	3,393.00	107,874.00	1,843.00	3,393.00
BUILDERS CHICAGO CORP. 11921 SMITH DRIVE HUNTLEY, IL 60142	OVERHEAD COILING SERVICE DOOR	2,400.00	2,400.00	0.00	2,400.00	0.00	0.00
C-TEC 131 KIRKLAND CIRCLE OSWEGO, IL 60543	WASTE COMPACTORS	31,500.00	31,500.00	0.00	23,389.00	8,111.00	0.00
CARNEY & COMPANY 636 SCHNEIDER DRIVE SOUTH ELGIN, IL 60177	FOOT GRILLES	17,500.00	17,500.00	0.00	17,500.00	0.00	0.00
CLARIDGE PRODUCTS 6689 ORCHARD LAKE RD., #277 W. BLOOMFIELD, MI 48322	VISUAL DISPLAY UNITS	42,628.00	42,628.00	0.00	42,628.00	0.00	0.00
CORRECT FIRE PROTECTION 6610 MELTON ROAD PORTAGE, IN 46368	FIRE PROTECTION	268,123.00	268,123.00	2,681.00	265,442.00	0.00	2,681.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
DISKEY ARCHITECTURAL SIGNAGE 450 E. BRACKENRIDGE STREET FORT WAYNE, INDIANA 46862	INTERIOR/EXTERIOR SIGNAGE	37,750.00	30,954.00	3,095.00	14,543.00	13,316.00	9,891.00
DOWCO PRODUCTS GROUP 1855 S. 54TH AVENUE CICERO, IL 60804	LOUVERS	81,348.00	81,348.00	0.00	80,535.00	813.00	0.00
F E MORAN 2166 SHERMER ROAD NORTHBROOK, IL 60062	HVAC PIPING & EQUIPMENT	1,570,292.00	1,570,292.00	31,406.00	1,523,183.00	15,703.00	31,406.00
FENCE MASTERS 20400 S. COTTAGE GROVE CHICAGO HEIGHTS, IL 60411	ORNAMENTAL FENCE/WOOD FENCING/ STEEL FENCE GATES	274,476.00	274,476.00	0.00	272,226.00	2,250.00	0.00
FIRECO INC. 11316 SOUTH NATOMA WORTH, IL 60482	FIRE-RESISTIVE JOINT SYSTEM	61,160.00	61,160.00	0.00	61,538.00	(378.00)	0.00
FLOORS, INC. 1341 COBBLESTONE WAY WOODSTOCK, IL 60098-0700	WOOD GYM & STAGE FLOORING	59,116.00	59,116.00	0.00	58,525.00	591.00	0.00
G & J SERVICES GROUP, INC. 1ST BANK PLAZA - SUITE 203 LAKE ZURICH, IL 60047	CEMENT PLASTER	98,000.00	98,000.00	4,900.00	93,100.00	0.00	4,900.00
GFS FENCE, GUARDRAIL 11966 OAK CREEK PKWY HUNTLY, IL 60142	BIKE RACKS	5,772.00	5,772.00	0.00	5,714.00	58.00	0.00
GREAT LAKES AUTOMATIC DOOR 462 N. WOOLKF RD HILLSIDE, IL 60162	DOOR OPERATOR	7,100.00	7,100.00	0.00	7,100.00	0.00	0.00
GREAT LAKES WEST, LLC 24475 RED ARROW HIGHWAY MATTAWAN, MI 49071	FOOD SERVICE EQUIPMENT	162,934.00	162,934.00	1,529.00	151,405.00	0.00	1,529.00
H & P CONTRACTOR, INC. 2921 WEST DIVERSEY AVENUE CHICAGO, IL 60647	GYPSUM BOARD SYSTEM	360,675.00	360,675.00	3,607.00	357,068.00	0.00	3,607.00
H.E.S.S. CAULKING & RESTORATION 1091 SOUTH 7TH STREET ROCHELLE, IL 61068	JOINT SEALANTS	66,788.00	66,788.00	0.00	66,120.00	668.00	0.00
HILL MECHANICAL 11045 GAGE AVENUE FRANKLIN PARK, IL 60131	TESTING	11,973.00	11,973.00	0.00	11,973.00	0.00	0.00
HOWARD L. WHITE & ASSOC. PO BOX 5197 BUFFALO GROVE, IL 60089	SITE FURNITURE	27,000.00	27,000.00	0.00	27,000.00	0.00	0.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
HUFCOR-CHICAGO 12 FAIRBANK STREET ADDISON, IL 60101	OPERABLE PANEL PARTITIONS	11,125.00	11,125.00	0.00	11,014.00	111.00	0.00
THE HUFF COMPANY 28835 N. HERKY DIRVE LAKE BLUFF, IL 60044	FLOATING FLOOR @ MUSIC ROOM	15,725.00	15,725.00	0.00	15,568.00	157.00	0.00
INDECOR INCORPORATED 5009 NORTH WINTHROP AVENUE CHICAGO, IL 60640	WINDOW TREATMENTS	57,746.00	55,000.00	550.00	47,025.00	7,425.00	3,296.00
JANSON INDUSTRIES 1200 GARFIELD AVE.,SW CANTON, OHIO 44706	RIGGINS & CURTAINS	43,823.00	43,823.00	0.00	42,947.00	876.00	0.00
JUST-RITE ACOUSTICS, INC. 1501 ESTES AVENUE ELK GROVE VILLAGE, IL 60007	ACOUSTIC CEILINGS/WALL PANELS	223,362.00	223,362.00	2,234.00	220,649.00	479.00	2,234.00
KEDMONT WATERPROOFING 5428 NORTH KEDZIE AVENUE CHICAGO, IL 60625	BIT. DAMPPROOFING/AIR BARRIERS	79,582.00	79,582.00	796.00	78,786.00	0.00	796.00
LYON WORKSPACE PRODUCTS 420 N. PAIN MONTGOMERY, IL 60538	METAL LOCKERS	109,000.00	109,000.00	0.00	107,910.00	1,090.00	0.00
METAL ERECTORS 1401 GLENLAKE AVENUE ITASCA, IL 60143	COMPOSITE METAL PANELS	23,000.00	23,000.00	0.00	22,770.00	230.00	0.00
MIDWEST TRACK BUILDERS 1000 N. RAND ROAD WAUCONDA, IL 60084	RUNNING TRACK	21,997.00	21,997.00	0.00	21,777.00	220.00	0.00
MITSUBISHI ELECTRIC & ELECTRONICS 5218 S. DANSHER ROAD COUNTRYSIDE, IL 60525	HYDRAULIC FREIGHT ELEVATOR	120,648.00	120,648.00	0.00	120,648.00	0.00	0.00
NEENAH FOUNDRY PO BOX 729 NEENAH, WI 54957	TREE GRATES	7,000.00	7,000.00	0.00	7,000.00	0.00	0.00
NIKOLAS PAINTING CONTRACTORS 8401 S. BELOIT AVENUE BRIDGEVIEW, IL 60455	PAINTING	155,596.00	155,596.00	1,556.00	148,005.00	6,035.00	1,556.00
NORTHSTAR EQUIPMENT, LLC 516 BROAD STREET LAKE GENEVA, IL 53147	TELESCOPING STANDS	13,200.00	13,200.00	0.00	13,068.00	132.00	0.00
NUTOYS PO BOX 2121 LAGRANGE, IL 60525	PLAY STRUCTURE	92,648.00	92,648.00	926.00	91,722.00	0.00	926.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
POLETECH COMPANY 97 GNARLED HOLLOW ROAD EAST SEATUKET, NY 11733	FLAGPOLES	4,515.00	4,515.00	0.00	4,515.00	0.00	0.00
P.R. BEAN COMPANY 1191 E. 200 NORTH WASHINGTON, IN 47501	ARCHITECTURAL MILLWORK	191,184.00	191,184.00	0.00	189,272.00	1,912.00	0.00
PTL LANDSCAPING 1224 BLACKHAWK DRIVE UNIVERSITY PARK, IL 60484	LANDSCAPING/GRASS PAVEMENT	294,144.00	294,144.00	14,707.00	277,830.00	1,607.00	14,707.00
PUBLIC ELECTRIC CONSTRUCTION 415 HARVESTER COURT WHEELING, IL 60090	ELECTRICAL	3,194,550.00	3,194,550.00	15,000.00	3,162,604.00	16,946.00	15,000.00
SHAW/SPORTEXE 1201 ROBERTS BLVD. KENNESAW, GA 30144	SYNTHETIC GRASS SURFACE	60,000.00	60,000.00	0.00	59,400.00	600.00	0.00
SIEMENS BUILDING TECHNOLOGIES 580 SLAWIN COURT MT. PROSPECT, IL 60056	BAS SYSTEM (CONTROLS)	317,330.00	299,250.00	14,963.00	284,287.00	0.00	33,043.00
SPECIALTIES DIRECT 161 TOWER DRIVE - UNIT G BURR RIDGE, IL 60527	TOILET COMPARTMENTS/ACCESSORIES	54,809.00	54,809.00	2,740.00	52,069.00	0.00	2,740.00
SPORTSCON, LLC 1650 AVENUE H ST. LOUIS, MO 63126	GYM EQUIPMENT	33,000.00	33,000.00	1,650.00	31,350.00	0.00	1,650.00
SPRAY INSUALTIONS, INC. 7831 NORTH NAGLE AVENUE MORTON GROVE, IL 60063	SPRAY INSULATION	58,049.96	58,049.96	0.00	57,000.00	1,049.96	0.00
STANDARD WIRE & STEEL WORKS 16255 S. VINCENNES SOUTH HOLLAND, IL 60473	INT. WIRE MESH WINDOW GUARDS	13,000.00	13,000.00	0.00	13,000.00	0.00	0.00
SUPERIOR FLOOR COVERING, INC 14500 S. WESTERN AVENUE POSEN, IL 60469	RESILIENT TILE FLOOR, TILE & CARPET	223,595.00	223,595.00	0.00	222,929.00	666.00	0.00
C. SZABO CONTRACTING 777 S. ROHLWING ROAD ADDISON, IL 60101	EARTHWORK/SITE UTILITIES	1,561,848.00	1,561,848.00	15,618.00	1,480,515.00	65,715.00	15,618.00
WOLF MECHANICAL INDUSTRIES 1192 HEATHER DRIVE LAKE ZURICH, IL 60047	VENTILATION	1,035,387.00	1,035,387.00	10,354.00	1,025,033.00	0.00	10,354.00
GEORGE SOLLITT CONSTRUCTION CO.	SUB TOTAL	19,128,928.00	18,434,700.43	197,473.00	18,036,528.00	200,699.43	891,700.57

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
OAKLEY CONSTRUCTION COMPANY	GENERAL CONDITIONS	172,428.00	172,428.00	1,724.00	165,582.00	5,122.00	1,724.00
7815 SOUTH CLAREMONT AVENUE	LEED ADMINISTRATION	12,800.00	12,800.00	128.00	12,672.00	0.00	128.00
CHICAGO, IL 60620	INSURANCE	37,271.00	37,271.00	373.00	36,898.00	0.00	373.00
	BOND	28,479.00	28,479.00	285.00	28,194.00	0.00	285.00
	CARPENTRY-DOORS/FRAMES/HDW	50,372.00	50,372.00	504.00	49,868.00	0.00	504.00
	CARPENTRY- BLOCKING	34,548.00	34,548.00	345.00	34,203.00	0.00	345.00
	HM DOORS	10,010.00	10,010.00	100.00	9,910.00	0.00	100.00
	WOOD DOORS	5,250.00	5,250.00	53.00	5,197.00	0.00	53.00
	HARDWARE	37,520.00	37,520.00	375.00	37,145.00	0.00	375.00
	TOILET ACCESSORIES	21,357.00	21,357.00	214.00	7,425.00	13,718.00	214.00
	SITE FURNITURE	4,820.00	4,820.00	48.00	4,772.00	0.00	48.00
	TREE GRATES	1,000.00	1,000.00	10.00	990.00	0.00	10.00
	CASEWORK	50,000.00	50,000.00	500.00	49,500.00	0.00	500.00
	MARKER AND TACK BOARDS	7,824.00	7,824.00	78.00	7,746.00	0.00	78.00
	FLAG POLES	1,000.00	1,000.00	10.00	990.00	0.00	10.00
OAKLEY'S SUBCONTRACTORS:							
A-1 ROOFING COMPANY	MOD. BIT. ROOFING & GREEN ROOFING	727,910.00	727,910.00	14,558.00	694,079.00	19,273.00	14,558.00
1425 CHASE AVENUE							
ELK GROVE VILLAGE, IL 6007							
AMICI TERRAZZO FLOORING SPEC.	TERRAZZO	422,647.00	422,647.00	12,679.00	409,968.00	0.00	12,679.00
1522 JARVIS AVENUE							
ELK GROVE VILLAGE, IL 60007							
DE GRAF CONCRETE CONSTRUCTION	CAST IN PLACE CONCRETE W/PADS	986,385.00	986,385.00	29,592.00	956,793.00	0.00	29,592.00
300 ALDERMAN AVENUE							
WHEELING, IL 60090							
G & L ASSOCIATES, INC.	METAL WALL PANELS	299,813.00	299,813.00	19,988.00	279,825.00	0.00	19,988.00
2340 DES PLAINES RIVER ROAD							
DES PLAINES, IL 60018							
MIDWESTERN STEEL SALES, INC.	STRUCTURAL STEEL	2,032,909.00	2,032,909.00	25,000.00	1,982,086.00	25,823.00	25,000.00
449 SOUTH EVERGREEN							
BENSENVILLE, IL 60106							
PRECISION METALS & HARDWARE, INC.	DOORS/FRAMES/HARDWARE	212,915.00	212,915.00	2,129.00	201,168.00	9,618.00	2,129.00
5266 NORTH 124TH STREET							
MILWAUKEE, WI 53225							
REFLECTION WINDOW COMPANY, LLC	ALUMINUM WINDOWS	1,060,000.00	1,060,000.00	31,800.00	1,028,200.00	0.00	31,800.00
2525 N. ELSTON AVENUE							
CHICAGO, IL 60647							
T K CONCRETE	CONCRETE PAVING	600,440.00	600,440.00	6,004.00	573,210.00	21,226.00	6,004.00
110 EAST SCHILLER STREET - SUITE 234							
ELMHURST, IL 60126							
OAKLEY CONSTRUCTION TOTAL	SUB TOTAL	6,817,698.00	6,817,698.00	146,497.00	6,576,421.00	94,780.00	146,497.00
	TOTAL CONTRACT	25,946,626.00	25,252,398.43	343,970.00	24,612,949.00	296,479.43	1,038,197.57

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT B

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT

AMOUNT OF ORIGINAL CONTRACT	\$26,187,000.00	WORK COMPLETED TO DATE	\$25,252,398.43
EXTRAS TO CONTRACT	\$0.00	TOTAL RETAINED	\$343,970.00
TOTAL CONTRACT AND EXTRAS	\$26,187,000.00	NET AMOUNT EARNED	\$24,908,428.43
CREDITS TO CONTRACT	240,374.00	AMOUNT OF PREVIOUS PAYMENTS	\$24,612,949.00
ADJUSTED CONTRACT PRICE	\$25,946,626.00	AMOUNT DUE THIS PAYMENT	\$295,479.43
		BALANCE TO COMPLETE	\$1,038,197.57

These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

Contractor certifies

- that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents;
- that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid,
- that the amount of the payments applied for are justified.
- That the Waivers of Lien are submitted herewith by affiant for affiant and each of the aforesaid persons, are true, correct, and genuine;
- that each and every Waiver of Lien was delivered unconditionally;
- that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien;
- that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the Work or arising out of the Work; and
- that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed;

- that neither the partial payment nor any part thereof has been assigned;

- that said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and
- that if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.

[Handwritten Signature]

Daryl Poortinga, Representative
(Typed name of above signature)

Subscribed and sworn to before me this 26th day of March, 2013

[Handwritten Signature]
Notary Public
My Commission expires: 05/29/2013

