



## Public Building Commission of Chicago Contractor Payment Information

Project: **Back of the Yards High School**

Contract Number: **1521**

General Contractor: **Sollitt/Brown & Momen Joint Venture**

Payment Application: **#26**

Amount Paid: **\$2,247,216.00**

Date of Payment to General Contractor: **9/12/13**

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions for Construction Contracts Section 16.09 entitled, Prompt Payment to Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor.

Follow this project on Twitter @PBCChi #BOTY

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT S  
CERTIFICATE OF ARCHITECT - ENGINEER

Date: July 18, 2013  
Project: BACK OF THE YARDS HIGH SCHOOL

To: Public Building Commission of Chicago  
In accordance with Resolution No. \_\_\_\_\_, adopted by the Public Building Commission of Chicago on \_\_\_\_\_, relating to the \$ \_\_\_\_\_ Revenue Bonds Issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

THE CONTRACTOR SOLLITT/BROWN MOMEN JOINT VENTURE

FOR BACK OF THE YARDS HIGH SCHOOL  
is now entitled to the sum of \$2,247,216.00

ORIGINAL CONTRACT PRICE	\$63,822,440.00	
ADDITIONS	11,073.00	
DEDUCTIONS	0.00	
NET ADDITION OR DEDUCTION	11,073.00	
ADJUSTED CONTRACT PRICE	\$63,833,513.00	
TOTAL AMOUNT EARNED		\$57,837,442.00
TOTAL RETENTION		\$1,915,005.00
a) Reserve Withheld @ 10% of Total Amount Earned, but not to exceed 1% of Contract Price	\$1,915,005.00	
b) Liens and Other Withholding		
c) Liquidated Damages Withheld		
TOTAL PAID TO DATE (Include this Payment)		\$55,922,437.00
LESS: AMOUNT PREVIOUSLY PAID		\$53,675,221.00
AMOUNT DUE THIS PAYMENT		\$2,247,216.00

Carolina Conzino  
Architect - Engineer Date: 07-23-2013

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT B

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT

Project Name: BACK OF THE YARDS HIGH SCHOOL Contractor: SOLLITT/BROWN WOMEN JOINT VENTURE Date: 07/18/13  
 PBC Project # 05150 823 E. Drexel Square, Chicago IL 60615  
 Job Location: 2111 W. 47th Street, Chicago, IL  
 Owner: Public Building Commission of Chicago APPLICATION FOR PAYMENT # 26 Period From: 06/01/13  
 Period To: 06/30/13

The affiant, being first duly sworn on oath, deposes and says that he/she is PROJECT CONTROLLER of SOLLITT/BROWN WOMEN JOINT VENTURE an ILLINOIS corporation, and duly authorized to make this Affidavit on behalf of said corporation, and individually, that he/she is well acquainted with the facts herein set forth and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. 1521 dated the 16th day of February, 2011, for or (describe nature of work)

GENERAL CONSTRUCTION

FOR (Designate Project and Location)  
 BACK OF THE YARDS HIGH SCHOOL  
 2111 West 47th Street, Chicago  
 that the following statements are made for the purpose of procuring a partial payment of: TWO MILLION TWO HUNDRED FORTY SEVEN THOUSAND TWO HUNDRED SIXTEEN AND NO/100THS \$2,247,216.00

under the terms of said contract, that the work for which payment is requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements of said Owner under them. That for the purpose of said contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies, and services for, and having done labor on said improvements. That the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively. That this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work as stated:

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'S)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
GEORGE SOLLITT CONSTRUCTION 790 N. CENTRAL WOOD DALE, IL 60191	GENERAL CONDITIONS	2,577,766.00	2,495,697.00	(18,381.00)	2,573,454.00	(59,376.00)	63,688.00
GEORGE SOLLITT CONSTRUCTION	PROFIT	242,525.00	223,123.00	6,694.00	209,372.00	7,057.00	26,096.00
GEORGE SOLLITT CONSTRUCTION	INSURANCE	911,895.00	911,895.00	0.00	911,895.00	0.00	0.00
GEORGE SOLLITT CONSTRUCTION	PERFORMANCE BOND	606,313.00	606,313.00	0.00	606,313.00	0.00	0.00
GEORGE SOLLITT CONSTRUCTION	MOBILIZATION	180,000.00	180,000.00	0.00	180,000.00	0.00	0.00
GEORGE SOLLITT CONSTRUCTION	DEMOLITION	9,700.00	0.00	0.00	0.00	0.00	9,700.00
GEORGE SOLLITT CONSTRUCTION	ROUGH CARPENTRY	161,327.00	145,194.00	4,356.00	121,250.00	19,588.00	20,489.00
GEORGE SOLLITT CONSTRUCTION	EXPANSION JOINT ASSEMBLY	9,691.00	0.00	0.00	0.00	0.00	9,691.00
GEORGE SOLLITT CONSTRUCTION	BULLETIN #45 CHANGE ORDER	275,979.00	110,400.00	3,312.00	0.00	107,088.00	168,891.00
GEORGE SOLLITT CONSTRUCTION	ALLOWANCE 2: SITE WORK ALLOWANCE	500,000.00	0.00	0.00	0.00	0.00	500,000.00
	AUTHORIZATION #1/CX 4	(23,123.00)	0.00	0.00	0.00	0.00	(23,123.00)
	AUTHORIZATION #2/CX 38R	(2,034.00)	0.00	0.00	0.00	0.00	(2,034.00)
	AUTHORIZATION #3/CX 8	(41,243.00)	0.00	0.00	0.00	0.00	(41,243.00)
	AUTHORIZATION #4/CX 37	(2,348.00)	0.00	0.00	0.00	0.00	(2,348.00)
	AUTHORIZATION #5/CX 171	(2,393.00)	0.00	0.00	0.00	0.00	(2,393.00)
	SITE WORK ALLOWANCE BALANCE	428,809.00	0.00	0.00	0.00	0.00	428,809.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.S)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
GEORGE SOLLITT CONSTRUCTION	ALLOWANCE 3: CCTV EQUIPMENT	500,000.00	0.00	0.00	0.00	0.00	500,000.00
	Bulletin # 20	(383,325.00)	0.00	0.00	0.00	0.00	(383,325.00)
		116,675.00	0.00	0.00	0.00	0.00	116,675.00
GEORGE SOLLITT CONSTRUCTION	COMMISSION'S CONTINGENCY ALLOWANCE	1,500,000.00	0.00	0.00	0.00	0.00	1,500,000.00
	CONTINGENCY MOVE #1/CO 4	435.00	0.00	0.00	0.00	0.00	435.00
	CONTINGENCY MOVE #2/CO 12	(2,361.00)	0.00	0.00	0.00	0.00	(2,361.00)
	CONTINGENCY MOVE #3/CO 22	880.00	0.00	0.00	0.00	0.00	880.00
	CONTINGENCY MOVE #4/CO 31	(334.00)	0.00	0.00	0.00	0.00	(334.00)
	CONTINGENCY MOVE #5/CO 15	(9,504.00)	0.00	0.00	0.00	0.00	(9,504.00)
	CONTINGENCY MOVE #6/CO 37	4,037.00	0.00	0.00	0.00	0.00	4,037.00
	CONTINGENCY MOVE #7/CO 6	(75,717.00)	0.00	0.00	0.00	0.00	(75,717.00)
	CONTINGENCY MOVE #8/CO 7	4,957.00	0.00	0.00	0.00	0.00	4,957.00
	CONTINGENCY MOVE #9/CO 26	(5,031.00)	0.00	0.00	0.00	0.00	(5,031.00)
	CONTINGENCY MOVE #10/CO 44	3,984.00	0.00	0.00	0.00	0.00	3,984.00
	CONTINGENCY MOVE #11/CO 1	(13,681.00)	0.00	0.00	0.00	0.00	(13,681.00)
	CONTINGENCY MOVE #12/CO 39	(6,267.00)	0.00	0.00	0.00	0.00	(6,267.00)
	CONTINGENCY MOVE #13/CO 41	(3,326.00)	0.00	0.00	0.00	0.00	(3,326.00)
	CONTINGENCY MOVE #14/CO 47	(1,496.00)	0.00	0.00	0.00	0.00	(1,496.00)
	CONTINGENCY MOVE #15/CO 23	(23,255.00)	0.00	0.00	0.00	0.00	(23,255.00)
	CONTINGENCY MOVE #16/CO 50	(21,507.00)	0.00	0.00	0.00	0.00	(21,507.00)
	CONTINGENCY MOVE #17/CO 52	1,540.00	0.00	0.00	0.00	0.00	1,540.00
	CONTINGENCY MOVE #18/CO 53	(4,005.00)	0.00	0.00	0.00	0.00	(4,005.00)
	CONTINGENCY MOVE #19/CO 43	(4,609.00)	0.00	0.00	0.00	0.00	(4,609.00)
	CONTINGENCY MOVE #20/CO 51R	(12,339.00)	0.00	0.00	0.00	0.00	(12,339.00)
	CONTINGENCY MOVE #21/CO 38	(6,491.00)	0.00	0.00	0.00	0.00	(6,491.00)
	CONTINGENCY MOVE #22/CO 65	28.00	0.00	0.00	0.00	0.00	28.00
	CONTINGENCY MOVE #23/CO 67	(1,717.00)	0.00	0.00	0.00	0.00	(1,717.00)
	CONTINGENCY MOVE #24/CO 68	3,915.00	0.00	0.00	0.00	0.00	3,915.00
	CONTINGENCY MOVE #25/CO 14	(1,524.00)	0.00	0.00	0.00	0.00	(1,524.00)
	CONTINGENCY MOVE #26/CO 55	(3,210.00)	0.00	0.00	0.00	0.00	(3,210.00)
	CONTINGENCY MOVE #27/CO 46	(687.00)	0.00	0.00	0.00	0.00	(687.00)
	CONTINGENCY MOVE #28/CO 48	(9,543.00)	0.00	0.00	0.00	0.00	(9,543.00)
	CONTINGENCY MOVE #29/CO 54	(5,830.00)	0.00	0.00	0.00	0.00	(5,830.00)
	CONTINGENCY MOVE #30/CO 17	(820.00)	0.00	0.00	0.00	0.00	(820.00)
	CONTINGENCY MOVE #31/CO 49	(1,479.00)	0.00	0.00	0.00	0.00	(1,479.00)
	CONTINGENCY MOVE #32/CO 56	(22,686.00)	0.00	0.00	0.00	0.00	(22,686.00)
	CONTINGENCY MOVE #33/CO 75	(2,183.00)	0.00	0.00	0.00	0.00	(2,183.00)
	CONTINGENCY MOVE #34/CO 79	(3,881.00)	0.00	0.00	0.00	0.00	(3,881.00)
	CONTINGENCY MOVE #35/CO 34	(164,902.00)	0.00	0.00	0.00	0.00	(164,902.00)
	CONTINGENCY MOVE #36/CO 21	(18,926.00)	0.00	0.00	0.00	0.00	(18,926.00)
	CONTINGENCY MOVE #37/CO 30	(28,963.00)	0.00	0.00	0.00	0.00	(28,963.00)
	CONTINGENCY MOVE #38/CO 74	(5,361.00)	0.00	0.00	0.00	0.00	(5,361.00)
	CONTINGENCY MOVE #39/CO 76	29.00	0.00	0.00	0.00	0.00	29.00
	CONTINGENCY MOVE #40/CO 80	(2,977.00)	0.00	0.00	0.00	0.00	(2,977.00)
	CONTINGENCY MOVE #41/CO 60	(5,832.00)	0.00	0.00	0.00	0.00	(5,832.00)
CONTINGENCY MOVE #42/CO 71	(4,140.00)	0.00	0.00	0.00	0.00	(4,140.00)	
CONTINGENCY MOVE #43/CO 72	(7,101.00)	0.00	0.00	0.00	0.00	(7,101.00)	
CONTINGENCY MOVE #44/CO 83	(7,824.00)	0.00	0.00	0.00	0.00	(7,824.00)	
CONTINGENCY MOVE #45/CO 88	14,500.00	0.00	0.00	0.00	0.00	14,500.00	
CONTINGENCY MOVE #46/CO 35	(43,861.00)	0.00	0.00	0.00	0.00	(43,861.00)	
CONTINGENCY MOVE #47/CO 32	(32,355.00)	0.00	0.00	0.00	0.00	(32,355.00)	
CONTINGENCY MOVE #48/CO 69	(11,618.00)	0.00	0.00	0.00	0.00	(11,618.00)	
CONTINGENCY MOVE #49/CO 73	598.00	0.00	0.00	0.00	0.00	598.00	
CONTINGENCY MOVE #50/CO 81R	3,974.00	0.00	0.00	0.00	0.00	3,974.00	
CONTINGENCY MOVE #51/CO 82	(9,304.00)	0.00	0.00	0.00	0.00	(9,304.00)	
CONTINGENCY MOVE #52/CO 48R	(6,195.00)	0.00	0.00	0.00	0.00	(6,195.00)	
CONTINGENCY MOVE #53/CO 70	(13,355.00)	0.00	0.00	0.00	0.00	(13,355.00)	
CONTINGENCY MOVE #54/CO 89	(1,249.00)	0.00	0.00	0.00	0.00	(1,249.00)	
CONTINGENCY MOVE #55/CO 90	(2,051.00)	0.00	0.00	0.00	0.00	(2,051.00)	
CONTINGENCY MOVE #56/CO 62B	(823,297.00)	0.00	0.00	0.00	0.00	(823,297.00)	
CONTINGENCY MOVE #57/CO 66	3,961.00	0.00	0.00	0.00	0.00	3,961.00	
CONTINGENCY MOVE #58/CO 77	(4,489.00)	0.00	0.00	0.00	0.00	(4,489.00)	
CONTINGENCY MOVE #59/CO 92	(9,436.00)	0.00	0.00	0.00	0.00	(9,436.00)	
CONTINGENCY MOVE #60/CO 102	(1,792.00)	0.00	0.00	0.00	0.00	(1,792.00)	
	CONTINGENCY ALLOWANCE BALANCE	94,013.00	0.00	0.00	0.00	0.00	94,013.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.S)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
<b>GEORGE SOLLITT CONSTRUCTION TOTAL</b>							
<b>GC'S SUBCONTRACTORS:</b>							
ABBEY PAVING CO. 2319 DIEHL ROAD AURORA, IL 60507	ASPHALT PAVING	64,800.00	0.00	0.00	0.00	0.00	64,800.00
AMICI TERRAZZO 1522 JARVIS AVENUE ELK GROVE, IL 60007	TERRAZZO	1,250,594.00	1,213,594.00	60,680.00	1,017,539.00	135,375.00	97,680.00
ANDREW MCCAN LAWN SPRINKLER 1813 W. 171TH STREET EAST HAZEL CREST, IL 60429	IRRIGATION SYSTEM	22,500.00	0.00	0.00	0.00	0.00	22,500.00
ASTROTURF 2680 ABUTMENT ROAD, SE DALTON, GA 30721	SYNTHETIC SURFACES	265,500.00	173,189.00	17,313.00	0.00	155,870.00	109,630.00
B&E AQUATICS, INC. 2976 W. FOREST ROAD FREEPORT, IL 61032	SWIMMING POOLS	578,000.00	451,592.00	22,580.00	429,012.00	0.00	148,988.00
BAUM SIGN 2059 ALBRIGHT ROAD MONTGOMERY, IL 60538	SCOREBOARDS & EQUIPMENT	70,860.00	46,660.00	4,666.00	41,994.00	0.00	28,866.00
C&H BUILDING SPECIALTIES 1714 SOUTH WOLF ROAD WHEELING, IL 60090	FLAGPOLES	10,775.00	0.00	0.00	0.00	0.00	10,775.00
CHARLES E SHOMO & ASSOCIATES 8746 E. PRAIRE ROAD SKOKIE, IL 60076	LAB CASEWORK	308,800.00	287,400.00	21,555.00	222,660.00	43,185.00	42,955.00
CHRISTY WEBBER & CO. 2900 W. FERDINAND STREET CHICAGO, IL 60612	LANDSCAPING, GREEN ROOF, SITE FURNISH PLANTING & TOPSOIL	1,166,841.00	576,215.00	57,622.00	461,594.00	56,999.00	648,248.00
CLARIDGE PRODUCTS & EQUIPMENT 713 S. VERMONT STREET PALATINE, IL 60067-7138	VISUAL DISPLAY	48,072.00	48,072.00	1,442.00	7,374.00	39,256.00	1,442.00
COMMERCIAL SPECIALTIES, INC. 2255 LOIS DRIVE ROLLING MEADOWS, IL 60008	TOILET COMPARTMENTS & ACCESSORIES	113,527.00	86,307.00	4,315.00	77,676.00	4,316.00	31,535.00
DESIGNED EQUIPMENT 1510 LUNT AVENUE ELK GROVE VILLAGE, IL 60007	POOL SCAFFOLDING	43,000.00	43,000.00	1,290.00	41,710.00	0.00	1,290.00
EARTH, INC. 810 N.ARLINGTON HEIGHTS ROAD, SUITE 1 ITASCA, IL 60143	EARTHWORK	1,604,426.00	1,441,934.00	72,097.00	1,290,075.00	79,762.00	234,589.00
ELITE ELECTRICAL COMPANY 1645 N. 25TH AVENUE MELROSE PARK, IL 60160	ELECTRICAL	7,736,072.00	7,231,510.00	216,945.00	6,670,452.00	344,113.00	721,507.00
ENVIRONMENTAL SHADE PRODUCTS 933 W. VAN BUREN STREET CHICAGO, IL 60607	WINDOW TREATMENTS	73,925.00	0.00	0.00	0.00	0.00	73,925.00
FENCEMASTERS 201400 COTTAGE GROVE AVENUE CHICAGO HEIGHTS, IL 60411	FENCING	377,300.00	271,760.00	13,588.00	180,685.00	77,487.00	119,128.00
FLO-TECH MECHANICAL 1304 NATIONAL AVENUE ADDISON, IL 60101	HVAC	7,055,447.00	6,878,923.00	206,368.00	6,594,313.00	78,242.00	382,892.00
G&L ASSOCIATES, INC. 3166 DES PLAINES AVENUE DES PLAINES, IL 60018	PREFORMED METAL PANELS & LOUVERS	546,642.00	385,344.00	19,267.00	269,458.00	96,619.00	180,565.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.S)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
GREAT LAKES WEST 24475 RED ARROW HIGHWAY MATTAWAN, MI 49071	FOOD EQUIPMENT	302,640.00	295,939.00	14,792.00	268,366.00	12,681.00	21,593.00
HOUSE OF DOORS 9038 W. OGDEN AVENUE BROOKFIELD, IL 60513	OVERHEAD COILING DOOR	103,700.00	104,100.00	5,055.00	96,045.00	0.00	7,655.00
IMBERT INTERNATIONAL 7030 N. AUSTIN AVENUE NILES, IL 60714	SOUND ISOLATION PAD	28,000.00	28,000.00	840.00	26,600.00	560.00	840.00
INTERNATIONAL MARBLE & GRANITE SUPPLY, INC. 3950 W. GRAND AVENUE CHICAGO, IL 60622-4308	DIM STONE CLADDING	1,090,000.00	637,300.00	47,798.00	514,170.00	75,332.00	500,498.00
IRWIN TELESCOPIC SEATING 610 E. CUMBERLAND ROAD ALTA MONT, IL 62411	TELESCOPING STANDS	270,000.00	0.00	0.00	0.00	0.00	270,000.00
JADE CARPENTRY 6575 N. AVONDALE CHICAGO, IL 60631	MILLWORK	206,970.00	122,524.00	9,189.00	57,932.00	55,403.00	93,635.00
JANSON INDUSTRIES 1200 GARKELD AVENUE CANTON, OH 44706	STAGE RIGGING, CURTAINS & ORCHESTRA	231,000.00	57,303.00	5,730.00	51,573.00	0.00	179,427.00
JP LARSEN PO BOX 2597 OAK LAWN, IL 60455	JOINT SEALANTS	126,833.00	121,308.00	6,065.00	110,394.00	4,939.00	11,590.00
JP PHILLIPS 3220 WOLF ROAD FRANKLIN PARK, IL 60131	CEMENT PLASTER	292,495.00	292,495.00	14,625.00	258,369.00	19,501.00	14,625.00
JUST RITE ACOUSTICS 1501 ESTES AVENUE ELK GROVE VILLAGE, IL 60007	ACOUSTICAL	409,322.00	285,567.00	14,278.00	226,539.00	42,750.00	136,033.00
K & S AUTOMATIC SPRINKLERS 2619 CONGRESS STREET BELLWOOD, IL 60104	FIRE PROTECTION	590,974.00	551,955.00	27,598.00	524,357.00	0.00	66,617.00
KONE INC 1080 PARKVIEW BLVD. LOMBARD, IL 60148	ELEVATOR	126,699.00	126,699.00	3,801.00	122,898.00	0.00	3,801.00
KREMER DAVIS, INC. 701 PAPERMILL HILL DRIVE BATAVIA, IL 60510	AIR BARRIERS	237,679.00	226,129.00	6,784.00	219,345.00	0.00	18,334.00
LANGE BROTHERS WOODWORK CO. 3920 W. DOUGLAS AVENUE MILWAUKEE, WI 53209-3599	MILLWORK	491,398.00	365,583.00	18,279.00	225,228.00	122,076.00	144,094.00
LOWERY TILE COMPANY 12335 S. KEELER AVENUE ALSIP, IL 60803	TILE	198,425.00	194,920.00	9,746.00	147,915.00	37,259.00	13,251.00
LPS PAVEMENT, INC. 67 STONEHILL DRIVE OSWEGO, IL 60543	PLAZA PAVERS/PRECAST CONCRETE PAVERS	368,000.00	0.00	0.00	0.00	0.00	368,000.00
MANICO FLOORING 4134 ORLEANS STREET MCHENRY, IL 60050	WOOD FLOOR	184,000.00	96,000.00	9,600.00	86,400.00	0.00	97,600.00
MASTERSHIP CONSTRUCTION 1815 INDUSTRIAL DRIVE LIBERTYVILLE, IL 60048	MASONRY	7,707,940.00	7,631,413.00	228,942.00	7,358,739.00	43,732.00	305,469.00
MERIDIENNE CORPORATION 1958 W. 59TH STREET CHICAGO, IL 60636	GYP SUM BOARD SYSTEM	1,654,989.00	1,607,545.00	80,377.00	1,489,426.00	38,742.00	127,821.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.S)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
MICHAEL'S SIGNS, INC. 3914 S. MEMORIAL DRIVE RACINE, WI 53403	SIGNAGE	53,143.00	0.00	0.00	0.00	0.00	53,143.00
MW POWELL 3445 S. LAWNDALE AVENUE CHICAGO, IL 60652	ROOFING	1,251,241.00	1,247,151.00	37,415.00	1,175,889.00	33,847.00	41,505.00
NATIONAL PAINTING 811 W. EVERGREEN AVENUE CHICAGO, IL 60634	FINISH PAINTING	381,507.00	317,388.00	9,522.00	307,866.00	0.00	73,641.00
NYSTROM BUILDING PRODUCTS 9300 73RD AVENUE, NORTH BROOKLYN PARK, MN 55428	HEAT/SMOKE VENTS/FOOT GRILLES	54,900.00	27,713.00	2,771.00	24,942.00	0.00	29,958.00
PAUL REILY COMPANY 1987 QUINCY COURT GLENDALE HEIGHTS, IL 60139	WASTE COMPACTOR/LEVELERS	42,240.00	34,131.00	3,413.00	5,494.00	25,224.00	11,522.00
PB SALES 445 ATWATER ELMHURST, IL 60126	PROJECTION SCREENS	8,500.00	8,500.00	0.00	8,500.00	0.00	0.00
PRO-BEL ENTERPRISES, LTD. 65 SUNRAY STREET WHITBY, ONT L1N8Y6	FALL PROTECTION	39,000.00	15,474.00	1,547.00	13,927.00	0.00	25,073.00
PROFESSIONAL ELEVATOR SERVICES 1705 S. STATE STREET CHICAGO, IL 60616	WHEELCHAIR LIFTS	159,000.00	156,250.00	4,688.00	148,437.00	3,125.00	7,438.00
REFLECTON WINDOW COMPANY 2333 NORTH SEELEY CHICAGO, IL 60647	ALUMINUM WINDOWS	2,963,220.00	2,808,500.00	140,425.00	2,486,720.00	181,355.00	295,145.00
SAGER SEALANT CORP. 708 W. ELM AVENUE LAGRANGE, IL 60525	WATERPROOFING	118,400.00	50,915.00	5,093.00	45,823.00	0.00	72,577.00
SPORTSCON, LLC. 1650 AVENUE H ST. LOUIS, MO 63125	ATHLETIC EQUIPMENT	103,160.00	96,910.00	2,907.00	41,850.00	52,153.00	9,157.00
SPRAY INSULATIONS, INC. 7831 N. NAGLE AVENUE MORTON GROVE, IL 60053-2760	SPRAY INSULATION	226,513.00	226,513.00	6,795.00	201,204.00	18,514.00	6,795.00
SUPERIOR FLOOR COVERING 14500 S. WESTERN AVENUE POSEN, IL	CARPET, RESILIENT & RESINOUS FLOORING	214,900.00	157,094.00	7,853.00	100,815.00	46,424.00	63,661.00
THATCHER FOUNDATIONS 7100 INDUSTRIAL HIGHWAY GARY, IN 46406	EARTH RETENTION	123,600.00	123,600.00	3,706.00	119,892.00	0.00	3,706.00
TK CONCRETE 110 E. SCHILLER STREET ELMHURST, IL 60126	SITE CONCRETE	369,750.00	91,600.00	9,160.00	49,500.00	32,940.00	287,310.00
UNIQUE CASEWORK INSTALLATIONS 3936 W. 16TH STREET CHICAGO, IL 60623	LOCKERS & BLEACHERS	617,198.00	587,757.00	29,388.00	558,369.00	0.00	58,829.00
U.S. TENNIS COURT CONSTRUCTION 204 INDUSTRIAL DRIVE LOCKPORT, IL 60441	TENNIS COURT SURFACES	8,000.00	0.00	0.00	0.00	0.00	8,000.00
<b>GEORGE SOLLITT TOTAL</b>		48,307,110.00	42,459,298.00	1,483,900.00	38,981,260.00	2,034,138.00	7,291,712.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.S)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
BROWN & WOMEN 823 E. DREXEL SQUARE CHICAGO, IL 60615	GENERAL CONDITIONS PROFIT INSURANCE PERFORMANCE BOND ROUGH CARPENTRY	301,877.00 76,587.00 194,530.00 148,578.00 106,095.00	301,877.00 70,460.00 194,530.00 148,578.00 102,500.00	9,056.00 2,114.00 0.00 0.00 3,075.00	292,867.00 65,375.00 194,530.00 148,578.00 92,450.00	(46.00) 2,971.00 0.00 0.00 7,275.00	9,056.00 8,241.00 0.00 0.00 6,670.00
<b>BROWN &amp; WOMEN SUBCONTRACTORS:</b>							
R. CARROZZA PLUMBING 9226 W. CHESTNUT FRANKLIN PARK, IL 60131	PLUMBING	2,324,564.00	2,293,822.00	57,346.00	2,161,043.00	75,433.00	88,088.00
CREA CONSTRUCTION 161 N. CLARK CHICAGO, IL 60601	INSTALL HOLLOW METAL DOORS/FRAMES &	175,564.00	137,060.00	6,853.00	130,207.00	0.00	45,357.00
DEGRAF CONCRETE CONSTRUCTION 300 ALDERMAN AVENUE WHEELING, IL 60091	BUILDING CONCRETE	4,807,186.00	4,750,051.00	118,751.00	4,576,682.00	54,618.00	175,886.00
MIDWESTERN STEEL FABRICATORS 449 S. EVERGREEN BENSENVILLE, IL 60106	STRUCTURAL STEEL & MISC METALS	4,972,469.00	4,939,084.00	123,477.00	4,776,607.00	39,000.00	156,862.00
PRECISION METALS 483 W. FULLERTON AVENUE ELMHURST, IL 60126	DOORS, FRAMES, & HARDWARE	439,929.00	422,317.00	12,670.00	375,820.00	33,827.00	30,282.00
STRESCORE 24445 STATE ROAD 23 SOUTH BEND, IN 46614	PRECAST	1,430,062.00	1,428,907.00	42,867.00	1,386,040.00	0.00	44,022.00
VIRIDIAN ENTERPRISES 3810 W. ADDISON CHICAGO, IL 60618	SITE UTILITIES	548,952.00	548,958.00	54,895.00	494,062.00	0.00	54,900.00
<b>BROWN &amp; WOMEN SUB TOTAL</b>		15,526,403.00	15,238,144.00	431,105.00	14,693,961.00	213,078.00	619,364.00
<b>TOTAL CONTRACT</b>		63,833,513.00	57,837,442.00	1,915,005.00	53,675,221.00	2,247,216.00	7,911,076.00



PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT B

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT

EXHIBIT B  
CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT

AMOUNT OF ORIGINAL CONTRACT	\$63,822,440.00	WORK COMPLETED TO DATE	\$57,837,442.00
EXTRAS TO CONTRACT	\$ 11,073.00	TOTAL RETAINED	\$1,915,005.00
TOTAL CONTRACT AND EXTRAS	\$63,833,513.00	NET AMOUNT EARNED	\$55,922,437.00
CREDITS TO CONTRACT	\$0.00	PREVIOUSLY PAID	\$53,675,221.00
ADJUSTED CONTRACT PRICE	\$63,833,513.00	NET AMOUNT DUE THIS PAYMENT	\$2,247,216.00

These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

Contractor certifies

that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents;  
 that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, that the amount of the payments applied for are justified.  
 That the Waivers of Lien are submitted herewith by affiant for affiant and each of the aforesaid persons, are true, correct, and genuine;  
 that each and every Waiver of Lien was delivered unconditionally;  
 that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien;  
 that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the Work or arising out of the Work; and  
 that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed;  
 that neither the partial payment nor any part thereof has been assigned;  
 that said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and  
 that if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.



Daryl Poortinga, Project Controller  
(Typed name of above signature)

Subscribed and sworn to before me this 18th day of July, 2013.



Notary Public  
My Commission expires: 7/28/13

