



Public Building Commission of Chicago Contractor Payment Information

Project: **Albany Park Branch Library**

Contract Number: **1550**

General Contractor: **Wight Construction Company**

Payment Application: **#3**

Amount Paid: **\$355,206.60**

Date of Payment to General Contractor: **11/1/13**

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions for Construction Contracts Section 16.09 entitled, Prompt Payment to Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor.

Follow this project on Twitter @PBCChi #Albany

**PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT S
CERTIFICATE OF ARCHITECT - ENGINEER**

DATE: 9/30/2013

PROJECT: Albany Park Branch Library

Pay Application No.: 3
 For the Period: 8/1/2013 to 9/30/2013
 Contract No.: C1550

To: PUBLIC BUILDING COMMISSION OF CHICAGO

In accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____, relating to the \$ _____ Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being

THE CONTRACTOR:	Wight Construction, Inc.	
FOR:	Design Build Services	
Is now entitled to the sum of:	\$	355,206.60

ORIGINAL CONTRACTOR PRICE	<u>\$7,915,000.00</u>	
ADDITIONS	<u>\$0.00</u>	
DEDUCTIONS	<u>\$0.00</u>	
NET ADDITION OR DEDUCTION	<u>\$0.00</u>	
ADJUSTED CONTRACT PRICE	<u>\$7,915,000.00</u>	

TOTAL AMOUNT EARNED	<u>\$542,462.50</u>
TOTAL RETENTION	<u>\$54,246.25</u>

- | | | |
|---|--------------------|--|
| a) Reserve Withheld @ 10% of Total Amount Earned,
but Not to Exceed 5% of Contract Price | <u>\$54,246.25</u> | |
| b) Liens and Other Withholding | <u>\$ -</u> | |
| c) Liquidated Damages Withheld | <u>\$0.00</u> | |

TOTAL PAID TO DATE (Include this Payment)	<u>\$488,216.25</u>
LESS: AMOUNT PREVIOUSLY PAID	<u>\$133,009.65</u>
AMOUNT DUE THIS PAYMENT	<u>\$355,206.60</u>

Architect Engineer: _____

signature, date

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT

PROJECT NAME Albany Park Branch Library
 PBC PROJECT # 08130

CONTRACTOR: Wight Construction, Inc.
 2500 North Frontage Road
 Darien, IL 60561

Date: 9/30/2013

JOB LOCATION: 3401 West Foster Ave
 Chicago, IL

APPLICATION FOR PAYMENT # 3

PERIOD FROM 8/1/2013 TO 9/30/2013

OWNER: Public Building Commission

State of Illinois } SS
 County of DuPage }

The affiant, **Raymond F. Prokop** first being duly sworn on oath, deposes and says that he/she is **Vice President** for the CONTRACTOR NAME **Wight Construction, Inc** corporation, and duly authorized to make this Affidavit on behalf of said corporation and for him/herself individually, that he/she is well acquainted with the facts set forth herein and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. **C1550** dated the 12th day of July, 2012.

Albany Park Branch Library
 3401 West Foster Ave
 Chicago, IL

That the following statements are made for the purpose of processing a partial payment of \$ 355,206.60 under the terms of said contract. That, for the purpose of said Contract, the following persons have been contacted with, and have furnished or prepared materials, equipment, supplies, and services for, and have done labor on said improvement:

That, the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively. That the work for which payment has been requested has been completed, free and clear of any and all claims, liens, charges and expenses of any kind whatsoever and in full compliance with Contract Documents and the requirements of said owner under them:

That this statement is full, true and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies and services, furnished or prepared by each of them to or on account of said work as stated:

CSI Designation	1		2		3		4		5		6		7		8		9		10		11		12	
	Subcontractor Name (Trade Description)	Subcontractor Address	Original Contract Amount	Change Orders	Adjusted Contract Amount	% Complete	Previous	Current	Total	Retainage	Previous Billings	Net Amount Due	Remaining to Bill											
022201	CPMH Construction	3129 Shields Ave Chicago, IL 60616	\$184,650.00	\$0.00	\$184,650.00	51.03%	\$0.00	\$94,225.00	\$94,225.00	\$9,422.50	\$0.00	\$84,802.50	\$99,847.50											
025100	TBD		\$24,000.00	\$0.00	\$24,000.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$24,000.00											
027800	TBD		\$22,875.00	\$0.00	\$22,875.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$22,875.00											
028100	J.M. Irrigation, LLC	25850 W. Highway 60 Volo, IL 60030	\$37,000.00	\$0.00	\$37,000.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$37,000.00											
028300	TBD		\$13,400.00	\$0.00	\$13,400.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$13,400.00											
029100	TBD		\$75,000.00	\$0.00	\$75,000.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$75,000.00											
033100	Builders Concrete Serv.	321 Center St. Hillside, IL 60162	\$335,405.00	\$0.00	\$335,405.00	28.56%	\$0.00	\$95,788.00	\$95,788.00	\$9,578.80	\$0.00	\$86,209.20	\$249,195.80											
034100	Mid-States Concrete Ind	PO Box 58 Beloit, WI 53512	\$69,669.00	\$0.00	\$69,669.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$69,669.00											
042150	Cyberdyne Masonry Corp	2808 Sun Valley Road Lisle, IL 60532	\$602,500.00	\$0.00	\$602,500.00	1.66%	\$0.00	\$10,000.00	\$10,000.00	\$1,000.00	\$0.00	\$9,000.00	\$593,500.00											
051100	Bridgeport Steel Sales, Inc.	2730 S. Hillcock Chicago, IL 60608	\$485,000.00	\$0.00	\$485,000.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$485,000.00											
057300/ 073100	All American Exterior Sol.	150 Oakwood Lake Zurich, IL 60047	\$206,100.00	\$0.00	\$206,100.00	4.37%	\$0.00	\$9,000.00	\$9,000.00	\$900.00	\$0.00	\$8,100.00	\$198,000.00											
062100	Dumex Construction	8236 Long Ave Burbank, IL 60459	\$430,000.00	\$0.00	\$430,000.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$430,000.00											
064100	TBD		\$280,392.00	\$0.00	\$280,392.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$280,392.00											
072150	TBD		\$4,695.00	\$0.00	\$4,695.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$4,695.00											
072500	Kremer & Davis, Inc.	701 Papermill Hill Drive Balaavia, IL 60510	\$57,900.00	\$0.00	\$57,900.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$57,900.00											
074243	Boswell Building Cont.	933 Dillon Drive Wood Dale, IL 60191	\$303,000.00	\$0.00	\$303,000.00	4.62%	\$0.00	\$14,000.00	\$14,000.00	\$1,400.00	\$0.00	\$12,600.00	\$290,400.00											
075100	MW Powell Company	3445 S Lawndale Ave Chicago, IL 60623	\$451,735.00	\$0.00	\$451,735.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$451,735.00											
079100	TBD		\$7,900.00	\$0.00	\$7,900.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$7,900.00											
081100	LaForce, Inc.	691 Executive Drive Willowbrook, IL 60527	\$65,548.00	\$0.00	\$65,548.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$65,548.00											
084100/ 084236	Accurate Glass, Inc.	814 Kay St. Unit C Addison, IL 60101	\$388,000.00	\$0.00	\$388,000.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$388,000.00											
	Subtotal Page 1 Subcontractor Costs		\$4,044,769.00	\$0.00	\$4,044,769.00	5.51%	\$0.00	\$223,013.00	\$223,013.00	\$22,301.30	\$0.00	\$200,711.70	\$3,844,057.30											

CSI Designation	Subcontractor Name (Trade Description) Subcontractor Address	Original Contract Amount	Change Orders	Adjusted Contract Amount	% Complete	Previous	Current	Total	Retainage	Previous Billings	Net Amount Due	Remaining to Bill
--WORK COMPLETED--												
093100	TBD Ceramic	\$33,500.00	\$0.00	\$33,500.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$33,500.00
096400	TBD Terrazzo	\$70,000.00	\$0.00	\$70,000.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$70,000.00
096600	TBD Carpet/Linoleum	\$50,600.00	\$0.00	\$50,600.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$50,600.00
099200	TBD Painting	\$60,000.00	\$0.00	\$60,000.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$60,000.00
101100	TBD Visual Boards	\$17,500.00	\$0.00	\$17,500.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$17,500.00
103500	TBD Flag Poles	\$1,490.00	\$0.00	\$1,490.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,490.00
104300	TBD Signage	\$10,740.00	\$0.00	\$10,740.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$10,740.00
105100	TBD Lockers	\$4,900.00	\$0.00	\$4,900.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$4,900.00
105200	TBD Fire Extinguishers	\$500.00	\$0.00	\$500.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$500.00
106500	TBD Operable Partitions	\$19,400.00	\$0.00	\$19,400.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$19,400.00
109200	TBD Toilet Partitions/Accessories	\$16,200.00	\$0.00	\$16,200.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$16,200.00
111300	TBD Projector/Projection Screens	\$20,678.00	\$0.00	\$20,678.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$20,678.00
114050	Pawling Corporation 361 Balm Court Wood Dale, IL 60191	\$860.54	\$0.00	\$860.54	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$860.54
114050	TBD Library Equipment	\$19,000.00	\$0.00	\$19,000.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$19,000.00
114055	TBD Book Return	\$4,500.00	\$0.00	\$4,500.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$4,500.00
114100	TBD Appliances	\$1,000.00	\$0.00	\$1,000.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,000.00
115123	TBD Metal Storage/Library Shelv	\$108,390.00	\$0.00	\$108,390.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$108,390.00
124100	Construction Specialties 29 W. 030 Main Street Warrenville, IL 60555 5009 N. Windthrop Ave Chicago, IL 60640	\$4,381.00	\$0.00	\$4,381.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$4,381.00
125100	Indecor, Inc. Window Treatments	\$12,700.00	\$0.00	\$12,700.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$12,700.00
129313	TBD Bike Racks	\$5,791.00	\$0.00	\$5,791.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$5,791.00
129323	TBD Trash Cans	\$3,926.00	\$0.00	\$3,926.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$3,926.00
129343	TBD Benches	\$17,300.00	\$0.00	\$17,300.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$17,300.00
142200	TBD Lifts	\$15,733.00	\$0.00	\$15,733.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$15,733.00
152100	Garces Contractors LLC 5423 W. Division St. Chicago, IL 60651	\$375,999.00	\$25,000.00	\$400,999.00	16.58%	\$0.00	\$66,500.00	\$66,500.00	\$6,850.00	\$0.00	\$59,850.00	\$341,149.00
157100	Qu-Bar, Inc. 4149 W. 168th St Oak Forest, IL 60452	\$825,000.00	\$0.00	\$825,000.00	3.64%	\$20,000.00	\$10,000.00	\$30,000.00	\$3,000.00	\$16,000.00	\$9,000.00	\$796,000.00
162100	ABCO Electrical Const. 817 S Kildare Ave Chicago, IL 60624	\$725,105.00	\$0.00	\$725,105.00	8.83%	\$0.00	\$64,000.00	\$64,000.00	\$6,400.00	\$0.00	\$57,600.00	\$667,505.00
	Subtotal Page 2 Subcontractor Costs	\$2,425,193.54	\$25,000.00	\$2,450,193.54	6.55%	\$20,000.00	\$140,500.00	\$160,500.00	\$16,050.00	\$18,000.00	\$126,450.00	\$2,305,743.54
004001	Wight Construction 2500 North Frontage Rd Darien, IL 60561	\$738.50	\$0.00	\$738.50	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$738.50
010001	Wight Construction 2500 North Frontage Rd Darien, IL 60561	\$799,000.50	\$0.00	\$799,000.50	5.90%	\$15,980.00	\$31,161.00	\$47,141.00	\$4,714.10	\$14,382.00	\$28,044.90	\$756,573.60
010201	Wight Construction 2500 North Frontage Rd Darien, IL 60561	\$50,507.00	-\$1,724.50	\$48,782.50	100.00%	\$48,782.50	\$0.00	\$48,782.50	\$4,878.25	\$43,904.25	\$0.00	\$4,878.25
010221	Wight Construction 2500 North Frontage Rd Darien, IL 60561	\$49,650.00	\$13,376.00	\$63,026.00	100.00%	\$63,026.00	\$0.00	\$63,026.00	\$6,302.60	\$56,723.40	\$0.00	\$6,302.60
990600	Wight Construction 50 W Washington Street Chicago, IL 60616	\$50,000.00	-\$13,376.00	\$36,624.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$36,624.00
990601	Public Building Commission 50 W Washington Street Chicago, IL 60616	\$300,000.00	\$0.00	\$300,000.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$300,000.00
990999	Wight Construction 2500 North Frontage Rd Darien, IL 60561	\$95,141.46	-\$23,275.50	\$71,865.96	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$71,865.96
	Public Building Commission 2500 North Frontage Rd Darien, IL 60561	\$100,000.00	\$0.00	\$100,000.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$100,000.00
	Subtotal Page 2 General Conditions, Contingency, Allowances, OH&P	\$1,445,037.46	-\$25,000.00	\$1,420,037.46	11.19%	\$127,788.50	\$31,161.00	\$158,949.50	\$15,894.95	\$115,009.65	\$28,044.90	\$1,276,982.91
	Subtotal Page 1 Subcontractor Costs	\$4,044,769.00	\$0.00	\$4,044,769.00	5.51%	\$0.00	\$223,013.00	\$223,013.00	\$22,301.30	\$0.00	\$209,711.70	\$3,844,057.30
	Subtotal Page 2 Subcontractor Costs	\$2,425,193.54	\$25,000.00	\$2,450,193.54	6.55%	\$20,000.00	\$140,500.00	\$160,500.00	\$16,050.00	\$18,000.00	\$126,450.00	\$2,305,743.54
	Subtotal Page 2 General Conditions, Contingency, Allowances, OH&P	\$1,445,037.46	-\$25,000.00	\$1,420,037.46	11.19%	\$127,788.50	\$31,161.00	\$158,949.50	\$15,894.95	\$115,009.65	\$28,044.90	\$1,276,982.91
	TOTAL	\$7,915,000.00	\$0.00	\$7,915,000.00	6.85%	\$147,788.50	\$394,674.00	\$542,482.50	\$54,246.25	\$133,009.65	\$355,206.60	\$7,426,783.75

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT

Amount of Original Contract	\$7,915,000.00
Extras to Contract	\$0.00
Total Contract and Extras	\$7,915,000.00
Credits to Contract	\$0.00
Adjusted Total Contract	\$7,915,000.00

Work Completed to Date (Col. 7)	\$542,462.50
Total Retained (Col. 9)	\$54,246.25
Net Amount Earned (Col. 8 - Col. 9)	\$488,216.25
Previously Paid (Col. 10)	\$133,009.65
Net Amount Due this Payment (Col. 11)	\$355,206.60

These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid; that the Waivers of Lien submitted herewith by affiant and each of the aforesaid persons are true, correct and genuine; that each and ever Waiver of Lien was delivered unconditionally;

that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the work or arising out of the work; that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed;

that neither the partial payment for any part thereof has been assigned; that said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments that have been made to said Contractor on or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO,

that said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and that if any lien remains unsatisfied after all payments are made, the Contractor will refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and reasonable attorney's fees.

Signed: 
 (to be signed by the President or Vice President)
 Print Name: Raymond F. Prokop
 Title: Vice President

Subscribed and sworn to before me this 30-Sep 2013


 Notary Public

