



Public Building Commission of Chicago Contractor Payment Information

Project: Josephine C. Locke Elementary School Modular - Low Voltage

Contract Number: 1549C

JOC Contractor: Leopardo Companies

Payment Application: #1

Amount Paid: \$65,836.25

Date of Payment to General Contractor: 3/4/14

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions for Construction Contracts Section 16.09 entitled, Prompt Payment to Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor.

Follow this project on Twitter @PBCChi



Leopardo

COMPANIES, INC.
LCI Management Services
Leopardo Construction

Corporate Headquarters:

5200 Prairie Stone Parkway, Hoffman Estates, IL 60192
TEL: 847.783.3000 FAX: 847.783.3001
www.leopardo.com

Chicago Office:

333 W. Wacker Drive, Chicago, IL 60606
TEL: 312.332.7570 FAX: 312.332.7572

To: Public Bldg. Comm. of Chicago
50 West Washington Street, Room 200
Chicago, IL 60602

Date: 08/13/13
Invoice: 38973
Payout # : 1
Job: 13-6215
Terms: net 30

Attn: Don Wilson

Description	Totals
Locke J. Elementary Bid Package 2 2828 N. Oak Park Avenue Chicago, IL 60634	
Client Reference 19010-C1549C-003-001	
Amount of Contract	69,301.32
Extras to Contract	0.00
Adjusted Total Contract	69,301.32
Work Completed to Date	69,301.32
Less Retained	3,465.07
Net Amount Earned	65,836.25
Net Amount Previously Invoiced	0.00
Total of This Invoice	65,836.25
Balance to Become Due Including Retention	3,465.07
Change Order Summary	

Please send check to :

Leopardo Companies, Inc.
333 W. Wacker Drive, Suite 250
Chicago, IL 60606

Attention: Erika Dominguez



Richard J. Daley Center
 50 W. Washington Street
 Room 200
 Chicago, Illinois 60602
 (312) 744-3090
 FAX (312) 744-8005
 www.pbcchicago.com

Job Order Notice To Proceed

Job Order Number: 19010-C1549C-003-001
Job Order Name: Locke Elementary Low Voltage System
Work Type: School
Contract Number: 1549C
Contractor: Leopardo Companies, Inc.
File Code: 03-07-06
User Agency: The Board of Education of the City of Chicago

June 06, 2013


Pete Oldendorf
 Leopardo Companies, Inc.
 333 W. Wacker Dr., Ste 250
 Chicago, IL 60606
 Dear Pete Oldendorf:

The Public Building Commission of Chicago accepts Leopardo Companies, Inc. Job Order Proposal dated 06/06/2013. This Notice to Proceed (NTP) authorizes Leopardo Companies, Inc. to proceed with the construction of the above project according to the detail scope of work date for a Lump Sum amount of **\$69,301.32.**

This project is subject to the terms and conditions in Contract #1549C. The effective date of this NTP is 6/10/2013.


Construction of the project is to be complete no later than 08/11/2013. Liquidated damages for delay will be assessed according to Article 10.04 of the General Conditions.

The above referenced services have been approved by the Executive Director of the Public Building Commission of Chicago. All terms and compensation are as per the Contract except as specifically modified herein.



 Rosalinda Castillo, Deputy Director of Procurement

6-27-13
 Date



 Paul Spieles, Chief Development Officer

6/28/13
 Date

PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT O
STATUS REPORT OF MBE/WBE (SUB) CONTRACT PAYMENTS
(1 of 2)

Name of Project: Locke J. Elementary Bid Package
 Monthly Estimate No. 1

Contract No. 1549C
 PBC Project No. 19010-CC1549C-003-001

Date: 10/1/2013


STATE OF ILLINOIS }
 COUNTY OF COOK } } SS

I HEREBY DECLARE AND AFFIRM that I
 Rick J. DuPraw, am the Sr. Vice President and duly authorized representative of Leopardo Companies, Inc. whose address is 333 W.
 Wacker Drive, Suite 250, Chicago, Illinois, 60606 and that the following Minority and Women Business Enterprises have been contracted
 with, and have furnished, or are furnishing and preparing materials for, and have done or are doing labor on the above-captioned contract;
 that there is due and to become due them, respectively, the amounts set opposite their names for materials or labor as stated; and that this
 is a full, true, and complete statement of all such MBEs/WBEs and the amounts paid, due, and to become due to them:

MBE/WBE NAME	CONTRACT FOR	AMOUNT OF CONTRACT	TOTAL PREVIOUS REQUESTS	AMOUNT THIS REQUEST	BALANCE TO COMPLETE
O.C.A. Construction, Inc.	Electrical	\$ 38,756.00	\$ -	\$ 36,818.20	\$ 1,937.80
Interstate Electronics Company	Communications	\$ 25,140.00	\$ -	\$ 23,883.00	\$ 1,257.00
TOTALS		\$ 63,896.00	\$ -	\$ 60,701.20	\$ 3,194.80

**PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT O
STATUS REPORT OF MBE/WBE (SUB) CONTRACT PAYMENTS
(2 of 2)**

I DO SOLEMNLY DECLARE AND AFFIRM UNDER THE PENALTIES OF PERJURY THAT THE CONTENTS OF THE FOREGOING DOCUMENT ARE TRUE AND CORRECT, AND THAT I AM AUTHORIZED, ON BEHALF OF THE ABOVE FIRM, TO MAKE THIS AFFIDAVIT.




(Affiant)

10.2.13

(Date)

On this 2ND day of October, 2013, before me, Erika Dominguez, the undersigned officer, personally appeared Rick J. DuPraw, known to me to be the person described in the foregoing Affidavit and acknowledged that he (she) executed the same in the capacity therein stated and for the purposes therein contained.

In witness thereof, I hereunto set my hand and official seal.



Notary Public

Commission Expires: 8.1.15

(Seal)



PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT B

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (1 of 3)

PROJECT NAME: Locke J. Elementary Bid Package 2
 PBC PROJECT: 19010-C-1549C-003-001

CONTRACTOR: LEOPARDO COMPANIES, INC.
 333 W. WACKER DRIVE, STE. 250
 CHICAGO, IL 60606

DATE: 10/2/2013

JOB LOCATION:

APPLICATION PAYMENT # 1

PERIOD FROM: 6/1/13 - 7/1/13

OWNER: PUBLIC BUILDING COMMISSION OF CHICAGO

STATE OF ILLINOIS }
 } SS
 COUNTY OF COOK }

The affiant, Rick J. Dupraw first being duly sworn on oath, deposes and says that he/she is, Sr. Vice President
 for LEOPARDO COMPANIES, INC. a(n) ILLINOIS Corporation and duly authorized to make this Affidavit on behalf of said
 corporation and for him/herself individually; that he/she is well acquainted with the facts set forth herein and that said corporation is the Contractor with the
 PUBLIC BUILDING COMMISSION OF CHICAGO, owner, under Contract No. 1549C dated the 6th day of June
 2013 for the General Construction on the following project:

Project Name: Locke J. Elementary Bid Package 2
 Project Address: **2828 N. Oak Park Avenue**

That the following statements are made for the purpose of procuring a partial payment \$ 65,836.25 under the terms of said Contract. That for the purpose of said Contract, the following persons have been contracted with and have furnished or prepared materials, equipment supplies, and services for, and have done labor and said improvement:

That, the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively.
 That, the work for which payment has been requested has been completed, free and clear of any all claims, liens, charges and expenses of any kind whatsoever and in full compliance with the Contract Documents and the requirements of said Owner under them;
 That this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies and services, furnished or prepared by each of them to or on account of said work, as stated:

CSI Designation	Subcontractor Name (Title Description) Subcontractor Address	Original Contract Amount	Change Orders	Adjusted Contract amount	% Complete	Work Completed -----		Total	Retainage	Previous Billings	Net Amount Due	Remaining to Bill
						Previous	Current					
1	2	3	4	5	6	7	8	9	10	11	12	
General Conditions	Leopardo Companies, Inc. 333 W. Wacker Drive, Ste. 250 Chicago, IL 60606	\$ 1,237.00		\$ 1,237.00	100%	\$ -	\$ 1,237.00	\$ 1,237.00	\$ 61.85	\$ -	\$ 1,175.15	\$ 61.85
Insurance	Leopardo Companies, Inc. 333 W. Wacker Drive, Ste. 250 Chicago, IL 60606	\$ 669.00		\$ 669.00	100%	\$ -	\$ 669.00	\$ 669.00	\$ 33.45	\$ -	\$ 635.55	\$ 33.45
Electrical	O.C.A. Construction, Inc. 8434 Corcoran Road Willow Springs, IL 60480	\$ 38,756.00		\$ 38,756.00	100%	\$ -	\$ 38,756.00	\$ 38,756.00	\$ 1,937.80	\$ -	\$ 36,818.20	\$ 1,937.80
Communications	Interstate Electronics Company, Inc 600 Joliet Road Willowbrook, IL 60527	\$ 25,140.00		\$ 25,140.00	100%	\$ -	\$ 25,140.00	\$ 25,140.00	\$ 1,257.00	\$ -	\$ 23,883.00	\$ 1,257.00

**PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT B**

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (2 of 3)

CSI Designation	Subcontractor Name (Title Description) Subcontractor Address	Original Contract Amount	Change Orders	Adjusted Contract amount	% Complete	----- Work Completed -----			Retainage	Previous Billings	Net Amount Due	Remaining to Bill
						6 Previous	7 Current	8 Total				
Contractor's Fee	Leopardo Companies, Inc. 333 W. Wacker Drive, Ste. 250 Chicago, IL 60606	\$ 3,499.32		\$ 3,499.32	100%	\$ -	\$ 3,499.32	\$ 3,499.32	\$ 174.97	\$ -	\$ 3,324.35	\$ 174.97
				\$ -				\$ -				\$ -
				\$ -				\$ -				\$ -
				\$ -				\$ -				\$ -
				\$ -				\$ -				\$ -
				\$ -				\$ -				\$ -
				\$ -				\$ -				\$ -
				\$ -				\$ -				\$ -
				\$ -				\$ -				\$ -

AMOUNT OF ORIGINAL CONTRACT	\$ 69,301.32	TOTAL AMOUNT REQUESTED	\$ 69,301.32
EXTRAS TO CONTRACT	\$ -	LESS 5% RETAINED	\$ 3,465.07
TOTAL CONTRACT AND EXTRAS	\$ 69,301.32	NET AMOUNT EARNED	\$ 65,836.25
CREDITS TO CONTRACTS		AMOUNT OF PREVIOUS PAYMENT	\$ -
ADJUSTED CONTRACT PRICE	\$ 69,301.32	AMOUNT DUE THIS PAYMENT	\$ 65,836.25
		BALANCE TO COMPLETE	\$ 3,465.07

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT B

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (3 of 3)

These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, supplies, workers, or employees nor as enlarging or altering the application or effect of existing lien laws.

Contractor Certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) have been paid in full; that the amount of the payments applied for are justified.

That the Final Waivers of Lien and Releases submitted herewith by affiant and each of the aforesaid person, are true, correct, and genuine;

that each and every Final Waiver of Lien and Release was delivered unconditionally;

that there is no claim either legal or equitable to defeat the validity of any of said Final Waivers of Lien and such Releases;

that said Final Waivers of Lien and said Releases include such Final Waivers of Lien and such releases from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the Work or arising out of the Work;

and that so far as affiant has knowledge or information, the said Final Waivers of Lien and said Releases include all the labor and material for which a claim could be made and for which a lien could be filed;

that neither the final payment nor any part thereof has been assigned;

That said Contractor herein expressly affirms that should it any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, whether included in a partial or in a final payment, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and


that if any lien remains unsatisfied after all payments are made, the Contractor will refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.

Signed: 

Print Name: Rick J. Dupraw

Title: Sr. Vice President

Subscribed and Sworn to before me this 20th day of Oct 2013

Notary Public 
My Commission expires: 8.1.15



PUBLIC BUILDING COMMISSION OF CHICAGO

**EXHIBIT C
CONTRACTOR'S WAIVER OF LIEN TO-DATE AND AFFIDAVIT**

STATE OF ILLINOIS }
 } SS
 COUNTY OF COOK }

TO ALL WHOM IT MAY CONCERN:

WHEREAS Leopardo Companies, Inc., an Illinois CORPORATION, has employed by the PUBLIC BUILDING COMMISSION OF CHICAGO, as Owner, under Contract No. 1549C dated the 1st day of July, 2013, for **General Construction**

for **Locke J. Elementary Bid Package 2 – 2828 N. Oak Park Avenue , Chicago, IL – Project #19010-C1549C-003-001**

That the undersigned, for and in consideration of a partial payment of

Sixty five thousand eight hundred thirty six dollars and 25/100.00

on the adjusted contract price of

Sixty nine thousand three hundred one dollars and 32/100.00

and other good and valuable considerations, the receipt is acknowledged, the undersigned waives and release any and all lien, or claim, or right of lien under the Statutes of the State of Illinois relating to Mechanics' Liens, on account of labor or materials, or both, furnished by the undersigned to the extent of that part of the aforesaid work for which partial payment is requested.

IN WITNESS, the undersigned has caused its corporate seal to be hereunto affixed and these presents to be signed by Rick J. DuPraw – Sr. Vice President and attested by Gary Leopardo - Secretary on this 2nd day of Oct 2013, pursuant to authority given by the said Corporation

(SEAL)

ATTEST:

Gary M. Leopardo
 Secretary or Assistant Secretary

Leopardo Companies, Inc.



Rick J. DuPraw - Sr. Vice President

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702

Invoice #: 38973

To Owner: Public Bldg. Comm. of Chicago
 50 West Washington Street, Room
 Chicago, IL 60602

Project: 13-6215 Locke J. Elementary Bid Package 2

Application No: 1

Distribution to:
 Owner
 Architect
 Contractor

From Contractor: Leopardo Companies, Inc. Via Architect:
 333 W. Wacker Drive, Suite 250
 Chicago, IL 60606

Period: -
 Project Number: 13-6215
 Contract Date:
 Client Reference: 19010-C1549C-003-001


CONTRACTOR'S APPLICATION FOR PAYMENT


Application is made for payment, as shown below, in connection with the Contract.
 Continuation Sheet, AIA Document G703, is attached.

1. Original Contract Sum		\$	69,301.32
2. Net Change By Change Orders		\$	0.00
3. Contract Sum To Date		\$	69,301.32
4. Total Completed and Stored To Date		\$	69,301.32
5. Retainage:			
a. 5.00% of Completed Work	\$	3,465.07	
(Column D+E on G703)			
b. 0% of Stored Material	\$	0.00	
(Column F on G703)			
Total Retainage (Lines 5a + 5b)	\$	3,465.07	
6. Total Earned Less Retainage	\$	65,836.25	
(Line 4 Less Lines Total)			
7. Less Previous Certificates For Payment	\$	0.00	
(Line 6 from prior Certificate)			
8. Current Payment Due	\$	65,836.25	
9. Balance To Finish, Including Retainage	\$	3,465.07	
(Line 3 Less Line 6)			

CHANGE ORDER SUMMARY	Additions	Deductions
Total changes approved in previous month by Owner	0.00	0.00
Total Approved this Month	0.00	0.00
TOTALS	0.00	0.00
Net Changes By Change Order		0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information, and belief, the work covered by this Application for Payment has been completed in accordance with the Contract documents. That all amounts have been paid by the Contractor for work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Leopardo Companies, Inc.
 By:  Date: 10-2-13
 County of: Cook

State of: Illinois
 Subscribed and sworn to before me on
 Notary Public:  10-2-13
 My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information, and belief, the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 65,836.25
 (Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:
 By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment, and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.
 Owner: (if applicable)
 By: _____ Date: _____

CONTINUATION SHEET

A/A DOCUMENT G703

Application No.: 1
 Period From: :
 To: :

Application and Certification for Payment, containing Contractor's signed certification is attached.
 In tabulation below, amounts are stated to the nearest dollar.
 Use Column I on Contracts where variable retainage for line items may apply.

Invoice #: 38973 Contract: 13-6215 Locke J. Elementary Bid Package

A Item No	B Description of Work	C Scheduled Value	D Work Completed		E This Period In Place	F Materials Presently Stored (Not In D or E)	G Total Completed and Stored To Date (D + E + F)	H % (G + C)	I Balance To Finish (C - G)	Retainage (If Variable Rate)
			From Previous Application (D + E)							
1	General Conditions	1,237.00	0.00		1,237.00	0.00	1,237.00	100%	0.00	61.85
2	Insurance	669.00	0.00		669.00	0.00	669.00	100%	0.00	33.45
3	Electrical	38,756.00	0.00		38,756.00	0.00	38,756.00	100%	0.00	1,937.80
4	Low Voltage	25,140.00	0.00		25,140.00	0.00	25,140.00	100%	0.00	1,257.00
5	Contractor's Fee	3,499.32	0.00		3,499.32	0.00	3,499.32	100%	0.00	174.97
GRAND TOTALS		69,301.32	0.00		69,301.32	0.00	69,301.32	100.00%	0.00	3,465.07

WAIVER OF LIEN TO DATE

STATE OF Illinois }
 COUNTY OF Cook } SS

Gty # _____
 Escrow # _____

TO WHOM IT MAY CONCERN:

WHEREAS the undersigned has been employed by Public Bldg. Comm. of Chicago
 to furnish General Construction
 for the premises known as 2828 N. Oak Park Avenue Chicago, IL 60634
 of which Public Building Commission of Chicago is the owner

THE undersigned, effective upon payment of and in consideration of sixty-five thousand eight hundred thirty-six and 25 / 100 (\$65,836.25) dollars, and other good and valuable consideration, do(es) hereby waive and release any and all lien or claim of, or right to, lien, under the statutes of the State of Illinois, relating to mechanics' liens, with respect to and on said above-described premises, and the improvements thereon, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other considerations due or to become due from the owner, on account of labor services, material, fixtures, apparatus or machinery heretofore furnished by the undersigned for the above-described premises.

COMPANY NAME: Leopardo Companies, Inc.

ADDRESS: 333 W. Wacker Drive. Chicago, IL 60606

DATE: 10.2.13

SIGNATURE AND TITLE: *Rick J. DuPraw*
Rick J. DuPraw, Sr. Vice President

EXTRAS INCLUDE BUT ARE NOT LIMITED TO CHANGE ORDERS, BOTH ORAL AND WRITTEN, TO THE CONTRACT.

CONTRACTOR'S AFFIDAVIT

STATE OF Illinois }
 COUNTY OF Cook } SS

TO WHOM IT MAY CONCERN:

THE UNDERSIGNED, (NAME) Rick J. DuPraw BEING DULY SWORN, DEPOSES
 AND SAYS THAT HE OR SHE IS (POSITION) Sr. Vice President OF
 (COMPANY NAME) Leopardo Companies, Inc. WHO IS THE
 CONTRACTOR FURNISHING General Construction WORK ON THE BUILDING
 LOCATED AT 2828 N. Oak Park Avenue Chicago, IL 60634
 OWNED BY Public Building Commission of Chicago

That the total amount of the contract including approved change orders is 69,301.32 on which he or she has received payment of 0.00 prior to this payment. That all waivers are true, correct and genuine and delivered unconditionally provided payment is received by the undersigned and that there is otherwise no claim either legal or equitable to defeat the validity of said waivers. That the following are the names of all parties who have furnished material or labor, or both, for said work and all parties having subcontracts for specific portions of said work or for material entering into the construction thereof and the amount due or to become due to each, and that the items mentioned include all labor and material required to complete said work according to plans and specifications:

NAMES	WHAT FOR	CONTRACT PRICE	AMOUNT PREVIOUSLY INVOICED	THIS INVOICE DUE	BALANCE TO BECOME DUE
Leopardo Companies, Inc.	General Construction	69,301.32	0.00	65,836.25	3,465.07
Total Labor and Material Including Approved Change Orders to Complete		69,301.32	0.00	65,836.25	3,465.07

That there are no other contracts for said work outstanding, and that there is nothing due or to become due to any person for material, labor or other work of any kind done or to be done upon or in connection with said work other than above stated.

NOTARY SEAL
 ERIKA DOMINGUEZ
 NOTARY PUBLIC - STATE OF ILLINOIS
 MY COMMISSION EXPIRES: 08/01/15

DATE: 10.2.13

SIGNATURE: *Rick J. DuPraw*

Subscribed and sworn to before me this 2nd day of Oct

[Signature]
 NOTARY PUBLIC