



Public Building Commission of Chicago Contractor Payment Information

Project: Josephine C. Locke Elementary School Modular - Low Voltage

Contract Number: 1549C

JOC Contractor: Leopardo Companies

Payment Application: #2

Amount Paid: \$3,465.07

Date of Payment to General Contractor: 3/4/14

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions for Construction Contracts Section 16.09 entitled, Prompt Payment to Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor.

Follow this project on Twitter @PBCChi



Leopardo

COMPANIES, INC.
LCI Management Services
Leopardo Construction

Corporate Headquarters:

5200 Prairie Stone Parkway, Hoffman Estates, IL 60192
TEL: 847.783.3000 FAX: 847.783.3001
www.leopardo.com

Chicago Office:

333 W. Wacker Drive . Chicago, IL 60606
TEL: 312.332.7570 FAX: 312.332.7572

To: Public Bldg. Comm. of Chicago
50 West Washington Street, Room 200
Chicago, IL 60602

Date: 09/30/13
Invoice: 39266
Payout # : 2
Job: 13-6215
Terms: net 30

Attn: Don Wilson

Description	Totals
JOC - (PBC) Locke J. Elementary Bid Package 2 2828 N. Oak Park Avenue Chicago, IL 60634	
Client Reference 19010-C1549C-003-001	
Amount of Contract 69,301.32 Extras to Contract 0.00 Adjusted Total Contract 69,301.32	
Work Completed to Date 69,301.32 Less Retained 0.00 Net Amount Earned 69,301.32 Net Amount Previously Invoiced 65,836.25	
Total of This Invoice 3,465.07	
Balance to Become Due Including Retention 0.00	
Change Order Summary	
Please send check to : Leopardo Companies, Inc. 333 W. Wacker Drive, Suite 250 Chicago, IL 60606	
Attention: Erika Dominguez	



Richard J. Daley Center
 50 W. Washington Street
 Room 200
 Chicago, Illinois 60602
 (312) 744-3090
 FAX (312) 744-8005
 www.pbcchicago.com

Job Order Notice To Proceed

Job Order Number: 19010-C1549C-003-001
Job Order Name: Locke Elementary Low Voltage System
Work Type: School
Contract Number: 1549C
Contractor: Leopardo Companies, Inc.
File Code: 03-07-06
User Agency: The Board of Education of the City of Chicago

June 06, 2013


Pete Oldendorf
 Leopardo Companies, Inc.
 333 W. Wacker Dr., Ste 250
 Chicago, IL 60606
 Dear Pete Oldendorf:

The Public Building Commission of Chicago accepts Leopardo Companies, Inc. Job Order Proposal dated 06/06/2013. This Notice to Proceed (NTP) authorizes Leopardo Companies, Inc. to proceed with the construction of the above project according to the detail scope of work date for a Lump Sum amount of \$69,301.32.


This project is subject to the terms and conditions in Contract #1549C. The effective date of this NTP is 6/10/2013.

Construction of the project is to be complete no later than 08/11/2013. Liquidated damages for delay will be assessed according to Article 10.04 of the General Conditions.

The above referenced services have been approved by the Executive Director of the Public Building Commission of Chicago. All terms and compensation are as per the Contract except as specifically modified herein.


 Rosalinda Castillo, Deputy Director of Procurement

6-27-13
 Date


 Paul Spieles, Chief Development Officer

6/28/13
 Date

To Owner: Public Bldg. Comm. of Chicago Project: 13-6215 Locke J. Elementary Bid Package 2
 50 West Washington Street, Room Chicago, IL 60602
 Application No: 2
 Period: -
 Project Number: 13-6215
 Distribution to:
 Owner
 Architect
 Contractor

From Contractor: Leopardo Companies, Inc. Via Architect: 333 W. Wacker Drive, Suite 250 Chicago, IL 60606
 Contract Date:
 Client Reference: 19010-C1549C-003-001

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. Original Contract Sum	\$	69,301.32
2. Net Change By Change Orders	\$	0.00
3. Contract Sum To Date	\$	69,301.32
4. Total Completed and Stored To Date	\$	69,301.32



5. Retainage:

a. 0.00% of Completed Work	\$	0.00
(Column D+E on G703)		
b. 0% of Stored Material	\$	0.00
(Column F on G703)		
Total Retainage (Lines 5a + 5b)	\$	0.00

6. Total Earned Less Retainage	\$	69,301.32
(Line 4 Less Lines 5 Total)		
7. Less Previous Certificates For Payment	\$	65,836.25
(Line 6 from prior Certificate)		
8. Current Payment Due	\$	3,465.07
9. Balance To Finish, Including Retainage	\$	0.00
(Line 3 Less Line 6)		

CHANGE ORDER SUMMARY	Additions	Deductions
Total changes approved in previous month by Owner	0.00	0.00
Total Approved this Month	0.00	0.00
TOTALS	0.00	0.00
Net Changes By Change Order		0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information, and belief, the work covered by this Application for Payment has been completed in accordance with the Contract documents. That all amounts have been paid by the Contractor for work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: **Leopardo Companies, Inc.**
 By:  Date: 2/14/15
 State of: Illinois County of: Cook
 Subscribed and sworn to before me on 2/14/15
 Notary Public: 
 My Commission expires: 2/14/15



ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information, and belief, the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 3,465.07
 (Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:
 By: _____ Date: _____
 This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment, and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.
 Owner: (if applicable)
 By: _____ Date: _____

CONTINUATION SHEET

A/A DOCUMENT G703

Application No. : 2

Period From :
To :

In tabulation below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

Invoice # : 39266 Contract : 13-6215 Locke J. Elementary Bid Package

A Item No	B Description of Work	C Scheduled Value	D Work Completed		E This Period In Place	F Materials Presently Stored (Not In D or E)	G Total Completed and Stored To Date (D + E + F)	H % (G + C)	I Balance To Finish (C - G)	Retainage (If Variable Rate)
			From Previous Application (D + E)							
1	General Conditions	1,237.00	1,237.00		0.00	0.00	1,237.00	100%	0.00	0.00
2	Insurance	669.00	669.00		0.00	0.00	669.00	100%	0.00	0.00
3	Electrical	38,756.00	38,756.00		0.00	0.00	38,756.00	100%	0.00	0.00
4	Low Voltage	25,140.00	25,140.00		0.00	0.00	25,140.00	100%	0.00	0.00
5	Contractor's Fee	3,499.32	3,499.32		0.00	0.00	3,499.32	100%	0.00	0.00
GRAND TOTALS		69,301.32	69,301.32		0.00	0.00	69,301.32	100.00%	0.00	0.00

APPLICATION FOR PAYMENT AND SWORN STATEMENT FOR CONTRACTOR AND SUBCONTRACTOR TO OWNER

Project Title : Locke J. Elementary Bid Package 2
 Project Number: 13-6215
 Architect:
 Contractor : Leopardo Companies, Inc.

Application Date : September 30, 2013 *Page 1 of 1*
 Application No. : 2
 Period From :
 Change Orders Included :

Item #	Contractor Work/Material Contracted For	Contractor	Adjusted Total Contract	Work Completed Material Stored To		Total Retained	Previously Invoiced	Net Amount Requested	Balance To Become Due
				%	Dollar Value				
1	General Conditions	Leopardo Companies, Inc.	\$ 1,237.00	100%	\$ 1,237.00	\$ 0.00	\$ 1,175.15	\$ 61.85	\$ 0.00
2	Insurance	Leopardo Companies, Inc.	\$ 669.00	100%	\$ 669.00	\$ 0.00	\$ 635.55	\$ 33.45	\$ 0.00
3	Electrical	O.C.A. Construction, Inc.	\$ 38,756.00	100%	\$ 38,756.00	\$ 0.00	\$ 36,818.20	\$ 1,937.80	\$ 0.00
4	Low Voltage	Interstate Electronics Comp	\$ 25,140.00	100%	\$ 25,140.00	\$ 0.00	\$ 23,883.00	\$ 1,257.00	\$ 0.00
5	Contractor's Fee	Leopardo Companies, Inc.	\$ 3,499.32	100%	\$ 3,499.32	\$ 0.00	\$ 3,324.35	\$ 174.97	\$ 0.00
Totals			\$ 69,301.32		\$ 69,301.32	\$ 0.00	\$ 65,836.25	\$ 3,465.07	\$ 0.00

Amount of Original Contract	\$ 69,301.32	Work Completed to Date (column 4)	\$ 69,301.32
Adjustments to Contract	\$ 0.00	Total Retained (column 5)	\$ 0.00
Adjusted Total Contract	\$ 69,301.32	Net Amount Earned (col. 4 minus col. 5)	\$ 69,301.32
		Previously Invoiced (column 6)	\$ 65,836.25
		Net Amount Due this Payment (column 7)	\$ 3,465.07


STATE OF Illinois }
 COUNTY OF Cook }

The undersigned Rick J. DuPraw, being first duly sworn on oath, deposes and says That he/she is Sr. Vice President of Leopardo Companies, Inc., contractor for the GENERAL CONTRACTING for the following project.

Contract Title: Locke J. Elementary Bid Package 2
 Contract Address: 2828 N. Oak Park Avenue - Chicago, IL 60634

That, for the purpose of this work, the foregoing orders have been placed and the foregoing parties subcontracted with, and these have furnished materials or have provided labor, or both, for said project. That, the amount of such order or subcontract is as stated above and that there is due and to become due then respectively, the amounts set opposite their names for materials or labor or both. That, this statement is made in compliance with the statutes relating to Mechanics Liens and for the purpose of procuring from the Owner FINAL/PARTIAL payment in accordance with the terms of the contract and is a full, true and complete statement, of all parties furnishing labor and/or materials, and of amounts paid, due and to become due then.

Subscribed and sworn to before me on 7th day Signed [Signature]
09 Feb 2013 Notary Public



PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT O
STATUS REPORT OF MBE/WBE (SUB) CONTRACT PAYMENTS
(1 of 2)

Name of Project: Locke J. Elementary Bid Package
Monthly Estimate No. 2F

Contract No. 1549C
PBC Project No. 19010-CC1549C-003-001

Date: 2/7/2014

STATE OF ILLINOIS }
COUNTY OF COOK } } SS

I HEREBY DECLARE AND AFFIRM that I

Rick J. DuPraw, am the Sr. Vice President and duly authorized representative of Leopardo Companies, Inc. whose address is 333 W. Wacker Drive, Suite 250, Chicago, Illinois, 60606 and that the following Minority and Women Business Enterprises have been contracted with, and have furnished, or are furnishing and preparing materials for, and have done or are doing labor on the above-captioned contract; that there is due and to become due them, respectively, the amounts set opposite their names for materials or labor as stated; and that this is a full, true, and complete statement of all such MBEs/WBEs and the amounts paid, due, and to become due to them:

MBE/WBE NAME	CONTRACT FOR	AMOUNT OF CONTRACT	TOTAL PREVIOUS REQUESTS	AMOUNT THIS REQUEST	BALANCE TO COMPLETE
O.C.A. Construction, Inc.	Electrical	\$ 38,756.00	\$ 36,818.20	\$ 1,937.80	\$ 0.00
Interstate Electronics Company	Communications	\$ 25,140.00	\$ 23,883.00	\$ 1,257.00	\$ -
TOTALS		\$ 63,896.00	\$ 60,701.20	\$ 3,194.80	\$ 0.00

**PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT O
STATUS REPORT OF MBE/WBE (SUB) CONTRACT PAYMENTS
(2 of 2)**

I DO SOLEMNLY DECLARE AND AFFIRM UNDER THE PENALTIES OF PERJURY THAT THE CONTENTS OF THE FOREGOING DOCUMENT ARE TRUE AND CORRECT, AND THAT I AM AUTHORIZED, ON BEHALF OF THE ABOVE FIRM, TO MAKE THIS AFFIDAVIT.




(Affiant)

2-7-14

(Date)

On this 7TH day of FEBRUARY , 2014, before me, Erika Dominguez, the undersigned officer, personally appeared Rick J. DuPraw, known to me to be the person described in the foregoing Affidavit and acknowledged that he (she) executed the same in the capacity therein stated and for the purposes therein contained.

In witness thereof, I hereunto set my hand and official seal.



Notary Public
Commission Expires:

(Seal)



PUBLIC BUILDING COMMISSION OF CHICAGO

**EXHIBIT G
CONTRACTOR'S FINAL RELEASE AND WAIVER OF LIEN**

STATE OF ILLINOIS }
 } SS
COUNTY OF COOK }

TO ALL WHOM IT MAY CONCERN:

WHEREAS LEOPARDO COMPANIES, INC., an ILLINOIS CORPORATION, has employed by the PUBLIC BUILDING COMMISSION OF CHICAGO, as Owner, under Contract No. 1549C dated the day of 5TH day of JUNE 2013, for **General Construction**

for
LOCKE ELEMENTARY LOW VOLTAGE SYSTEM

on the final adjusted contract price of **\$69,301.32**
SIXTY NINE THOUSAND THREE HUNDRED ONE AND 32/100

and other good and valuable considerations, the receipt is acknowledged, the undersigned waives and release any and all lien, or claim, or right of lien under the Statutes of the State of Illinois relating to Mechanics' Liens, on account of labor or materials, or both, furnished by the undersigned to or on account of the aforesaid work

IN WITNESS, the undersigned has caused its corporate seal to be hereunto affixed and these presents to be signed by Rick J. DuPraw – Sr. Vice President and attested by Gary Leopardo - Secretary on this 7TH day of FEB **2014**, pursuant to authority given by the of said Corporation

(SEAL)

ATTEST:

Gary M. Leopardo
Secretary or Assistant Secretary

Leopardo Companies, Inc.

Rick J. DuPraw
Rick J. DuPraw - Sr. Vice President

FINAL WAIVER OF LIEN


STATE OF Illinois
 COUNTY OF Cook } SS

Gty # _____
 Escrow # _____

TO WHOM IT MAY CONCERN:

WHEREAS the undersigned has been employed by Public Bldg. Comm. of Chicago
 to furnish General Construction
 for the premises known as 2828 N. Oak Park Avenue Chicago, IL 60634
 of which Public Building Commission of Chicago is the owner

THE undersigned, effective upon payment of and in consideration of three thousand four hundred sixty-five and 07 / 100 (\$3,465.07) dollars, and other good and valuable consideration, do(es) hereby waive and release any and all lien or claim of, or right to, lien, under the statutes of the State of Illinois, relating to mechanics' liens, with respect to and on said above-described premises, and the improvements thereon, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other considerations due or to become due from the owner, on account of labor services, material, fixtures, apparatus or machinery heretofore furnished by the undersigned for the above-described premises.

COMPANY NAME: Leopardo Companies, Inc.
 ADDRESS: 333 W. Wacker Drive, Chicago, IL 60606
 SIGNATURE AND TITLE: 
Rick J. DuPraw, Sr. Vice President

DATE: 2-7-14

CONTRACTOR'S AFFIDAVIT

STATE OF Illinois
 COUNTY OF Cook } SS


TO WHOM IT MAY CONCERN:

THE UNDERSIGNED, (NAME) Rick J. DuPraw BEING DULY SWORN, DEPOSES
 AND SAYS THAT HE OR SHE IS (POSITION) Sr. Vice President OF
 (COMPANY NAME) Leopardo Companies, Inc. WHO IS THE
 CONTRACTOR FURNISHING General Construction WORK ON THE BUILDING
 LOCATED AT 2828 N. Oak Park Avenue Chicago, IL 60634
 OWNED BY Public Building Commission of Chicago


That the total amount of the contract including approved change orders is 69,301.32 on which he or she has invoiced 65,836.25 prior to this invoice. That all prior waivers are true, correct and genuine and delivered unconditionally provided payment is received by the undersigned and that there is otherwise no claim either legal or equitable to defeat the validity of said waivers. That the following are the names of all parties who have furnished material or labor, or both, for said work and all parties having subcontracts for specific portions of said work or for material entering into the construction thereof and the amount due or to become due to each, and that the items mentioned include all labor and material required to complete said work according to plans and specifications:

NAMES	WHAT FOR	CONTRACT PRICE	AMOUNT PREVIOUSLY INVOICED	THIS INVOICE DUE	BALANCE TO BECOME DUE
Leopardo Companies, Inc.	General Construction	\$ 69,301.32	\$ 65,836.25	\$ 3,465.07	\$ 0.00
Total Labor and Material Including Approved Change Orders to Complete		\$ 69,301.32	\$ 65,836.25	\$ 3,465.07	\$ 0.00

That there are no other contracts for said work outstanding, and that there is nothing due or to become due to any person for material, labor or other work of any kind done or to be done upon or in connection with said work other than above stated.



DATE: 2-7-14

SIGNATURE: 

Subscribed and sworn to before me this 2-7-14


 NOTARY PUBLIC

FINAL WAIVER OF LIEN

STATE OF ILLINOIS | SS
 County of COOK


Gty# _____
 Loan# _____

TO WHOM IT MAY CONCERN:

WHEREAS the undersigned has been employed by Leopardo Companies, Inc. to furnish Modular Classrooms for the premises known as Locke J. Elementary Bid Package 2 of which Public Building Commission of Chicago is the owner.

The undersigned, for and in consideration of One Thousand Two Hundred Fifty Seven Dollars and no cents (\$1,257.00) Dollars, and other good and valuable considerations, the receipt whereof is hereby acknowledged, do(es) hereby waive and release any and all lien or claim of, or right to, lien, under the statutes of the State of Illinois, relating to mechanics' liens, with respect to and on said above-described premises, and the improvements thereon, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other considerations due or to become due from the owner, on account of labor, services, material, fixtures, apparatus or machinery, heretofore furnished, or which may be furnished at any time hereafter, by the undersigned for the above-described premises, **INCLUDING EXTRAS***

Company Name: Interstate Electronics Company
 Address : 600 Joliet Road, Willowbrook, IL 60527
 Given under my hand and sealed this 11 th day of November, 2013



*Extras include but not limited to change orders, both oral & written, to the contract. Signature and Seal: _____

NOTE: All waivers must be for the full amount paid. If waiver is for a corporation, corporate name should be used, corporate seal affixed and title of officer signing waiver should be set forth; if waiver is for a partnership, the partnership name should

CONTRACTOR'S AFFIDAVIT

STATE OF ILLINOIS | SS
 County of COOK

TO WHOM IT MAY CONCERN:


THE undersigned, Gregory P. Kuzmic being duly sworn, deposes and says that he is President of Interstate Electronics Company who is contractor for the Modular Classrooms work on the building located at 2828 N. Oak Park Avenue, Chicago, IL 60634 owned by Public Building Commission of Chicago

That the total amount of the contract including extras is \$25,140.00 on which he has received payment of \$23,883.00 prior to this payment. That all waivers are true, correct and genuine and delivered unconditionally and that there is no claim either legal or equitable to defeat the validity of said waivers. That the following are the names of all parties who have furnished material or labor, or both, for said work and all parties having contracts or sub contracts for specific portions of said work or for material entering into the construction thereof and the amount due or to become due to each, and that the items mentioned include all labor and material required to complete said work according to plans and specifications.

NAMES	WHAT FOR	CONTRACT PRICE	AMOUNT PAID	THIS PAYMENT	BALANCE DUE
<u>Interstate Electronics Company</u>	<u>Material & Labor</u>	<u>25,140</u>	<u>23,883</u>	<u>1,257</u>	<u>-</u>
TOTAL LABOR AND MATERIAL TO COMPLETE		25,140.00	23,883.00	1,257.00	-

That there are no other contracts for said work outstanding, and that there is nothing due or to become due to any person for material, labor or other work of any kind done or to be done upon or in connection with said work other than above stated.

Signed this 11 th day of November, 2013
 Signature: _____



Subscribed and sworn to before me this 11 th day of November, 2013
 Signature: Rosemary Daughan

*Extras include but not limited to change orders, both oral & written, to the contract

FINAL WAIVER OF LIEN

STATE OF ILLINOIS
COUNTY OF COOK

Gty# _____
Loan # _____

TO WHOM IT MAY CONCERN:

WHEREAS the undersigned has been employed by Leopardo Companies Inc.

to furnish Low Voltage Systems

for the premises known as Locke Elementary School

of which The Chicago Board of Education is the owner.

THE undersigned, for and in consideration of One Thousand, Nine Hundred Thirty Seven and 80/100 dollars (1,937.80) Dollars, and other good and valuable considerations, the receipt whereof is hereby acknowledged, do(es) hereby waive and release any and all lien or claim of, or right to, lien under the statutes of the State of Illinois, relating to mechanics' liens, with respect to and on said above-described premises, and the improvements thereon, and on the material, fixtures, apparatus or machinery furnished, and on the moneys, funds or other considerations due or to become due from the owner, on account of labor services, material, fixtures, apparatus or machinery heretofore furnished to this date by the undersigned for the above described premises.

Given under hand and sealed this
30th day of September, 2013

Signature and Seal: _____
O.C.A. Construction, Inc.

NOTE: All waivers must be for the full amount paid. If waiver is for a corporation, corporate name should be used, corporate seal affixed and title of officer signing waiver should be set forth; if waiver is for a partnership, the partnership name should be used, partner should sign and designate himself as partner.

CONTRACTOR'S AFFIDAVIT

STATE OF ILLINOIS
COUNTY OF COOK

TO WHOM IT MAY CONCERN:

THE undersigned being duly sworn, deposes and says that he/she is Kelly Heneghan
president of the O.C.A. Construction, Inc.
who is the contractor for the Low Voltage Systems work on the building
located at 2804 North Oak Park Avenue
owned by The Chicago Board of Education

That the total amount of the contract including extras is \$ 38,756.00 on which he/she has received payment of \$ 36,818.20 prior to this payment. That all waivers are true, correct and genuine and delivered unconditionally and that there is no claim either legal or equitable to defeat the validity of said waivers. That the following are the names of all parties who have furnished material or labor, or both, for said work and all parties having contracts or sub contracts for specific portions of said work or for material entering into the construction thereof and the amount due or to become due to each, and that the items mentioned include all labor and material required to complete said work according to plans and specifications.

NAMES	WHAT FOR	CONTRACT PRICE	PREVIOUSLY PAID	THIS PAYMENT	BALANCE DUE
North American Tech	Electric	\$37,206.00	\$35,345.70	\$1,860.30	\$0.00
O.C.A. Construction, Inc.	Insurance/Overhead	\$1,550.00	\$1,472.50	\$77.50	\$0.00
TOTAL LABOR AND MATERIAL TO COMPLETE		\$38,756.00	\$36,818.20	\$1,937.80	\$0.00

That there are no other contracts for said work outstanding, and that there is nothing due or to become due to any person for material, labor or other work of any kind done or to be done upon or in connection with said work other than above stated.

Signed this 30th day of September, 2013

Signature: Kelly Heneghan
Kelly Heneghan

Subscribed and sworn to before me this 30th day of September, 2013



Meg Burke
NOTARY PUBLIC