



Public Building Commission of Chicago Contractor Payment Information

Project: **Back of the Yards High School**

Contract Number: **1521**

General Contractor: **Sollitt/Brown & Momen Joint Venture**

Payment Application: **#33**

Amount Paid: **\$520,060.85**

Date of Payment to General Contractor: **2/19/15**

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions for Construction Contracts Section 16.09 entitled, Prompt Payment to Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor.

Follow this project on Twitter @PBCChi #BOTY

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT S
CERTIFICATE OF ARCHITECT - ENGINEER

Date: October 29, 2014
Project: BACK OF THE YARDS HIGH SCHOOL

To: Public Building Commission of Chicago

In accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____, relating to the \$

Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

THE CONTRACTOR SOLLITT/BROWN MOMEN JOINT VENTURE

FOR BACK OF THE YARDS HIGH SCHOOL
is now entitled to the sum of \$520,060.85

ORIGINAL CONTRACT PRICE	\$63,822,440.00	
ADDITIONS	189,416.00	
DEDUCTIONS	(654,486.15)	
NET ADDITION OR DEDUCTION	(465,070.15)	
ADJUSTED CONTRACT PRICE	\$63,357,369.85	
TOTAL AMOUNT EARNED		\$63,357,369.85
TOTAL RETENTION		\$77,665.00
a) Reserve Withheld @ 10% of Total Amount Earned, but not to exceed 1% of Contract Price	\$77,665.00	
b) Liens and Other Withholding	_____	
c) Liquidated Damages Withheld	_____	
TOTAL PAID TO DATE (Include this Payment)		\$63,279,704.85
LESS: AMOUNT PREVIOUSLY PAID		\$62,759,644.00
AMOUNT DUE THIS PAYMENT		\$520,060.85

Date: _____

Architect - Engineer

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT B

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT

Project Name: BACK OF THE YARDS HIGH SCHOOL Contractor: SOLLITT/BROWN WOMEN JOINT VENTURE Date: 10/29/14
 PBC Project # 05150 823 E. Drexel Square, Chicago IL 60615
 Job Location: 2111 W. 47th Street, Chicago, IL Period From: 01/01/14
 Owner: Public Building Commission of Chicago Period To: 10/31/14
 APPLICATION FOR PAYMENT # 33

The affiant, being first duly sworn on oath, deposes and says that he/she is PROJECT CONTROLLER of SOLLITT/BROWN WOMEN JOINT VENTURE an ILLINOIS corporation, and duly authorized to make this Affidavit on behalf of said corporation, and individually, that he/she is well acquainted with the facts herein set forth and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. 1521 dated the 16th day of February, 2011, for or (describe nature of work)

GENERAL CONSTRUCTION

FOR (Designate Project and Location)
 BACK OF THE YARDS HIGH SCHOOL
 2111 West 47th Street, Chicago
 that the following statements are made for the purpose of procuring a partial payment of: FIVE HUNDRED TWENTY THOUSAND SIXTY AND 85/100THS-----
 \$520,060.85

under the terms of said contract, that the work for which payment is requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements of said Owner under them. That for the purpose of said contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies, and services for, and having done labor on said improvements. That the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively. That this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work as stated:

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'S)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
GEORGE SOLLITT CONSTRUCTION 780 N. CENTRAL WOOD DALE, IL 60191	GENERAL CONDITIONS	2,789,536.85	2,789,536.85	10,000.00	2,865,499.00	(85,962.15)	10,000.00
GEORGE SOLLITT CONSTRUCTION	PROFIT	242,525.00	242,525.00	0.00	240,100.00	2,425.00	0.00
GEORGE SOLLITT CONSTRUCTION	INSURANCE	911,895.00	911,895.00	0.00	911,895.00	0.00	0.00
GEORGE SOLLITT CONSTRUCTION	PERFORMANCE BOND	606,313.00	606,313.00	0.00	606,313.00	0.00	0.00
GEORGE SOLLITT CONSTRUCTION	MOBILIZATION	180,000.00	180,000.00	0.00	180,000.00	0.00	0.00
GEORGE SOLLITT CONSTRUCTION	DEMOLITION	9,700.00	9,700.00	0.00	9,700.00	0.00	0.00
GEORGE SOLLITT CONSTRUCTION	ROUGH CARPENTRY	161,327.00	161,327.00	0.00	161,327.00	0.00	0.00
GEORGE SOLLITT CONSTRUCTION	EXPANSION JOINT ASSEMBLY	9,691.00	9,691.00	0.00	9,691.00	0.00	0.00
GEORGE SOLLITT CONSTRUCTION	BULLETIN #45 CHANGE ORDER	275,979.00	275,979.00	0.00	275,979.00	0.00	0.00
GEORGE SOLLITT CONSTRUCTION	ALLOWANCE 2: SITE WORK ALLOWANCE	500,000.00	0.00	0.00	0.00	0.00	500,000.00
	AUTHORIZATION #1/CX 4	(23,173.00)	0.00	0.00	0.00	0.00	(23,173.00)
	AUTHORIZATION #2/CX 38R	(2,054.00)	0.00	0.00	0.00	0.00	(2,054.00)
	AUTHORIZATION #3/CX 8	(41,243.00)	0.00	0.00	0.00	0.00	(41,243.00)
	AUTHORIZATION #4/CX 37	(2,348.00)	0.00	0.00	0.00	0.00	(2,348.00)
	AUTHORIZATION #5/CX 171	(2,393.00)	0.00	0.00	0.00	0.00	(2,393.00)
	CO	(428,809.00)	0.00	0.00	0.00	0.00	(428,809.00)
	SITE WORK ALLOWANCE BALANCE	0.00	0.00	0.00	0.00	0.00	0.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'S)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
GEORGE SOLLITT CONSTRUCTION	ALLOWANCE 3: CCTV EQUIPMENT	500,000.00	0.00	0.00	0.00	0.00	500,000.00
	Bulletin # 20	(383,325.00)	0.00	0.00	0.00	0.00	(383,325.00)
		(116,675.00)	0.00	0.00	0.00	0.00	(116,675.00)
		0.00	0.00	0.00	0.00	0.00	0.00
GEORGE SOLLITT CONSTRUCTION	COMMISSION'S CONTINGENCY ALLOWANCE	1,500,000.00	0.00	0.00	0.00	0.00	1,500,000.00
	CONTINGENCY MOVE #1/CO 4	435.00	0.00	0.00	0.00	0.00	435.00
	CONTINGENCY MOVE #2/CO 12	(2,361.00)	0.00	0.00	0.00	0.00	(2,361.00)
	CONTINGENCY MOVE #3/CO 22	880.00	0.00	0.00	0.00	0.00	880.00
	CONTINGENCY MOVE #4/CO 31	(134.00)	0.00	0.00	0.00	0.00	(134.00)
	CONTINGENCY MOVE #5/CO 15	(9,504.00)	0.00	0.00	0.00	0.00	(9,504.00)
	CONTINGENCY MOVE #6/CO 37	4,037.00	0.00	0.00	0.00	0.00	4,037.00
	CONTINGENCY MOVE #7/CO 6	(75,717.00)	0.00	0.00	0.00	0.00	(75,717.00)
	CONTINGENCY MOVE #8/CO 7	4,957.00	0.00	0.00	0.00	0.00	4,957.00
	CONTINGENCY MOVE #9/CO 26	(5,031.00)	0.00	0.00	0.00	0.00	(5,031.00)
	CONTINGENCY MOVE #10/CO 44	1,984.00	0.00	0.00	0.00	0.00	1,984.00
	CONTINGENCY MOVE #11/CO 1	(13,681.00)	0.00	0.00	0.00	0.00	(13,681.00)
	CONTINGENCY MOVE #12/CO 39	(6,267.00)	0.00	0.00	0.00	0.00	(6,267.00)
	CONTINGENCY MOVE #13/CO 41	(3,326.00)	0.00	0.00	0.00	0.00	(3,326.00)
	CONTINGENCY MOVE #14/CO 47	(1,496.00)	0.00	0.00	0.00	0.00	(1,496.00)
	CONTINGENCY MOVE #15/CO 23	(23,295.00)	0.00	0.00	0.00	0.00	(23,295.00)
	CONTINGENCY MOVE #16/CO 50	(21,507.00)	0.00	0.00	0.00	0.00	(21,507.00)
	CONTINGENCY MOVE #17/CO 52	1,540.00	0.00	0.00	0.00	0.00	1,540.00
	CONTINGENCY MOVE #18/CO 53	(4,005.00)	0.00	0.00	0.00	0.00	(4,005.00)
	CONTINGENCY MOVE #19/CO 43	(4,609.00)	0.00	0.00	0.00	0.00	(4,609.00)
	CONTINGENCY MOVE #20/CO 51R	(12,339.00)	0.00	0.00	0.00	0.00	(12,339.00)
	CONTINGENCY MOVE #21/CO 58	(6,001.00)	0.00	0.00	0.00	0.00	(6,001.00)
	CONTINGENCY MOVE #22/CO 65	28.00	0.00	0.00	0.00	0.00	28.00
	CONTINGENCY MOVE #23/CO 67	(1,717.00)	0.00	0.00	0.00	0.00	(1,717.00)
	CONTINGENCY MOVE #24/CO 68	3,915.00	0.00	0.00	0.00	0.00	3,915.00
	CONTINGENCY MOVE #25/CO 14	(1,524.00)	0.00	0.00	0.00	0.00	(1,524.00)
	CONTINGENCY MOVE #26/CO 55	(3,210.00)	0.00	0.00	0.00	0.00	(3,210.00)
	CONTINGENCY MOVE #27/CO 46	(687.00)	0.00	0.00	0.00	0.00	(687.00)
	CONTINGENCY MOVE #28/CO 48	(9,543.00)	0.00	0.00	0.00	0.00	(9,543.00)
	CONTINGENCY MOVE #29/CO 54	(5,830.00)	0.00	0.00	0.00	0.00	(5,830.00)
	CONTINGENCY MOVE #30/CO 17	(820.00)	0.00	0.00	0.00	0.00	(820.00)
	CONTINGENCY MOVE #31/CO 19	(1,479.00)	0.00	0.00	0.00	0.00	(1,479.00)
	CONTINGENCY MOVE #32/CO 56	(22,686.00)	0.00	0.00	0.00	0.00	(22,686.00)
	CONTINGENCY MOVE #33/CO 75	(2,183.00)	0.00	0.00	0.00	0.00	(2,183.00)
	CONTINGENCY MOVE #34/CO 79	(3,881.00)	0.00	0.00	0.00	0.00	(3,881.00)
	CONTINGENCY MOVE #35/CO 34	(164,902.00)	0.00	0.00	0.00	0.00	(164,902.00)
	CONTINGENCY MOVE #36/CO 21	(18,926.00)	0.00	0.00	0.00	0.00	(18,926.00)
	CONTINGENCY MOVE #37/CO 30	(28,963.00)	0.00	0.00	0.00	0.00	(28,963.00)
	CONTINGENCY MOVE #38/CO 74	(3,361.00)	0.00	0.00	0.00	0.00	(3,361.00)
	CONTINGENCY MOVE #39/CO 76	29.00	0.00	0.00	0.00	0.00	29.00
	CONTINGENCY MOVE #40/CO 80	(2,977.00)	0.00	0.00	0.00	0.00	(2,977.00)
	CONTINGENCY MOVE #41/CO 60	(5,832.00)	0.00	0.00	0.00	0.00	(5,832.00)
	CONTINGENCY MOVE #42/CO 71	(4,140.00)	0.00	0.00	0.00	0.00	(4,140.00)
	CONTINGENCY MOVE #43/CO 72	(7,101.00)	0.00	0.00	0.00	0.00	(7,101.00)
	CONTINGENCY MOVE #44/CO 83	(7,824.00)	0.00	0.00	0.00	0.00	(7,824.00)
	CONTINGENCY MOVE #45/CO 88	14,500.00	0.00	0.00	0.00	0.00	14,500.00
	CONTINGENCY MOVE #46/CO 35	(43,861.00)	0.00	0.00	0.00	0.00	(43,861.00)
	CONTINGENCY MOVE #47/CO 32	(32,355.00)	0.00	0.00	0.00	0.00	(32,355.00)
	CONTINGENCY MOVE #48/CO 69	(11,618.00)	0.00	0.00	0.00	0.00	(11,618.00)
	CONTINGENCY MOVE #49/CO 73	598.00	0.00	0.00	0.00	0.00	598.00
	CONTINGENCY MOVE #50/CO 81R	3,974.00	0.00	0.00	0.00	0.00	3,974.00
	CONTINGENCY MOVE #51/CO 82	(9,304.00)	0.00	0.00	0.00	0.00	(9,304.00)
	CONTINGENCY MOVE #52/CO 45R	(6,199.00)	0.00	0.00	0.00	0.00	(6,199.00)
	CONTINGENCY MOVE #53/CO 70	(13,355.00)	0.00	0.00	0.00	0.00	(13,355.00)
	CONTINGENCY MOVE #54/CO 89	(1,249.00)	0.00	0.00	0.00	0.00	(1,249.00)
	CONTINGENCY MOVE #55/CO 90	(2,051.00)	0.00	0.00	0.00	0.00	(2,051.00)
	CONTINGENCY MOVE #56/CO 62B	(823,297.00)	0.00	0.00	0.00	0.00	(823,297.00)
	CONTINGENCY MOVE #57/CO 66	3,961.00	0.00	0.00	0.00	0.00	3,961.00
	CONTINGENCY MOVE #58/CO 77	(4,489.00)	0.00	0.00	0.00	0.00	(4,489.00)
	CONTINGENCY MOVE #59/CO 92	(9,436.00)	0.00	0.00	0.00	0.00	(9,436.00)
	CONTINGENCY MOVE #60/CO 102	(1,792.00)	0.00	0.00	0.00	0.00	(1,792.00)
	CONTINGENCY MOVE #61/CO 106	(1,267.00)	0.00	0.00	0.00	0.00	(1,267.00)
	CONTINGENCY MOVE #62/CO 109	(8,018.00)	0.00	0.00	0.00	0.00	(8,018.00)
	CONTINGENCY MOVE #63/CO 93	(3,565.00)	0.00	0.00	0.00	0.00	(3,565.00)
	CONTINGENCY MOVE #64/CO 101	996.00	0.00	0.00	0.00	0.00	996.00
	CONTINGENCY MOVE #65/CO 103	(3,041.00)	0.00	0.00	0.00	0.00	(3,041.00)
	CONTINGENCY MOVE #66/CO 116	(3,266.00)	0.00	0.00	0.00	0.00	(3,266.00)
	CONTINGENCY MOVE #67/CO 96	(2,902.00)	0.00	0.00	0.00	0.00	(2,902.00)
	CONTINGENCY MOVE #68/CO 99	(3,061.00)	0.00	0.00	0.00	0.00	(3,061.00)
	CONTINGENCY MOVE #69/CO 114	(1,408.00)	0.00	0.00	0.00	0.00	(1,408.00)
	CONTINGENCY MOVE #70/CO 129	(738.00)	0.00	0.00	0.00	0.00	(738.00)
	CONTINGENCY MOVE #71/CO 131	(281.00)	0.00	0.00	0.00	0.00	(281.00)
	CONTINGENCY MOVE #72/CO 133	(2,285.00)	0.00	0.00	0.00	0.00	(2,285.00)
	CONTINGENCY MOVE #73/CO 134	(6,784.00)	0.00	0.00	0.00	0.00	(6,784.00)

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'S)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
	CONTINGENCY MOVE #74/CCO 136	(453.00)	0.00	0.00	0.00	0.00	(453.00)
	CONTINGENCY MOVE #75/CCO 140	(1,496.00)	0.00	0.00	0.00	0.00	(1,496.00)
	CONTINGENCY MOVE #76/CCO 130	(774.00)	0.00	0.00	0.00	0.00	(774.00)
	CONTINGENCY MOVE #77/CCO 117	(653.00)	0.00	0.00	0.00	0.00	(653.00)
	CONTINGENCY MOVE #78/CCO 63	(8,931.00)	0.00	0.00	0.00	0.00	(8,931.00)
	CONTINGENCY MOVE #79/CCO 111	9,795.00	0.00	0.00	0.00	0.00	9,795.00
	CONTINGENCY MOVE #80/CCO 64	(19,162.00)	0.00	0.00	0.00	0.00	(19,162.00)
	CONTINGENCY MOVE #81/CCO 119	(3,044.00)	0.00	0.00	0.00	0.00	(3,044.00)
	CONTINGENCY MOVE #82/CCO 65	(1,597.00)	0.00	0.00	0.00	0.00	(1,597.00)
	CONTINGENCY MOVE #83/CCO 150	(1,174.00)	0.00	0.00	0.00	0.00	(1,174.00)
	CONTINGENCY MOVE #84/CCO 66	(9,687.00)	0.00	0.00	0.00	0.00	(9,687.00)
	CONTINGENCY MOVE #85/CCO 127	(5,046.00)	0.00	0.00	0.00	0.00	(5,046.00)
	CONTINGENCY MOVE #86/CCO 120	(14,674.00)	0.00	0.00	0.00	0.00	(14,674.00)
	CONTINGENCY MOVE #87/CCO 87	(504.00)	0.00	0.00	0.00	0.00	(504.00)
	CONTINGENCY MOVE #88	0.00	0.00	0.00	0.00	0.00	0.00
	CONTINGENCY ALLOWANCE BALANCE	0.00	0.00	0.00	0.00	0.00	0.00
GEORGE SOLLITT CONSTRUCTION TOTAL		5,186,968.85	5,186,968.85	10,000.00	5,260,504.00	(83,537.15)	10,000.00
GSCC'S SUBCONTRACTORS:							
ABBAY PAVING CO. 2319 DIEHL ROAD AURORA, IL 60507	ASPHALT PAVING	67,023.00	67,023.00	0.00	67,023.00	0.00	0.00
AMICI TERRAZZO 1522 JARVIS AVENUE ELK GROVE, IL 60007	TERRAZZO	1,287,668.00	1,287,668.00	0.00	1,274,791.00	12,877.00	0.00
ANDREW MCCAN LAWN SPRINKLER 1813 W. 171TH STREET EAST HAZEL CREST, IL 60429	IRRIGATION SYSTEM	21,504.00	21,504.00	0.00	21,504.00	0.00	0.00
ASTROTURF 2680 ABBOTT ROAD, SE DALTON, GA 30721	SYNTHETIC SURFACES	265,500.00	265,500.00	0.00	262,845.00	2,655.00	0.00
B&E AQUATICS, INC. 2976 W. FOREST ROAD FREEPORT, IL 61032	SWIMMING POOLS	577,427.00	577,427.00	0.00	571,653.00	5,774.00	0.00
BAUM SIGN 2059 ALBRIGHT ROAD MONTGOMERY, IL 60538	SCOREBOARDS & EQUIPMENT	70,860.00	70,860.00	0.00	70,860.00	0.00	0.00
C&H BUILDING SPECIALTIES 1714 SOUTH WOLF ROAD WHEELING, IL 60090	FLAGPOLES	10,775.00	10,775.00	0.00	10,775.00	0.00	0.00
CHARLES & SHOMO & ASSOCIATES 8746 E. PRAIRIE ROAD SKOKIE, IL 60076	LAB CASEWORK	309,830.00	309,830.00	0.00	306,732.00	3,098.00	0.00
CHRISTY WEBBER & CO. 2900 W. FERDINAND STREET CHICAGO, IL 60612	LANDSCAPING, GREEN ROOF, SITE FURNISH PLANTING & TOPSOIL	1,166,525.00	1,166,525.00	5,000.00	1,154,860.00	5,665.00	5,000.00
CLARIDGE PRODUCTS & EQUIPMENT 713 S. VERMONT STREET PALATINE, IL 60067-7138	VISUAL DISPLAY	50,195.00	50,195.00	0.00	50,195.00	0.00	0.00
COMMERCIAL SPECIALTIES, INC. 2255 LOIS DRIVE ROLLING MEADOWS, IL 60008	TOILET COMPARTMENTS & ACCESSORIES	113,527.00	113,527.00	0.00	113,527.00	0.00	0.00
DESIGNED EQUIPMENT 1510 LUNT AVENUE ELK GROVE VILLAGE, IL 60007	POOL SCAFFOLDING	43,000.00	43,000.00	0.00	43,000.00	0.00	0.00
EARTH, INC. 810 N.ARLINGTON HEIGHTS ROAD, SUITE 1 ITASCA, IL 60143	EARTHWORK	1,618,831.00	1,618,831.00	2,538.00	1,567,212.00	49,081.00	2,538.00
ELITE ELECTRICAL COMPANY 1645 N. 25TH AVENUE MELROSE PARK, IL 60160	ELECTRICAL	7,740,184.00	7,740,184.00	5,000.00	7,661,741.00	73,443.00	5,000.00
ENVIRONMENTAL SHADE PRODUCTS 933 W. VAN BUREN STREET CHICAGO, IL 60607	WINDOW TREATMENTS	73,355.00	73,355.00	734.00	72,621.00	0.00	734.00
FENCEMASTERS	FENCING	386,015.00	386,015.00	0.00	382,155.00	3,860.00	0.00

NAME AND ADDRESS		TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'S)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
201400 COTTAGE GROVE AVENUE CHICAGO HEIGHTS, IL 60411	x							
FLO-TECH MECHANICAL 1304 NATIONAL AVENUE ADDISON, IL 6010	x	HVAC	7,047,226.00	7,047,226.00	0.00	6,976,794.00	70,472.00	0.00

NAME AND ADDRESS		TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'S)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
G&L ASSOCIATES, INC. 3166 DES PLAINES AVENUE DES PLAINES, IL 60018		PREFORMED METAL PANELS & LOUVERS	530,380.00	530,380.00	0.00	530,380.00	0.00	0.00
GREAT LAKES WEST 24475 RED ARROW HIGHWAY MATTAWAN, MI 49071	X	FOOD EQUIPMENT	303,614.00	303,614.00	0.00	300,578.00	3,036.00	0.00
HOUSE OF DOORS 9038 W. OGDEN AVENUE BROOKFIELD, IL 60513	X	OVERHEAD COILING DOOR	103,700.00	103,700.00	0.00	102,663.00	1,037.00	0.00
IMBERT INTERNATIONAL 7030 N. AUSTIN AVENUE NILES, IL 60714	X	SOUND ISOLATION PAD	28,000.00	28,000.00	0.00	28,000.00	0.00	0.00
INTERNATIONAL MARBLE & GRANITE SUPPLY, IN 2950 W. GRAND AVENUE CHICAGO, IL 60622-4308	X	DIM STONE CLADDING	1,083,933.00	1,083,933.00	0.00	1,073,094.00	10,839.00	0.00
IRWIN TELESCOPIC SEATING 610 E. CUMBERLAND ROAD ALTA MONT, IL 62411		TELESCOPING STANDS	275,550.00	275,550.00	0.00	272,794.00	2,756.00	0.00
JADE CARPENTRY 6875 N. AVONDALE CHICAGO, IL 60631	X	MILLWORK	249,304.00	249,304.00	0.00	246,811.00	2,493.00	0.00
JANSON INDUSTRIES 1200 GARFIELD AVENUE CANTON, OH 44706	N/O	STAGE RIGGING, CURTAINS & ORCHESTRA	224,022.00	224,022.00	0.00	221,782.00	2,240.00	0.00
JP LARSEN PO BOX 2597 OAK LAWN, IL 60465	X	JOINT SEALANTS	132,414.00	132,414.00	0.00	131,090.00	1,324.00	0.00
JP PHILLIPS 3220 WOLF ROAD FRANKLIN PARK, IL 60131	X	CEMENT PLASTER	285,026.00	285,026.00	0.00	285,026.00	0.00	0.00
JUST RITE ACOUSTICS 1501 ESTES AVENUE ELK GROVE VILLAGE, IL 60007	X	ACOUSTICAL	422,781.00	422,781.00	0.00	419,306.00	3,475.00	0.00
K & S AUTOMATIC SPRINKLERS 2619 CONGRESS STREET BELLWOOD, IL 60104	X	FIRE PROTECTION	587,677.00	587,677.00	1,000.00	581,800.00	4,877.00	1,000.00
KONE INC. 1080 PARKVIEW BLVD. LOMBARD, IL 60148	X	ELEVATOR	126,699.00	126,699.00	0.00	125,432.00	1,267.00	0.00
KREMER DAVIS, INC. 701 PAPERMILL HILL DRIVE BATAVIA, IL 60510	X	AIR BARRIERS	237,679.00	237,679.00	2,377.00	235,302.00	0.00	2,377.00
LANGE BROTHERS WOODWORK CO. 3920 W. DOUGLAS AVENUE MILWAUKEE, WI 53209-3599	SUPPLIER	MILLWORK	487,372.00	487,372.00	0.00	480,843.00	6,529.00	0.00
LOWERY TILE COMPANY 12335 S. KEELER AVENUE ALSIP, IL 60803	X	TILE	201,646.00	201,646.00	0.00	199,630.00	2,016.00	0.00
LPS PAVEMENT, INC. 67 STONEHILL DRIVE OSWEGO, IL 60543	X	PLAZA PAVERS/PRECAST CONCRETE PAVERS	370,005.00	370,005.00	0.00	370,005.00	0.00	0.00
MANICO FLOORING 4134 ORLEANS STREET MC HENRY, IL 60050	X	WOOD FLOOR	178,708.00	178,708.00	0.00	176,921.00	1,787.00	0.00
MASTERSHIP CONSTRUCTION 1815 INDUSTRIAL DRIVE LIBERTYVILLE, IL 60048	X	MASONRY	7,660,220.00	7,660,220.00	10,000.00	7,583,618.00	66,602.00	10,000.00
MERIDIENNE CORPORATION 1958 W. 59TH STREET CHICAGO, IL 60636	X	GYPSUM BOARD SYSTEM	1,647,826.00	1,647,826.00	0.00	1,647,826.00	0.00	0.00

NAME AND ADDRESS		TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'S)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
MICHAEL'S SIGNS, INC. 3914 S. MEMORIAL DRIVE RACINE, WI 53403		SIGNAGE	85,694.00	85,694.00	0.00	84,837.00	857.00	0.00
MW POWELL 3445 S. LAWNDALE AVENUE CHICAGO, IL 60652	X	ROOFING	1,233,151.00	1,233,151.00	2,000.00	1,223,371.00	7,780.00	2,000.00
NATIONAL PAINTING 811 W. EVERGREEN AVENUE CHICAGO, IL 60634	NO	FINISH PAINTING	393,662.00	393,662.00	0.00	388,342.00	5,320.00	0.00
NYSTROM BUILDING PRODUCTS 9300 73RD AVENUE, NORTH BROOKLYN PARK, MN 55428	Supplier	HEAT/SMOKE VENTS/FOOT GRILLIES	54,900.00	54,900.00	0.00	54,900.00	0.00	0.00
PAUL REILY COMPANY 3967 QUINCY COURT GLENDALE HEIGHTS, IL 60139	X	WASTE COMPACTOR/LEVELERS	42,240.00	42,240.00	0.00	42,240.00	0.00	0.00
PB SALES 445 ATWATER ELMHURST, IL 60126	Supplier	PROJECTION SCREENS	8,500.00	8,500.00	0.00	8,500.00	0.00	0.00
PRO-BEL ENTERPRISES, LTD. 65 SUNRAY STREET WHITBY, ONT L1N8Y6	Supplier	FALL PROTECTION	42,778.00	42,778.00	0.00	40,639.00	2,139.00	0.00
PROFESSIONAL ELEVATOR SERVICES 1705 S. STATE STREET CHICAGO, IL 60616	X	WHEELCHAIR LIFTS	157,895.00	157,895.00	0.00	157,895.00	0.00	0.00
REFLECTION WINDOW COMPANY 2333 NORTH SEELEY CHICAGO, IL 60647	NO	ALUMINUM WINDOWS	2,832,246.00	2,832,246.00	5,000.00	2,801,080.00	26,166.00	5,000.00
SAGER SEALANT CORP. 708 W. ELM AVENUE LAGRANGE, IL 60525	X	WATERPROOFING	136,288.00	136,288.00	0.00	136,288.00	0.00	0.00
SPORTSCON, LLC 1650 AVENUE H ST. LOUIS, MO 63125	X	ATHLETIC EQUIPMENT	97,745.00	97,745.00	0.00	97,745.00	0.00	0.00
SPRAY INSULATIONS, INC. 7831 N. NAGLE AVENUE MORTON GROVE, IL 60053-2760	X	SPRAY INSULATION	237,072.00	237,072.00	0.00	227,771.00	9,301.00	0.00
SUPERIOR FLOOR COVERING 14500 S. WESTERN AVENUE POSEN, IL	X	CARPET, RESILIENT & RESINOUS FLOORING	211,992.00	211,992.00	0.00	209,872.00	2,120.00	0.00
THATCHER FOUNDATIONS 7100 INDUSTRIAL HIGHWAY GARY, IN 46406	X	EARTH RETENTION	123,600.00	123,600.00	0.00	123,600.00	0.00	0.00
TK CONCRETE 110 E. SCHILLER STREET ELMHURST, IL 60126	X	SITE CONCRETE	371,576.00	371,576.00	0.00	371,385.00	191.00	0.00
UNIQUE CASEWORK INSTALLATIONS 3936 W. 16TH STREET CHICAGO, IL 60623	X	LOCKERS & BLEACHERS	620,206.00	620,206.00	0.00	614,004.00	6,202.00	0.00
U.S. TENNIS COURT CONSTRUCTION 204 INDUSTRIAL DRIVE LOCKPORT, IL 60441	SUPPLIER	TENNIS COURT SURFACES	8,000.00	8,000.00	0.00	8,000.00	0.00	0.00
GEORGE SOLLITT TOTAL			47,830,512.85	47,830,512.85	43,649.00	47,472,122.00	314,741.85	43,649.00

NAME AND ADDRESS		TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'S)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
BROWN & WOMEN 823 E. DREXEL SQUARE CHICAGO, IL 60615		GENERAL CONDITIONS PROFIT INSURANCE PERFORMANCE BOND ROUGH CARPENTRY	275,905.00 76,587.00 194,530.00 148,578.00 106,095.00	275,905.00 76,587.00 194,530.00 148,578.00 106,095.00	1,836.00 0.00 0.00 0.00 0.00	300,018.00 25,821.00 194,530.00 148,578.00 105,094.00	(25,949.00) 766.00 0.00 0.00 1,061.00	1,836.00 0.00 0.00 0.00 0.00
BROWN & WOMEN SUBCONTRACTORS:								
R. CARROZZA PLUMBING 9226 W. CHESTNUT FRANKLIN PARK, IL 60131	X	PLUMBING	2,313,916.00	2,313,916.00	0.00	2,290,777.00	23,139.00	0.00
CREA CONSTRUCTION 161 N. CLARK CHICAGO, IL 60601	X	INSTALL HOLLOW METAL DOORS/FRAMES &	203,707.00	203,707.00	0.00	130,207.00	73,500.00	0.00
DEGRAF CONCRETE CONSTRUCTION 300 ALDERMAN AVENUE WHEELING, IL 60091	X	BUILDING CONCRETE	4,842,187.00	4,842,187.00	0.00	4,759,115.00	83,072.00	0.00
MIDWESTERN STEEL FABRICATORS 449 S. EVERGREEN BENSENVILLE, IL 60106	XC	STRUCTURAL STEEL & MISC METALS	4,973,031.00	4,973,031.00	0.00	4,923,301.00	49,730.00	0.00
PRECISION METALS 483 W. FULLERTON AVENUE ELMHURST, IL 60126	Supplier	DOORS, FRAMES, & HARDWARE	440,582.00	440,582.00	4,405.00	436,176.00	0.00	4,405.00
STRESORE 24445 STATE ROAD 23 SOUTH BEND, IN 46614	X	PRECAST	1,429,903.00	1,429,903.00	0.00	1,429,903.00	0.00	0.00
VIRIDIAN ENTERPRISES 3810 W. ADDISON CHICAGO, IL 60618	no	SITE UTILITIES	521,836.00	521,836.00	27,774.00	494,062.00	0.00	27,774.00
BROWN & WOMEN SUB TOTAL			15,526,857.00	15,526,857.00	34,016.00	15,287,522.00	205,319.00	34,016.00
TOTAL CONTRACT			63,357,369.85	63,357,369.85	77,665.00	62,759,644.00	520,060.85	77,665.00

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT B
CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT

EXHIBIT B
CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT

AMOUNT OF ORIGINAL CONTRACT	\$63,822,440.00	WORK COMPLETED TO DATE	\$63,357,369.85
EXTRAS TO CONTRACT	\$ 189,416.00	TOTAL RETAINED	\$77,665.00
TOTAL CONTRACT AND EXTRAS	\$64,011,856.00	NET AMOUNT EARNED	\$63,279,704.85
CREDITS TO CONTRACT	\$ (654,486.15)	PREVIOUSLY PAID	\$62,759,644.00
ADJUSTED CONTRACT PRICE	\$63,357,369.85	NET AMOUNT DUE THIS PAYMENT	\$520,060.85


These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

Contractor certifies
 that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents;
 that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid,
 that the amount of the payments applied for are justified.
 That the Waivers of Lien are submitted herewith by affiant for affiant and each of the aforesaid persons, are true, correct, and genuine;
 that each and every Waiver of Lien was delivered unconditionally;
 that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien;
 that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or
 other agents acting on behalf of affiant in connection with the Work or arising out of the Work; and
 that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which
 a claim could be made and for which a lien could be filed;
 that neither the partial payment nor any part thereof has been assigned;
 that said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to s
 Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the
 PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and
 that if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING
 COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including
 all costs and a reasonable attorney's fee.



Daryl Poortinga, Project Controller
(Typed name of above signature)

Subscribed and sworn to before me this 29th day of October, 2014.



Notary Public
My Commission expires: 06/11/2017

