



Public Building Commission of Chicago Contractor Payment Information

Project: Turf Field at National Teachers Academy

Contract Number: 1558

General Contractor: Kee Construction, LLC

Payment Application: #5

Amount Paid: \$355,949.26

Date of Payment to General Contractor: 6/2/15

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions for Construction Contracts Section 16.09 entitled, Prompt Payment to Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor.

Follow this project on Twitter @PBCChi #Turf

PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT S
CERTIFICATE OF ARCHITECT - ENGINEER

DATE: 5/4/2015

PROJECT: Turf Field at National Teachers Academy

Pay Application No.: 5
For the Period: 4/1/2015 to 4/30/2015
Contract No.: C1558

To: PUBLIC BUILDING COMMISSION OF CHICAGO
In accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____, relating to the \$ _____ Revenue Bonds Issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

THE CONTRACTOR: Kee Construction LLC. 11002 S. Whipple, Chicago, IL 60655

FOR: Turf Field at National Teachers Academy

Is now entitled to the sum of: \$355,949.26

ORIGINAL CONTRACTOR PRICE	\$	3,149,570.00
ADDITIONS	\$	-
DEDUCTIONS	\$	-
NET ADDITION OR DEDUCTION	\$	-
ADJUSTED CONTRACT PRICE	\$	3,149,570.00

TOTAL AMOUNT EARNED		\$2,284,801.71
TOTAL RETENTION		\$228,480.18
a) Reserve Withheld @ 10% of Total Amount Earned,	\$ 228,480.18	
b) Liens and Other Withholding	\$ -	
c) Liquidated Damages Withheld	\$ -	
TOTAL PAID TO DATE (Include this Payment)		\$2,056,321.53
LESS: AMOUNT PREVIOUSLY PAID		\$1,700,372.27
AMOUNT DUE THIS PAYMENT		\$355,949.26

approved by:
Architect/ Engineer: _____

signature, date

CSI Designation	Subcontractor Name & Address	Type of Work	Original contract amount	Change Orders	Adjusted Contract Amt	Work Completed			retainage	net previous billing	net amount due	remaining to bill	
						% Complete	Previous	Current					Total to date
	Herrera Construction, 24520 Harmony Road, Marengo, IL	Paint 3 Fire Hydrants	\$1,800.00		\$1,800.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,800.00	
	Evans Electric, 4202 Warren, Hillside, IL	Electrical	\$365,000.00		\$365,000.00	31.51%	\$115,000.00	\$0.00	\$115,000.00	\$11,500.00	\$103,500.00	\$0.00	\$261,500.00
	Herrera Construction, 24520 Harmony Road, Marengo, IL	Light Pole Installation	\$16,612.00		\$16,612.00	100.00%	\$8,306.00	\$8,306.00	\$16,612.00	\$1,661.20	\$7,475.40	\$7,475.40	\$1,661.20
	Herrera Construction, 24520 Harmony Road, Marengo, IL	Concrete	\$225,000.00	\$0.00	\$225,000.00	70.00%	\$56,250.00	\$101,250.00	\$157,500.00	\$15,750.00	\$50,625.00	\$91,125.00	\$83,250.00
	Shaw Sports Turf, Mail Drop ODY-22 185 S Ind, Calhoun, GA	Artificial Turf	\$275,000.00		\$275,000.00	48.73%	\$0.00	\$134,000.00	\$134,000.00	\$13,400.00	\$0.00	\$120,600.00	\$154,400.00
	Beverly Asphalt, 1514 W Pershing, Chicago, IL	Asphalt	\$166,500.00		\$166,500.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$166,500.00
	TBD	Track Surfacing	\$84,577.00		\$84,577.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$84,577.00
	Herrera Construction, 24520 Harmony Road, Marengo, IL	Furnish & Install Nailer Boards	\$8,256.00		\$8,256.00	100.00%	\$8,256.00	\$0.00	\$8,256.00	\$825.60	\$7,430.40	\$0.00	\$825.60
	KeeConstruction LLC 11002 S Whipple Chicago, IL	General Conditions	\$19,000.00		\$19,000.00	72.95%	\$11,533.00	\$2,327.50	\$13,860.50	\$1,386.05	\$10,379.70	\$2,094.75	\$6,525.55
	KeeConstruction LLC 11002 S Whipple Chicago, IL	Bond	\$23,697.00		\$23,697.00	100.00%	\$23,697.00	\$0.00	\$23,697.00	\$2,369.70	\$21,327.30	\$0.00	\$2,369.70
	KeeConstruction LLC 11002 S Whipple Chicago, IL	Insurance	\$35,000.00		\$35,000.00	100.00%	\$35,000.00	\$0.00	\$35,000.00	\$3,500.00	\$31,500.00	\$0.00	\$3,500.00
	KeeConstruction LLC 11002 S Whipple Chicago, IL	Fee	\$136,558.00		\$136,558.00	72.95%	\$82,890.71	\$16,728.35	\$99,619.06	\$9,961.91	\$74,601.64	\$15,055.51	\$46,900.85
	KeeConstruction LLC 11002 S Whipple Chicago, IL	Allowance for Commission's Contract Contingency	\$300,000.00		\$300,000.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$300,000.00
	KeeConstruction LLC 11002 S Whipple Chicago, IL	WO #1 Union Workers	(300,000.00)		(300,000.00)	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	(300,000.00)
TOTAL			\$3,149,570.00		\$3,149,570.00	72.54%	\$1,889,302.53	\$395,499.18	\$2,284,801.71	\$228,480.18	\$1,700,372.27	\$355,949.26	\$1,093,248.47

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT B

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (page _of _)

AMOUNT OF ORIGINAL CONTRACT	\$3,149,570.00	TOTAL AMOUNT REQUESTED	\$2,284,801.71
EXTRAS TO CONTRACT	\$0.00	LESS 10% RETAINED	\$228,480.17
TOTAL CONTRACT AND EXTRAS	\$3,149,570.00	NET AMOUNT EARNED	\$2,056,321.54
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENTS	\$1,700,372.27
ADJUSTED CONTRACT PRICE	\$3,149,570.00	AMOUNT DUE THIS PAYMENT	\$355,949.27
		BALANCE TO COMPLETE	\$1,093,248.46

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.


That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine; that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.


 Name _____
 Title _____ President

Subscribed and sworn to before me this 30th day of September, 2014.


 OFFICIAL SEAL
 NOTARY PUBLIC
 NOTARY PUBLIC STATE OF ILLINOIS
 My Commission Expires JUNE 17, 2017