



Public Building Commission of Chicago
Contractor Payment Information

Project: Langston Hughes/Davis Developmental School

Contract Number: 1464

General Contractor: George Sollitt/Oakley Const. JV

Payment Application: #13

Amount Paid: \$2,234,894.00

Date of Payment to General Contractor: 6/5/09

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions For Construction Contracts Section 16.09 entitled, Prompt Payment To Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor.

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT S
CERTIFICATE OF ARCHITECT - ENGINEER

Date: May 5, 2009
Project: LANGSTON HUGHES/DAVIS DEVELOPMENT ELEMENTARY SCHOOL

To: Public Building Commission of Chicago
in accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____, relating to the \$ _____
Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).


THE CONTRACTOR

THE GEORGE SOLLITT CONSTRUCTION COMPANY/
OAKLEY CONSTRUCTION JOINT VENTURE
LANGSTON HUGHES/DAVIS DEVELOPMENT ELEMENTARY SCHOOL

FOR

is now entitled to the sum of \$2,234,894.00

ORIGINAL CONTRACT PRICE	\$30,220,000.00	
ADDITIONS	0.00	
DEDUCTIONS	0.00	
NET ADDITION OR DEDUCTION	0.00	
ADJUSTED CONTRACT PRICE	\$30,220,000.00	
TOTAL AMOUNT EARNED		\$23,247,420.00
TOTAL RETENTION		\$1,221,459.00
a) Reserve Withheld @ 10% of Total Amount Earned, but not to exceed 1% of Contract Price	\$1,221,459.00	
b) Liens and Other Withholding	_____	
c) Liquidated Damages Withheld	_____	
TOTAL PAID TO DATE (Include this Payment)		\$22,025,961.00
LESS: AMOUNT PREVIOUSLY PAID		\$19,791,067.00
AMOUNT DUE THIS PAYMENT		\$2,234,894.00


Schroeder Murchie Niemiec Gazda Auskainis Arch Ltd
Architect - Engineer

Date: 5/6/09

**PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT A**

STATE OF ILLINOIS)
)ss
COUNTY OF DU PAGE)

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT

The affiant, being first duly sworn on oath, deposes and says that he/she is _____ PROJECT CONTROLLER of
THE GEORGE SOLLITT CONSTRUCTION COMPANY/OAKLEY CONSTRUCTION JOINT VENTURE
Affidavit on behalf of said corporation, and individually, that he/she is well acquainted with the facts herein set forth and that said
corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. 1464 dated
the 21st day of March, 2008, for or (describe nature of work)

GENERAL CONSTRUCTION

FOR (Designate Project and Location)
LANGSTON HUGHES/DAVIS DEVELOPMENT ELEMENTARY SCHOOL

Chicago, Illinois
that the following statements are made for the purpose of procuring a partial payment of TWO MILLION TWO HUNDRED
THIRTY FOUR THOUSAND EIGHT HUNDRED NINETY FOUR AND NO/100THS _____
(\$2,234,894.00)

under the terms of said contract, that the work for which payment is requested has been completed, free and clear of any and all claims,
liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements
of said Owner under them. That for the purpose of said contract, the following persons have been contracted with, and have furnished
or prepared materials, equipment, supplies, and services for, and having done labor on said improvements. That the respective amounts
set forth opposite their names is the full amount of money due and to become due to each of them respectively. That this statement is a
full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for
such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work as stated:

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'S)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
GEORGE SOLLITT CONSTRUCTION CO.							
790 N. CENTRAL	1 GENERAL CONDITIONS	3,123,660.00	2,707,172.00	135,359.00	2,385,979.00	182,834.00	551,847.00
WOOD DALE, IL 60191	2 INSURANCE	453,300.00	453,300.00	22,665.00	430,635.00	0.00	22,665.00
	3 PERFORMANCE BOND	302,200.00	302,200.00	15,110.00	287,090.00	0.00	15,110.00
	4 MOBILIZATION	148,000.00	148,000.00	7,400.00	140,600.00	0.00	7,400.00
	5 DEMOBILIZATION	7,500.00	0.00	0.00	0.00	0.00	7,500.00
	6 AS-BUILT DRAWINGS	6,500.00	0.00	0.00	0.00	0.00	6,500.00
	7 PROFESSIONAL SURVEY	30,000.00	15,456.00	773.00	14,683.00	0.00	15,317.00
	8 TEMP. ENCLOSURES	19,000.00	17,000.00	850.00	15,675.00	475.00	1,850.00
	9 HAND EXCAVATION	55,000.00	10,000.00	1,000.00	8,700.00	900.00	45,000.00
	10 SITE FURNISHINGS	44,912.00	35,604.00	1,780.00	33,824.00	0.00	11,088.00
	11 ROUGH CARPENTRY	42,000.00	38,000.00	1,900.00	34,200.00	1,900.00	5,900.00
	14 FINISH CARPENTRY INSTALLATION	79,642.00	13,000.00	1,300.00	0.00	11,700.00	67,942.00
	15 ALLOWANCE 2-ELECTRICAL SWITCH	175,000.00	0.00	0.00	0.00	0.00	175,000.00
	32 ALLOWANCE 3-CCTV EQUIPMENT	180,000.00	0.00	0.00	0.00	0.00	180,000.00
	13 GSCC ACCESS DOORS AND FRAMES	4,715.00	2,500.00	250.00	0.00	2,250.00	2,465.00
	ALLOWANCE 1: SITEMARK SCHEDULE	624,000.00	118,803.00	11,880.00	106,923.00	0.00	517,077.00
	ALLOWANCE ADJUSTMENT 11/30/08	(97,244.00)	(97,244.00)	(9,724.00)	0.00	(87,520.00)	(9,724.00)
	ALLOWANCE ADJUSTMENT 11/30/09	(21,559.00)	(21,559.00)	(2,156.00)	0.00	(19,403.00)	(2,156.00)
	ADJUSTED SITEMARK ALLOWANCE BALANCE	505,197.00	0.00	0.00	106,923.00	(106,923.00)	505,197.00
	15 CONTINGENCY FUND	500,000.00	0.00	0.00	0.00	0.00	500,000.00
	GSCC TOTAL	5,675,626.00	3,742,232.00	186,387.00	3,460,709.00	93,136.00	2,121,781.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'S)	%	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
GEORGE SOLLITT'S SUBCONTRACTORS:								
AALCO MANUFACTURING CO. 1650 AVENUE H ST. LOUIS, MO 63125	54 GYMNASIUM EQUIPMENT	30,400.00	1%	375.00	38.00	337.00	0.00	30,063.00
AIR FLOW ARCHITECTURAL 7330 N. TEUTONIA AVENUE MILWAUKEE, WI 53209	54 CHILLER WALL ACoustical & PROJECT. SCREENS	54,185.00	6%	3,000.00	300.00	2,700.00	0.00	51,485.00
ALWORTH CONSTRUCTION, LLC 2262-A WEST 111 th STREET CHICAGO, IL 60643	12 QUALITY CONTROL	160,210.00	76%	121,513.00	6,076.00	103,562.00	11,875.00	44,773.00
ANDERSON & SHAH ROOFING, INC. 23900 COUNTY FARM ROAD JOLIET, IL 60431	28 MODIFIED BIT. MEMBRANE ROOF	1,290,006.00	76%	980,756.00	49,038.00	694,212.00	237,506.00	358,288.00
ASH-MODULEX 2650 - C WEST BRADLEY PLACE CHICAGO, IL 60618	49 EXTERIOR SIGNS	18,000.00	0%	0.00	0.00	0.00	0.00	18,000.00
BAARTOL COMPANY 90 W. FRANKLIN STREET KENTON, OH 43326-1719	48 FLAGPOLES	2,458.00	100%	2,458.00	0.00	2,458.00	0.00	0.00
CAMP FLOORING 7705 W. 99 th STREET HICKORY HILLS, IL 60457	40 EPOXY FLOORING	13,954.00	0%	0.00	0.00	0.00	0.00	13,954.00
CARROLL SEATING CO. 2105 LUNT AVENUE ELK GROVE VILLAGE, IL 60007	56 TELESCOPING STANDS	18,400.00	0%	0.00	0.00	0.00	0.00	18,400.00
CARY CONCRETE PRODUCTS, INC. 211 DEAN ST. SUITE 1D WOODSTOCK, IL 60098	20 CISTERN	11,600.00	100%	11,600.00	0.00	11,600.00	0.00	0.00
CHRISTY WEBBER LANDSCAPING 2900 W. FERDINAND STREET CHICAGO, IL 60612	18 PERMABLE INTERLOCK PAVER 19 GRASS PAVING 21 LANDSCAPING 22 ROOF LANDSCAPING	508,917.00	3%	14,987.00	1,499.00	13,488.00	0.00	495,429.00
CLARIDGE PRODUCTS & EQUIPMENT 713 S. VERMONT STREET PALATINE, IL 60067-7138	44 VISUAL DISPLAY UNITS	25,000.00	0%	0.00	0.00	0.00	0.00	25,000.00
COMMERCIAL SPECIALTIES 2255 LOIS DR., UNIT 9 ROLLING MEADOWS, IL 60008	45 TOILET COMPARTMENTS/TOILET ACCESSORIES 52	42,627.00	0%	0.00	0.00	0.00	0.00	42,627.00
CONTINENTAL PAINTING & DECORATING, INC. 2255 S. WABASH AVENUE CHICAGO, IL 60616	43 LEED FINISH PAINTING	119,104.00	39%	46,438.00	4,644.00	15,358.00	26,436.00	77,310.00
DEGRAF CONCRETE CONSTRUCTION, INC. 300 ALDERMAN AVENUE WHEELING, IL 60090	23 CAST IN PLACE CONCRETE	1,750,000.00	88%	1,538,100.00	76,905.00	1,392,225.00	68,970.00	288,805.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'S)	%	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
17 EARTH, INC. 810 ARLINGTON HEIGHTS ROAD ITASCA IL 60143	EARTHWORK	658,727.00	71%	465,487.00	23,274.00	306,028.00	136,185.00	217,514.00
61 ELMORE'S HVAC, INC. 3033 W. 111 ST STREET CHICAGO, IL 60655	HVAC PIPING	315,000.00	99%	310,528.00	15,626.00	253,913.00	41,089.00	19,998.00
36 ERA VALVIDIA CONTRACTORS 11809 S. AVENUE O CHICAGO, IL 60617	GYP/SUM BOARD	635,365.00	81%	512,498.00	25,625.00	392,880.00	93,993.00	146,492.00
30 GLASS DESIGNERS, INC. 10129 S. TORRENCE AVENUE CHICAGO, IL 60617	JOINT SEALANTS	950,353.00	62%	587,936.00	58,794.00	354,743.00	174,395.00	421,211.00
33 GREAT LAKES AUTOMATIC DOOR, INC. 481 N. WOLF ROAD HILLSIDE, IL 60162-1207	ALUMINUM WINDOWS	19,496.00	0%	0.00	0.00	0.00	0.00	19,496.00
33 HOUSE OF DOORS 9038 W. OGDEN AVENUE BROOKFIELD, IL 60513-0147	AUTOMATIC DOOR OPERATOR	2,975.00	100%	2,975.00	298.00	0.00	2,677.00	298.00
26 IFE & S, INC. 2040 W. 16 TH STREET BROADVIEW, IL 60155	OVERHEAD COILING CINTER DOORS & SER. DOOR	43,563.00	100%	43,563.00	4,356.00	39,207.00	0.00	4,356.00
63 JM POLCURR, INC. 10127 W. ROOSEVELT ROAD WESTCHESTER, IL 60154	SPRAYED-ON FIRE PROOFING/SPRAYED ON INSULAT	3,230,935.00	72%	2,341,400.00	117,070.00	1,755,980.00	468,350.00	1,006,605.00
61 JOHNSON CONTROLS, INC. 3007 MALMO DRIVE ARLINGTON HEIGHTS, IL 60005	ELECTRICAL	370,000.00	86%	318,358.00	15,918.00	251,165.00	51,275.00	67,560.00
35 JP PHILLIPS, INC. 3220 WOLF ROAD FRANKLIN PARK, IL 60131	HVAC CONTROLS	15,640.00	100%	15,640.00	1,564.00	0.00	14,076.00	1,564.00
38 JUST-RITE ACOUSTICS, INC. 1501 ESTES AVENUE ELK GROVE, IL 60007	CEMENT PLASTER	270,000.00	31%	84,300.00	8,430.00	52,470.00	23,400.00	194,130.00
23 MASTERSHIP CONSTRUCTION 1815 INDUSTRIAL DRIVE LIBERTYVILLE, IL 60048	ACOUSTIC CEILINGS	3,631,142.00	99%	3,580,953.00	179,003.00	3,313,481.00	87,589.00	230,092.00
37 METROPOLITAN TERRAZZO, LLC 645 LUNT AVENUE ELK GROVE VILLAGE, IL 60007	SUSPENDED ACOUSTICAL CEILING BAFFLES	271,000.00	63%	171,370.00	17,137.00	56,070.00	98,163.00	116,767.00
57 OPTIMAL FIRE PROTECTION 361 CLEVELAND AVENUE AURORA, IL 60806	CEMENTITIOUS WOOD FIBER SOUND BLOCKS	394,000.00	87%	341,225.00	17,061.00	249,945.00	74,219.00	69,836.00
	ACOUSTIC WALL PANEL							
	UNIT MASONRY							
	TERRAZZO							
	FIRE SUPPRESSION PIPING							

NAME AND ADDRESS		TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	%	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
RA SMITH PLUMBING & CONSTRUCTION 1200 RING RD., SUITE 1876 CALLUMET CITY, IL 60409	59	SITE STORM, SANITARY	263,500.00	96%	253,500.00	12,675.00	240,825.00	0.00	22,875.00
STREICH CORP. 8230 86th Ct. JUSTICE, IL 60458	24 29 25 30	BITUMINOUS DAMPROOFING & WATERPROOFING TRAFFIC COATINGS AIR BARRIER/MOISTURE PROTECTION JOINT SEALANTS	356,118.00	82%	292,558.00	14,628.00	247,511.00	30,419.00	78,188.00
THALER METAL INDUSTRIES, LTD. 1902 COMMON STREET, SUITE 500 NEW BRAUNFELS, TX 78130	30	HORIZ. LIFELINE FALL PROTECT. -	27,500.00	100%	27,500.00	1,375.00	26,125.00	0.00	1,375.00
UNIQUE CASEWORK INSTALLATIONS 3936 W. 16 th STREET CHICAGO, IL 60623	50	METAL LOCKERS	46,669.00	0%	0.00	0.00	0.00	0.00	46,669.00
WOLF MECHANICAL INDUSTRIES, INC. 1192 HEATHER DRIVE LAKE ZURICH, IL 60047	60	HVAC DUCTWORK & EQUIPMENT	2,952,000.00	93%	2,731,950.00	136,598.00	2,479,120.00	116,232.00	356,648.00
GEORGE SOLLITT'S SUBS TO BE LET. CUBICLE CURTAINS/TRACKS PULL DOWN TABLE MATS	46 55		940.00 2,126.00	0% 0%	0.00 0.00	0.00 0.00	0.00 0.00	0.00 0.00	940.00 2,126.00
GEORGE SOLLITT CONSTRUCTION CO.		SUB TOTAL	24,176,536.00	77%	18,542,300.00	976,219.00	15,716,092.00	1,849,989.00	6,610,455.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'S)		TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
OAKLEY CONSTRUCTION COMPANY								
1 GENERAL CONDITIONS		435,692.00	75%	328,375.00	16,419.00	307,206.00	4,760.00	123,736.00
2 INSURANCE		76,759.00	100%	76,759.00	3,838.00	72,921.00	0.00	3,838.00
3 PERFORMANCE BOND		58,627.00	100%	58,627.00	2,931.00	55,696.00	0.00	2,931.00
4 CLEANUP		42,776.00	100%	42,705.00	2,135.00	36,770.00	3,800.00	2,206.00
11 CARPENTRY		92,164.00	54%	50,000.00	5,000.00	31,500.00	13,500.00	47,164.00
OAKLEY'S SUBCONTRACTORS:								
T. ADAMSON & ASSOCIATES, INC. 321 W. VAN BUREN ST., SUITE 110 N CHICAGO, IL 60607	70 PLUMBING	1,263,000.00	70%	878,000.00	43,900.00	738,245.00	95,855.00	428,900.00
ALL-TYPE TILE, INC 5016 W. LEE STREET SKOKIE, IL 60077	36 CERAMIC TILE	38,000.00	11%	4,000.00	400.00	0.00	3,600.00	34,400.00
BEVERLY ASPHALT PAVING CO. 1514 W. PERSHING ROAD CHICAGO, IL 60609	67 BITUMINOUS CONCRETE PAVING	103,625.00	16%	16,875.00	1,688.00	15,187.00	0.00	88,438.00
CHICAGO DRAPERY & CARPET, INC. 1641 W. CARROLL AVENUE CHICAGO, IL 60612	78 WINDOW TREATMENT	57,758.00	0%	0.00	0.00	0.00	0.00	57,758.00
COMPOSITE STEEL PRODUCTS, INC. 1220 W. MAIN STREET MELROSE PARK, IL 60160	69 STRUCTURAL STEEL - LABOR	2,562,315.00	99%	2,547,190.00	127,360.00	2,419,830.00	0.00	142,485.00
GREAT LAKES WEST, LLC 24475 RED ARROW HIGHWAY MATTAWAN, WI 49071	72 FOOD SERVICE	139,200.00	81%	112,876.00	5,644.00	73,198.00	34,034.00	31,968.00
INDUSTRIAL FENCE, INC. 1300 S. KILBOURNE AVE CHICAGO, IL 60623	68 ORNAMENTAL FENCE WORK	195,149.00	4%	7,149.00	715.00	6,434.00	0.00	188,715.00
JWR, INC. 322 N. WATERTOWN ST. JOHNSON CREEK, WI 53038	71 WASTE COMPACTOR INSTALLATION	1,800.00	0%	0.00	0.00	0.00	0.00	1,800.00
KEI CUSTOM CASE, INC. 12406 HANSEN ROAD HEBRON, IL 60034	66 MODULAR CASEWORK	255,000.00	37%	95,579.00	9,558.00	8,640.00	77,381.00	168,979.00
MANICO FLOORING 4134 ORLEANS STREET MICHENRY, IL 60050	40 WOOD GYMNASIUM FLOOR	49,500.00	0%	0.00	0.00	0.00	0.00	49,500.00
NEDLAND INDUSTRIES, INC. 315 RAILROAD ST. RIDGELAND, WI 54783	71 WASTE COMPACTOR	25,249.00	0%	0.00	0.00	0.00	0.00	25,249.00
PRECISION METALS & HARDWARE 5265 N. 124th STREET MILWAUKEE, WI 53225-2984	65 HOLLOW, ALUMINUM DOOR/HARDWARE	164,000.00	98%	161,486.00	8,074.00	65,825.00	87,587.00	10,588.00

NAME AND ADDRESS		TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
SKYCO PRODUCT, INC. 1111 PASQUINELLI DRIVE, SUITE 400 WESTMONT, IL 60559	77	FOOT GRILLES	62,500.00	62,500.00	3,125.00	59,375.00	0.00	3,125.00
SUPERIOR FLOOR COVERING 14500 S. WESTERN AVENUE POSEN, IL 60469	74 75 76	FLOORING-RESILIENT, SHEET VINYL, CARPET	144,350.00	26,059.00	2,606.00	0.00	23,453.00	120,897.00
WHITED BROTHERS, INC. 215 W. 55TH STREET SOUTH HOLLAND, IL 60473-1208	73	METAL WALL PANELS	276,000.00	236,940.00	11,847.00	184,148.00	40,945.00	50,907.00
OAKLEY CONSTRUCTION COMPANY		SUB-TOTAL	6,043,464.00	4,705,120.00	245,240.00	4,074,975.00	384,905.00	1,583,584.00
		GRAND TOTAL	30,220,000.00	23,247,420.00	1,221,499.00	19,791,067.00	2,234,894.00	8,194,039.00

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT

AMOUNT OF ORIGINAL CONTRACT	\$30,220,000.00	TOTAL AMOUNT REQUESTED	\$23,247,420.00
EXTRAS TO CONTRACT	\$ -	LESS 10% RETAINED	\$1,221,459.00
TOTAL CONTRACT AND EXTRAS	\$30,220,000.00	NET AMOUNT EARNED	\$22,025,961.00
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENTS	\$19,791,067.00
ADJUSTED CONTRACT PRICE	\$30,220,000.00	AMOUNT DUE THIS PAYMENT	\$2,234,894.00
		BALANCE TO COMPLETE	\$8,194,039.00

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents: that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine: that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the Work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the partial payment nor any part thereof has been assigned.


That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.



Project Controller

Daryl Poortinga, Project Controller
(Typed name of above signature)

Subscribed and sworn to before me this 5th day of May, 2009.



Notary Public

My Commission expires: 05/14/09.

