



Public Building Commission of Chicago Contractor Payment Information

Project: Sauganash Elementary School Addition

Contract Number: 1512

General Contractor: Blinderman Construction Company, Inc.

Payment Application: #1

Amount Paid: \$148,446.85

Date of Payment to General Contractor: 10/1/10

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions For Construction Contracts Section 16.09 entitled, Prompt Payment To Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor

PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT S
CERTIFICATE OF ARCHITECT - ENGINEER

DATE: August 31, 2010

PROJECT: Sauganash Elementary School

Monthly Estimate No: 1
For the Period: 6/30/2010 to 8/31/2010
Contract No.: 1512

In accordance with Resolution No. 1512, adopted by the Public Building Commission of Chicago on June 8, 2010, relating to the \$ 10,525,134.00 Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

THE CONTRACTOR: Blinderman Construction Company, Inc.

FOR: Sauganash Elementary School

Is now entitled to the sum of: \$148,446.86

ORIGINAL CONTRACTOR PRICE	\$	10,525,134.00
ADDITIONS	\$	-
DEDUCTIONS	\$	-
NET ADDITION OR DEDUCTION	\$	-
ADJUSTED CONTRACT PRICE	\$	10,525,134.00

TOTAL AMOUNT EARNED	\$	164,940.95
TOTAL RETENTION	\$	16,494.10
a) Reserve Withheld @ 10% of Total Amount Earned, but Not to Exceed 5% of Contract Price	\$	16,494.10
b) Liens and Other Withholding	\$	-
c) Liquidated Damages Withheld	\$	-
 TOTAL PAID TO DATE (Include this Payment)	 \$	 148,446.86
LESS: AMOUNT PREVIOUSLY PAID	\$	-
AMOUNT DUE THIS PAYMENT	\$	148,446.86

Stan Sweich
Architect of Record
Date:

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

period to: 08/31/10

PBC project # 05370

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (2 of 4)

NAME and ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
Christy Weber	Landscaping	\$409,140.00	\$0.00	\$0.00	\$0.00	\$0.00	\$409,140.00
Crossmark Site Utilities	Site Utilities	\$121,537.00	\$0.00	\$0.00	\$0.00	\$0.00	\$121,537.00
C-TEC	Waste Compactor	\$32,500.00	\$0.00	\$0.00	\$0.00	\$0.00	\$32,500.00
Eason Environmental	Earthwork/Site Demo	\$317,185.00	\$22,202.95	\$2,220.30	\$0.00	\$19,982.66	\$297,202.35
GFS Fence	Ornamental Fence	\$94,263.00	\$0.00	\$0.00	\$0.00	\$0.00	\$94,263.00
G&L Associates	Metal Wall Panels	\$41,900.00	\$0.00	\$0.00	\$0.00	\$0.00	\$41,900.00
H&P Contractor	Drywall & Acoustical	\$189,850.00	\$0.00	\$0.00	\$0.00	\$0.00	\$189,850.00
International Decorators	Painting	\$42,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$42,000.00
JM Polcurr	Electrical	\$1,170,000.00	\$53,100.00	\$5,310.00	\$0.00	\$47,790.00	\$1,122,210.00
Martin Flooring	Resilient Tile	\$61,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$61,000.00
Midwest Contract Glazing	Aluminum Windows	\$410,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$410,000.00
Moran Terrazzo	Terrazzo	\$220,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$220,000.00
R.Carrozza Plumbing	Plumbing	\$300,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$300,000.00
Roberts Environmental	Mechanical	\$1,240,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,240,000.00
Romero Steel Co.	Structural Steel	\$845,500.00	\$0.00	\$0.00	\$0.00	\$0.00	\$845,500.00
Star Contractors	Doors & Hardware	\$65,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$65,000.00
Trevino Masonry	Masonry	\$1,665,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,665,000.00
Trice Construction Co.	Site Concrete	\$639,950.00	\$10,000.00	\$1,000.00	\$0.00	\$9,000.00	\$630,950.00
TBD	Window Treatment	\$8,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$8,000.00
TBD	Sprinkler & Fire Pump	\$105,750.00	\$0.00	\$0.00	\$0.00	\$0.00	\$105,750.00
TBD	Spray-on Insulation	\$34,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$34,000.00
TBD	Spray-on Fireproofing	\$15,165.00	\$0.00	\$0.00	\$0.00	\$0.00	\$15,165.00
TBD	Roofing	\$299,900.00	\$0.00	\$0.00	\$0.00	\$0.00	\$299,900.00
TBD	Vegetative Roof	\$71,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$71,000.00
TBD	Foodservice Equip.	\$153,500.00	\$0.00	\$0.00	\$0.00	\$0.00	\$153,500.00
TBD	Install Millwork	\$15,530.00	\$0.00	\$0.00	\$0.00	\$0.00	\$15,530.00
TBD	Millwork	\$66,365.00	\$0.00	\$0.00	\$0.00	\$0.00	\$66,365.00
TBD	Signage	\$18,410.00	\$0.00	\$0.00	\$0.00	\$0.00	\$18,410.00
SUBTOTAL		\$8,652,445.00	\$85,302.95	\$8,530.30	\$0.00	\$76,772.66	\$8,575,672.35

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

period to: 08/31/10

PBC project # 05370

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (3 of 4)							
NAME and ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
TBD	Lockers	\$36,090.00	\$0.00	\$0.00	\$0.00	\$0.00	\$36,090.00
TBD	Coiling Doors	\$22,725.00	\$0.00	\$0.00	\$0.00	\$0.00	\$22,725.00
TBD	Entrance Floor Mats	\$5,920.00	\$0.00	\$0.00	\$0.00	\$0.00	\$5,920.00
TBD	Air Barrier	\$40,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$40,000.00
TBD	Expansion Joint	\$7,650.00	\$0.00	\$0.00	\$0.00	\$0.00	\$7,650.00
TBD	Traffic Coating	\$15,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$15,000.00
TBD	Penetration Firestop	\$25,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$25,000.00
TBD	Joint Sealants	\$21,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$21,000.00
TBD	Plaster	\$5,125.00	\$0.00	\$0.00	\$0.00	\$0.00	\$5,125.00
TBD	Toilet Acc/Com,FE,PS	\$26,025.00	\$0.00	\$0.00	\$0.00	\$0.00	\$26,025.00
TBD	Visual Display Units	\$14,719.00	\$0.00	\$0.00	\$0.00	\$0.00	\$14,719.00
			\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
			\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
			\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
			\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
			\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
			\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
			\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
			\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
			\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
			\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
			\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
N/A	Site Allowance	\$150,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$150,000.00
N/A	Commissioner	\$350,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$350,000.00
N/A	Asbestos	\$50,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$50,000.00
N/A	CCTV	\$120,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$120,000.00
SUBTOTAL		\$889,254.00	\$0.00	\$0.00	\$0.00	\$0.00	\$889,254.00
Blinderman Construction	General Contractor	\$983,435.00	\$79,638.00	\$7,963.80	\$0.00	\$71,674.20	\$911,760.80
TOTAL		\$10,525,134.00	\$164,940.95	\$16,494.10	\$0.00	\$148,446.86	\$10,376,687.15

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (4 of 4)


AMOUNT OF ORIGINAL CONTRACT	\$10,525,134.00	TOTAL AMOUNT REQUESTED	\$164,940.95
EXTRAS TO CONTRACT	\$0.00	LESS 10% RETAINED	-\$16,494.10
TOTAL CONTRACT AND EXTRAS	\$10,525,134.00	NET AMOUNT EARNED	\$148,446.86
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENTS	\$0.00
ADJUSTED CONTRACT PRICE	\$10,525,134.00	AMOUNT DUE THIS PAYMENT	\$148,446.86
		BALANCE TO COMPLETE	\$10,376,687.15

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine; that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.



(To be signed by the President or a Vice President)

Steven Blinderman, President

(Typed name of above signature)

Subscribed and sworn to before me this 31st day of August, 2010.



Notary Public

My Commission expires:

