



Public Building Commission of Chicago Contractor Payment Information

Project: Engine Company 109

Contract Number: 1495

General Contractor: George Sollitt/Oakley Construction JV

Payment Application: #10

Amount Paid: \$236,671.00

Date of Payment to General Contractor: 1/13/11

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions For Construction Contracts Section 16.09 entitled, Prompt Payment To Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT S
 CERTIFICATE OF ARCHITECT - ENGINEER

Date: December 29, 2010
 Project: ENGINE COMPANY 109

To: Public Building Commission of Chicago

In accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____, relating to the \$

Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

THE CONTRACTOR	THE GEORGE SOLLITT CONSTRUCTION COMPANY/ OAKLEY CONSTRUCTION JOINT VENTURE
FOR	ENGINE COMPANY 109
is now entitled to the sum of	\$236,671.00

ORIGINAL CONTRACT PRICE	\$7,555,000.00	
ADDITIONS	90,028.00	
DEDUCTIONS	0.00	
NET ADDITION OR DEDUCTION	90,028.00	
ADJUSTED CONTRACT PRICE	\$7,645,028.00	
TOTAL AMOUNT EARNED		\$3,789,333.00
TOTAL RETENTION		\$378,933.00
a) Reserve Withheld @ 10% of Total Amount Earned, but not to exceed 5% of Contract Price	\$378,933.00	
b) Liens and Other Withholding	_____	
c) Liquidated Damages Withheld	_____	
TOTAL PAID TO DATE (Include this Payment)		\$3,410,400.00
LESS: AMOUNT PREVIOUSLY PAID		\$3,173,729.00
AMOUNT DUE THIS PAYMENT		\$236,671.00

Date: _____

 Architect - Engineer

FILE CODE: 07040.02.07.13
 PA_SOJV_PA010_20101229

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

STATE OF ILLINOIS)
)ss
 COUNTY OF DU PAGE)

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT

The affiant, being first duly sworn on oath, deposes and says that he/she is _____ of
 THE GEORGE SOLLITT CONSTRUCTION/OAKLEY CONSTRUCTION JOINT VENTURE PROJECT CONTROLLER
 ,an ILLINOIS corporation, and duly authorized to make this
 Affidavit on behalf of said corporation, and individually, that he/she is well acquainted with the facts herein set forth and that said
 corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. 1495 dated
 the 19th day of November, 2009 for or (describe nature of work)

GENERAL CONSTRUCTION

FOR (Designate Project and Location)
 ENGINE COMPANY 109
 2343 S. Kedzie Ave., Chicago, Illinois 60623
 that the following statements are made for the purpose of procuring a partial payment of:
 TWO HUNDRED THIRTY SIX THOUSAND SIX HUNDRED SEVENTY ONE AND NO/100THS-----
 (\$236,671.00).

under the terms of said contract, that the work for which payment is requested has been completed, free and clear of any and all claims,
 liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements
 of said Owner under them. That for the purpose of said contract, the following persons have been contracted with, and have furnished
 or prepared materials, equipment, supplies, and services for, and having done labor on said improvements. That the respective amounts
 set forth opposite their names is the full amount of money due and to become due to each of them respectively. That this statement is a
 full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for
 such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work as stated:

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
GEORGE SOLLITT CONSTRUCTION 790 N. CENTRAL WOOD DALE, IL 60791	GENERAL CONDITIONS MISCELLANEOUS NOT LET ITEMS	625,450.00 15,749.00	390,426.00 0.00	39,042.00 0.00	310,531.00 0.00	40,853.00 0.00	274,066.00 15,749.00
GEORGE SOLLITT	INSURANCE	42,000.00	42,000.00	4,200.00	37,800.00	0.00	4,200.00
GEORGE SOLLITT	PERFORMANCE BOND	70,000.00	70,000.00	7,000.00	63,000.00	0.00	7,000.00
GEORGE SOLLITT	MOBILIZATION	25,000.00	25,000.00	2,500.00	22,500.00	0.00	2,500.00
GEORGE SOLLITT	DEMOBILIZATION	5,000.00	0.00	0.00	0.00	0.00	5,000.00
GEORGE SOLLITT	COMMISSION CONTINGENCY ALLOWANCE	188,289.00					188,289.00
	Change Order 2 CX 2	\$183.00					
	Change Order 3 CX 22	(\$6,590.00)					
	Change Order 5 CX 19	\$2,920.00					
	Change Order 7 CX 21	\$0.00					
	Change Order 8 CX 3	\$12,050.00					
	Change Order 9 CX 6	\$9,123.00					
	Change Order 10 CX 12	\$3,922.00					
	Change Order 11 CX 13	\$3,862.00					
	Change Order 12 CX 4	\$6,884.00					
	Change Order 13 CX 11	\$494.00					
	Change Order 22 CX 31	(\$300.00)					
	Change Order 23 CX 33	\$9,163.00					
GEORGE SOLLITT	OWNER CHANGE ORDERS						
	Change Order 4	\$90,028.00					

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
GEORGE SOLLITT	ALLOWANCE 1: SITEWORK ALLOWANCE	200,000.00					200,000.00
GEORGE SOLLITT	MISCELLANEOUS SITE DEMO	15,500.00	15,500.00	1,550.00	13,950.00	0.00	1,550.00
GEORGE SOLLITT	MISCELLANEOUS CARPENTRY	65,200.00	30,000.00	3,000.00	18,000.00	9,000.00	38,200.00
	SUBTOTAL	1,222,188.00	572,926.00	57,292.00	465,761.00	48,653.00	706,554.00
GEORGE SOLLITT'S SUBCONTRACTORS:							
ABT ELECTRONICS AND APPLIANCE 9000 N. WAUKEGAN RD. MORTON GROVE, IL 60053	KITCHEN APPLIANCE & ACCESSORIES	33,200.00	0.00	0.00	0.00	0.00	33,200.00
AIR FLOW ARCHITECTURAL 860 WEST FULLERTON AVENUE ADDISON, IL 60101	LOUVERS	1,450.00	0.00	0.00	0.00	0.00	1,450.00
BEVERLY ASPHALT PAVING COMPANY 1514 W. PERSHING ROAD CHICAGO, IL 60609	HOT MIX ASPHALT PAVING	19,175.00	0.00	0.00	0.00	0.00	19,175.00
BUILDERS UNITED SALES CO. 713 BRIARCLIFF DRIVE MINOOKA, IL 60447	LOCKERS	24,000.00	0.00	0.00	0.00	0.00	24,000.00
BUSINESS OFFICE SYSTEMS 740 HILLTOP DRIVE ITASCA, IL 60143	FURNITURE	82,387.00	0.00	0.00	0.00	0.00	82,387.00
C.E. SHOMO & ASSOCIATES 8746 E. PRAIRIE RD. SKOKIE, IL 60076	MANUFACTURED METAL CASEWORK	88,000.00	8,000.00	800.00	7,200.00	0.00	80,800.00
CHRISTY WEBBER LANDSCAPES 2900 FERDINAND ST. CHICAGO, IL 60612	LANDSCAPING	69,410.00	0.00	0.00	0.00	0.00	69,410.00
CIRCUL AIR CORPORATION 350 PRINGSTEN ROAD, SUITE 105 NORTHBROOK, IL 60062	DRYING CABINETS	27,983.00	0.00	0.00	0.00	0.00	27,983.00
C.J. ERICKSON PLUMBING, INC. 4141 W. 124TH PLACE ALSIP, IL 60803	SITE STORM, SEWER, WATER	137,237.00	134,528.00	13,453.00	121,075.00	0.00	16,162.00
CLARIDGE PRODUCTS 713 S. VERMONT ST. PALATINE, IL 60067	DISPLAY CASE	1,499.00	0.00	0.00	0.00	0.00	1,499.00
COMBINED ROOFING SERVICE 621 W. WASHINGTON CHICAGO, IL 60185	MODIFIED BITUMINOUS/GREEN ROOF	369,000.00	0.00	0.00	0.00	0.00	369,000.00
CUSTOM FIT ARCHITECTURAL 2747 W. ARMITAGE AVE. CHICAGO, IL 60647	COMPOSITE WALL PANELS	170,634.00	2,500.00	250.00	2,250.00	0.00	168,384.00
DOOR SYSTEMS 751 EXPRESSWAY DRIVE ITASCA, IL 60143	SECTIONAL DOORS	39,000.00	0.00	0.00	0.00	0.00	39,000.00
DYNAMIC HEATING & PIPING, INC. 4739 W. 136TH ST. CRESTWOOD, IL 60445	H.V.A.C.	582,900.00	236,062.00	23,606.00	195,448.00	17,008.00	370,444.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
EARTH, INC. 810 N. ARLINGTON HEIGHTS RD. STE. 1 ITASCA, IL 60143	EARTHWORK, SOIL, TOPSOIL, SCREEN PATCH	204,976.00	172,726.00	17,273.00	153,428.00	2,025.00	49,523.00
EDWARD E. GILLEN COMPANY 218 W. BECHER ST. MILWAUKEE, WI 53207	TELECOMMUNICATION TOWER CAISSON	80,000.00	80,000.00	8,000.00	72,000.00	0.00	8,000.00
E-Z SHELVING SYSTEMS, INC. 5535 MERRIAM DRIVE MERRIAM, KS 66203	METAL STORAGE CABINETS	14,175.00	0.00	0.00	0.00	0.00	14,175.00
FIRECO, INC. 11316 S. NATOMA WORTH, IL 60482	FIRESTOPPING	9,020.00	0.00	0.00	0.00	0.00	9,020.00
GEAR GRID 670 SW 15TH STREET FOREST LAKE, MN 55025	TURNOUT GEAR AND HOSE STORAGE	18,907.00	0.00	0.00	0.00	0.00	18,907.00
INDIE ENERGY 1020 CHURCH ST. EVANSTON, IL 60201	GEOHERMAL LOOP FIELD	227,000.00	222,000.00	22,200.00	199,800.00	0.00	27,200.00
INSTALLATION SERVICES, INC. 10406 CHERRY VALLEY RD. GENOA, IL 60135	TELECOMMUNICATION TOWER	153,820.00	144,020.00	14,402.00	129,618.00	0.00	24,202.00
INTERIOR CONCEPTS 7150 N. RIDGEWAY LINCOLNWOOD, IL 60712	TOILET COMPS & ACCESS, FIRE EXT. & CABINETS	16,500.00	4,100.00	410.00	0.00	3,690.00	12,810.00
JOHNSON CONTROLS 3007 MALMO DR. ARLINGTON HEIGHTS, IL 60005	TEMPERATURE CONTROLS	105,300.00	38,330.00	3,833.00	31,713.00	2,784.00	70,803.00
KREMER DAVIS, INC. 701 PAPERMILL HILL DRIVE BATAVIA, IL 60510	FLUID APPLIED MEMBRANE AIR BARRIER	16,700.00	8,350.00	835.00	7,515.00	0.00	9,185.00
LAKE SHORE GLASS & MIRROR CORP. 2150 W. 32ND ST. CHICAGO, IL 61109	ALUMINUM ENTRANCES, GLASS & GLAZING	207,750.00	0.00	0.00	0.00	0.00	207,750.00
LIFE FITNESS 5100 N. RIVER ROAD SCHILLER PARK, IL 60176	EXERCISE EQUIPMENT	23,000.00	0.00	0.00	0.00	0.00	23,000.00
LINCOLN AND ARCHITECTURAL 704 N. 7TH STREET RIVERTON, IL 62561	SIGNAGE/TOWER LOGO	10,800.00	0.00	0.00	0.00	0.00	10,800.00
LPS PAVEMENT COMPANY 67 STONEHILL RD. OSWEGO, IL 60543	PERMEABLE PAVERS	35,000.00	0.00	0.00	0.00	0.00	35,000.00
MERIDIENNE CORPORATION 1958 W. 59TH STREET CHICAGO, IL 60636	EXTERIOR FINISH SYSTEM	10,000.00	0.00	0.00	0.00	0.00	10,000.00
MID-STATES CONCRETE PRODUCTS 500 S. PARK AVE. SOUTH BLOTT, IL 61080	PLANT PRECAST CONCRETE	91,000.00	72,720.00	7,272.00	42,750.00	22,698.00	25,552.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
MIDWESTERN STEEL 449 S. EYERGREEN ST. BENSENVILLE, IL 60106	STRUCTURAL STEEL	284,000.00	186,800.00	18,680.00	121,333.00	46,787.00	115,880.00
NATIONAL LIFT TRUCK 3333 MT PROSPECT ROAD FRANKLIN PARK, IL 60131	PERSONNEL LIFT	6,900.00	0.00	0.00	0.00	0.00	6,900.00
PATRIOT CONSTRUCTION 357 CASSIDY LANE ELGIN, IL 60124	ROUGH CARPENTRY	30,860.00	0.00	0.00	0.00	0.00	30,860.00
POWER & LIGHT SYSTEM 4420 SOO LINE LANE SCHILLER PARK, IL 60176	ELECTRICAL	867,755.00	503,882.00	50,388.00	430,004.00	23,490.00	414,261.00
R. BURNS PLUMBING 21980 S. HOWELL DR., SUITE 4 NEW LENNOX, IL 60451	PLUMBING	257,962.00	193,170.00	19,317.00	162,000.00	11,853.00	84,109.00
ROCKFORD CENTRAL TILE & TERRAZZO 5139 AMERICAN ROAD ROCKFORD, IL 61109	TILING	22,000.00	0.00	0.00	0.00	0.00	22,000.00
SAGER SEALANT CORPORATION 708 E. ELM AVE. LAGRANGE, IL 60525	COLD FLUID APPLIED WATERPROOFING	11,520.00	9,000.00	900.00	8,100.00	0.00	3,420.00
SPECIAL TIES DIRECT 161 TOWER DRIVE, SUITE G BURR RIDGE, IL 60527	FOOT GRILLES & FLAGPOLES	9,324.00	0.00	0.00	0.00	0.00	9,324.00
TORTORELLO'S SPRINKLING SYSTEMS 3220 S. SHIELDS AVE. CHICAGO, IL 60616	IRRIGATION SYSTEM	10,500.00	0.00	0.00	0.00	0.00	10,500.00
TRIUMPH RESTORATION 18322 S. 82ND AVE. MOKENA, IL 60448	JOINT SEALANTS	17,900.00	2,400.00	240.00	2,160.00	0.00	15,740.00
UPTOWN PAINTING & DECORATING 6712 CLARK ST. 2ND FLOOR CHICAGO, IL 60626	WATER REPELLANTS, PAINTING	83,765.00	0.00	0.00	0.00	0.00	83,765.00
NOT LET	RESILIENT ATHLETIC FLOORING	4,200.00	0.00	0.00	0.00	0.00	4,200.00
NOT LET	VISUAL DISPLAY SURFACES	10,200.00	0.00	0.00	0.00	0.00	10,200.00
NOT LET	MISCELLANEOUS EQUIPMENT	11,060.00	0.00	0.00	0.00	0.00	11,060.00
GEORGE SOLLITT CONSTRUCTION	SUB TOTAL	5,719,957.00	2,591,514.00	259,151.00	2,152,175.00	180,185.00	3,387,594.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
OAKLEY CONSTRUCTION 7815 S. CLAREMONT AVE CHICAGO, IL 60620	GENERAL CONDITIONS	55,216.00	34,578.00	3,458.00	31,120.00	0.00	24,096.00
OAKLEY CONSTRUCTION	INSURANCE & BOND	20,871.00	20,871.00	2,087.00	18,784.00	0.00	2,087.00
OAKLEY CONSTRUCTION	QUALITY CONTROL	16,500.00	10,000.00	1,000.00	8,100.00	900.00	7,500.00
OAKLEY CONSTRUCTION	LEED ADMINISTRATION	16,500.00	9,600.00	960.00	8,100.00	540.00	7,860.00
OAKLEY CONSTRUCTION	SITE & BUILDING CONCRETE	214,803.00	198,885.00	19,868.00	178,817.00	0.00	35,986.00
OAKLEY CONSTRUCTION	GENERAL LABOR	16,860.00	0.00	0.00	0.00	0.00	16,860.00
OAKLEY CONSTRUCTION'S SUBCONTRACTORS:							
ARTLOW SYSTEMS 170 S. GARY AVE. CAROL STREAM, IL 60188	RESINOUS FLOORING	38,000.00	0.00	0.00	0.00	0.00	38,000.00
THE HORIZON GROUP, INC. 806 W. 76TH ST. DAVENPORT, IA 52806	INTERIOR WOODWORK & SOLID SURFACE	22,500.00	0.00	0.00	0.00	0.00	22,500.00
INDECOR 5009 N. WINTHROP AVE. CHICAGO, IL 60640	ROLLER SHADES	12,000.00	0.00	0.00	0.00	0.00	12,000.00
MASONRY COMPANY, INC. 235 EGIDI DRIVE WHEELING, IL 60090	MASONRY, STONE, CAST STONE	1,030,000.00	872,069.00	87,207.00	734,769.00	50,093.00	245,138.00
MD BUILDING MATERIAL 963 SETON CT. WHEELING, IL 60090	DOORS, FRAMES, HARDWARE	55,000.00	8,750.00	875.00	7,875.00	0.00	47,125.00
MERIDIENNE CORPORATION 1958 W. 59TH ST. CHICAGO, IL 60636	DRYWALL & ACOUSTICAL CEILINGS	75,755.00	0.00	0.00	0.00	0.00	75,755.00
MORAN TERRAZZO 5243 S. ARCHER CHICAGO, IL 60632	RESINOUS MATRIX TERRAZZO FLOORING	97,000.00	0.00	0.00	0.00	0.00	97,000.00
TK CONCRETE 110 E. SCHILLER ST., STE. 234 ELMHURST, IL 60126	SITE CONCRETE	164,266.00	39,766.00	3,977.00	30,839.00	4,950.00	128,477.00
UNIVERSAL IRON WORKS 1135 S. KOLMAR AVE. CHICAGO, IL 60624	FENCING	86,000.00	3,500.00	350.00	3,150.00	0.00	82,850.00
NOT LET	SITE FURNISHINGS	3,800.00	0.00	0.00	0.00	0.00	3,800.00
OAKLEY CONSTRUCTION	SUB TOTAL	1,925,071.00	1,197,819.00	119,782.00	1,021,554.00	56,483.00	847,034.00
	GRAND TOTAL	7,645,026.00	3,789,333.00	378,933.00	3,173,729.00	236,671.00	4,234,628.00

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT

AMOUNT OF ORIGINAL CONTRACT	\$7,555,000.00	TOTAL AMOUNT REQUESTED	\$3,789,333.00
EXTRAS TO CONTRACT	\$ 90,028.00	LESS 10% RETAINED	\$378,933.00
TOTAL CONTRACT AND EXTRAS	\$7,645,028.00	NET AMOUNT EARNED	\$3,410,400.00
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENTS	\$3,173,729.00
ADJUSTED CONTRACT PRICE	\$7,645,028.00	AMOUNT DUE THIS PAYMENT	\$236,671.00
		BALANCE TO COMPLETE	\$4,234,628.00

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents: that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine: that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the Work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.



Project Controller

Daryl Poortinga, Project Controller
(Typed name of above signature)

Subscribed and sworn to before me this 29th day of December, 2010.



Notary Public

My Commission expires: 07/28/13

