



**Public Building Commission of Chicago
Contractor Payment Information**

Project: Powell Replacement Elementary School

Contract Number: 1479

General Contractor: George Sollitt/Brown & Momen JV

Payment Application: #17

Amount Paid: \$1,277,811.00

Date of Payment to General Contractor: 2/16/11

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions For Construction Contracts Section 16.09 entitled, Prompt Payment To Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor.

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT S
CERTIFICATE OF ARCHITECT - ENGINEER

Date: January 5, 2011
Project: POWELL REPLACEMENT ELEMENTARY SCHOOL

To: Public Building Commission of Chicago

In accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____, relating to the \$

Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

THE CONTRACTOR SOLLITT/BROWN MOMEN JOINT VENTURE

FOR POWELL REPLACEMENT ELEMENTARY SCHOOL
is now entitled to the sum of \$1,277,811.00

ORIGINAL CONTRACT PRICE	\$26,000,000.00	
ADDITIONS	\$24,311.00	
DEDUCTIONS	\$0.00	
NET ADDITION OR DEDUCTION	\$24,311.00	
ADJUSTED CONTRACT PRICE	\$26,024,311.00	
TOTAL AMOUNT EARNED		<u>\$23,419,490.80</u>
TOTAL RETENTION		<u>\$722,653.00</u>
a) Reserve Withheld @ 8% of Total Amount Earned, but not to exceed 1% of Contract Price	<u>\$722,653.00</u>	
b) Liens and Other Withholding	<u> </u>	
c) Liquidated Damages Withheld	<u> </u>	
TOTAL PAID TO DATE (Include this Payment)		<u>\$22,696,837.80</u>
LESS: AMOUNT PREVIOUSLY PAID		<u>\$21,419,026.80</u>
AMOUNT DUE THIS PAYMENT		<u>\$1,277,811.00</u>

Architect - Engineer

Date: _____

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

POWELL REPLACEMENT ELEMENTARY SCHOOL
 Contract # 1479
 Project No.: 05070
 Pay Appl. # 17
 Period To: 12/31/10

STATE OF ILLINOIS)
) ss
 COUNTY OF DU PAGE)

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT

The affiant, being first duly sworn on oath, deposes and says that he/she is PROJECT CONTROLLER of SOLLITT/BROWN MOMEN JOINT VENTURE an ILLINOIS corporation, and duly authorized to make this Affidavit on behalf of said corporation, and individually, that he/she is well acquainted with the facts herein set forth and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. 1479 dated the 9th day of June, 2009, for or (describe nature of work)

GENERAL CONSTRUCTION

FOR (Designate Project and Location)
 POWELL REPLACEMENT ELEMENTARY SCHOOL
 Chicago, Illinois

that the following statements are made for the purpose of procuring a partial payment of: ONE MILLION TWO HUNDRED SEVENTY SEVEN THOUSAND EIGHT HUNDRED ELEVEN AND 00/100THS \$1,277,811.00

under the terms of said contract, that the work for which payment is requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements of said Owner under them. That for the purpose of said contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies, and services for, and having done labor on said improvements. That the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively. That this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work as stated:

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
GEORGE SOLLITT CONSTRUCTION 790 N. CENTRAL WOOD DALE, IL 604191	GENERAL CONDITIONS	1,728,641.80	1,728,641.80	34,673.00	1,623,851.80	70,177.00	34,573.00
GEORGE SOLLITT CONSTRUCTION	INSURANCE	309,500.00	309,500.00	6,190.00	294,025.00	9,285.00	6,190.00
GEORGE SOLLITT CONSTRUCTION	PERFORMANCE BOND	205,600.00	205,600.00	4,112.00	195,320.00	6,168.00	4,112.00
GEORGE SOLLITT CONSTRUCTION	MOBILIZATION	115,000.00	115,000.00	2,300.00	109,250.00	3,450.00	2,300.00
GEORGE SOLLITT CONSTRUCTION	DEMOBILIZATION	7,000.00	7,000.00	140.00	6,300.00	550.00	140.00
GEORGE SOLLITT CONSTRUCTION	QUALITY CONTROL	38,600.00	38,600.00	772.00	36,670.00	1,158.00	772.00
GEORGE SOLLITT CONSTRUCTION	COMMISSION FIELD OFFICE - SET UP	45,000.00	45,000.00	900.00	42,760.00	1,350.00	900.00
GEORGE SOLLITT CONSTRUCTION	COMMISSION FIELD OFFICE - MAINTENANCE	8,000.00	8,000.00	160.00	7,600.00	240.00	160.00
GEORGE SOLLITT CONSTRUCTION	LEED ADMINISTRATION	14,000.00	14,000.00	280.00	13,300.00	420.00	280.00
GEORGE SOLLITT CONSTRUCTION	CARPENTRY	165,000.00	165,000.00	3,300.00	156,750.00	4,960.00	3,300.00
GEORGE SOLLITT CONSTRUCTION	ALLOWANCE 1: SITE WORK ALLOWANCE (26,393.00)	1,973,607.00	0.00	0.00	0.00	0.00	1,973,607.00
MOVE #1							

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
GEORGE SOLLITT CONSTRUCTION	ALLOWANCE 2: CCTV EQUIPMENT	0.00	0.00	0.00	0.00	0.00	0.00
GEORGE SOLLITT CONSTRUCTION	ALLOWANCE 3: DATA SWITCH ALLOWANCE	225,000.00	0.00	0.00	0.00	0.00	225,000.00
GEORGE SOLLITT CONSTRUCTION	COMMISSION'S CONTINGENCY ALLOWANCE	276,274.20	0.00	0.00	0.00	0.00	276,274.20
CONTINGENCY ALLOWANCE MOVES							
CCO #3	(23,540.00)						
CCO #5	(5,918.00)						
CCO #7	(3,991.35)						
CCO #9	(930.00)						
CCO #2	8,514.05						
CCO #13	(2,542.50)						
CCO #4	(620.00)						
CCO #16	(6,656.00)						
CCO #20	(2,994.00)						
CCO #18	(3,774.00)						
CCO #19	(3,554.00)						
CCO #29	(30,211.00)						
CCO #6	1,090.00						
CCO #17	2,656.00						
CCO #24	(53,323.00)						
CCO #26	(33,090.00)						
CCO # 28	(4,369.00)						
CCO #12	(5,842.00)						
CCO #36	(9,426.00)						
CCO #8	(2,955.00)						
CCO #14	(5,501.00)						
CCO #1	(13,951.00)						
CCO #25	(20,000.00)						
CCO #25	(3,898.00)						
SSCC'S SUBCONTRACTORS:							
A-1 ROOFING COMPANY 1425 CHASE AVENUE ELK GROVE VILLAGE, IL 60007	MODIFIED BITUMINOUS	495,664.00	495,664.00	9,913.00	446,098.00	39,653.00	9,913.00
AIR FLOW ARCHITECTURAL 7330 N. TETONIA AVENUE MILWAUKEE, WI 53209	DISPLAY CASES	10,000.00	10,000.00	200.00	9,000.00	800.00	200.00
ANY TEMPERATURE, INC. 210 EASY STREET CAROL STREAM, IL 60188	VENTILATION	877,352.00	877,352.00	43,868.00	793,697.00	39,787.00	43,868.00
ARCHITECTURAL COMPLIANCE SIGN CO. (ACS) 3649 W. CHASE AVENUE SKOKIE, IL 60076	SIGNAGE	49,095.00	49,095.00	4,910.00	0.00	44,185.00	4,910.00
ASC INSULATION & FIREPROOFING 607 CHURCH ROAD ELGIN, IL 60123	SPRAYED FIRE PROOFING	66,182.00	66,182.00	0.00	55,962.00	9,220.00	0.00
BEVERLY ASPHALT PAVING COMPANY 1514 W. PERSHING ROAD CHICAGO, IL 60609	HOT MIX ASPHALT PAVING	18,000.00	18,000.00	900.00	0.00	17,100.00	900.00
BUILDERS UNITED SALES CO., INC. 713 BRIARCLIFF DRIVE MINOOKA, IL 60447	OPERABLE PANEL PARTITIONS	9,000.00	9,000.00	450.00	8,100.00	450.00	450.00
CARLO STEEL CORP. 3100 EAST 87TH STREET CHICAGO, IL 60617	STRUCTURAL STEEL	1,700,712.00	1,699,594.00	50,988.00	1,533,457.00	115,149.00	52,106.00
CARROLL SEATING COMPANY 2105 LUNT AVENUE	TELESCOPING STANDS	12,000.00	12,000.00	240.00	10,800.00	960.00	240.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
ELK GROVE VILLAGE, IL 60007							

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
C & H BUILDING 1714 S. WOLF ROAD WHEELING, IL 60090-8517	49	11,150.00	11,150.00	223.00	10,035.00	892.00	223.00
CHICAGO SPOTLIGHT 1658 W. CARROLL STREET CHICAGO, IL 60612	53	60,000.00	60,000.00	3,000.00	54,000.00	3,000.00	3,000.00
COMPACTOR TECHNOLOGY 5901 W. 66TH STREET, UNIT B BEDFORD PARK, IL 60638	56	31,825.00	0.00	0.00	0.00	0.00	31,825.00
DEGRAF CONCRETE CONSTRUCTION 300 ALDEMAN AVENUE WHEELING, IL 60090	21	941,476.00	941,476.00	28,244.00	894,402.00	18,830.00	28,244.00
DU-AL FLOORING COMPANY 4210 WES 124 th PLACE ALSIP, IL 60803	42	152,300.00	152,300.00	3,046.00	137,070.00	12,184.00	3,046.00
EARTH, INC. 810 N.ARLINGTON HEIGHTS ROAD, SUITE 1 ITASCA, IL 60143	14	907,910.00	907,910.00	18,166.00	862,914.00	27,238.00	18,166.00
EXCEL WATER PROOFING & DAMP PROOFING 8662 W. 99 STREET CHICAGO RIDGE, IL 60415	25 27	81,750.00	81,750.00	1,635.00	73,575.00	6,540.00	1,635.00
F.E. MORAN, INC. 2285 CARLSON DRIVE NORTH BROOK, IL 60062		174,000.00	174,000.00	3,480.00	156,600.00	13,920.00	3,480.00
GLASS DESIGNERS 10123 S. TORRENCE AVENUE CHICAGO, IL 60617	35 38 39	1,090,000.00	1,090,000.00	109,000.00	976,500.00	4,500.00	109,000.00
GREAT LAKES AUTOMATIC DOOR 461 N. WOLF ROAD HILLSIDE, IL 60162-1207	35	5,100.00	5,100.00	0.00	4,950.00	510.00	0.00
HASCEK-MELVILLE 7705 W. 99TH STREET HICKORY HILLS, IL 60457	44 29	17,200.00	17,200.00	344.00	14,490.00	2,366.00	344.00
HOUSE OF DOORS 9038 W. OGDEN AVENUE BROOKFIELD, IL 60513-0147	32	3,100.00	3,100.00	0.00	2,790.00	310.00	0.00
HUF-COR-CHICAGO 102 FAIRBANK STREET ADDISON, IL 60101-3120	56	37,788.00	34,710.00	694.00	31,239.00	2,777.00	3,772.00
INTERNATIONAL PIPING SYSTEMS 444 E. STATE PARKWAY SCHAUMBURG IL 60173-4538	60	2,200,518.00	2,190,018.00	65,701.00	2,081,823.00	42,494.00	76,201.00
JUST RITE ACOUSTICS, INC. 1601 ESTES AVENUE ELK GROVE VILLAGE, IL 60007	39	239,900.00	239,900.00	4,798.00	215,910.00	19,192.00	4,798.00
KADEE INDUSTRIES 7160 KRICK ROAD WALTON HILLS, OH 44136	57	38,112.00	38,112.00	762.00	34,301.00	3,049.00	762.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
LANDSCAPE FORMS 431 LAUNDALE AVENUE KALAMZOO, MI 49048-9543	BENCHES	5,080.00	5,080.00	0.00	4,572.00	508.00	0.00
LPS PAVEMENT 67 STONEHILL ROAD OSWEGO, IL 60543	PERMIABLE PAVERS	38,100.00	38,100.00	762.00	34,290.00	3,048.00	762.00
MANICO FLOORING 4134 ORLEANS STREET MCHEERY, IL 60060	WOOD GYM FLOOR AND STAGE FLOOR	60,500.00	60,500.00	1,210.00	54,450.00	4,840.00	1,210.00
METAL ERECTORS, INC. 1030 W. REPUBLIC DRIVE ADDISON, IL 60101	LOUVERS/COMPOSITE METAL PANELS	466,532.00	466,532.00	13,696.00	410,879.00	31,957.00	13,696.00
METROPOLITAN TERRAZZO 645 LUNT AVENUE ELK GROVE VILLAGE, IL 60007	TERRAZZO	536,873.00	536,873.00	10,737.00	483,186.00	42,950.00	10,737.00
MORFIN CONSTRUCTION 1553 N. MANNHEIM ROAD STONE PARK, IL 60166	GYPSUM BOARD SYSTEM	364,240.00	364,240.00	7,985.00	336,528.00	10,827.00	7,985.00
NEENAH FOUNDRY 546 KIMBERLY CAROL STREAM, IL 60188	TREE GRATES	6,135.00	6,135.00	0.00	5,521.00	614.00	0.00
PB SALES 446 ATWATER ELMHURST, IL 60126	PROJECTION SCREENS	6,500.00	6,500.00	0.00	5,860.00	650.00	0.00
PRESTIGE DISTRIBUTION 3320 COMMERCIAL AVENUE NORTHBROOK, IL 60062	TOILET ACCESSORIES	24,167.00	24,167.00	483.00	21,760.00	1,934.00	483.00
PTL LANDSCAPING 1224 BLACKHAWK DRIVE UNIVERSITY PARK, IL 60466	LANDSCAPING/GREEN ROOFING	345,000.00	340,000.00	10,200.00	306,000.00	23,800.00	15,200.00
SCHOOL SPECIALTY EDUCATION 3185 NORTHWOODS PARKWAY MORCROSS, GA 30071	VISUAL DISPLAY UNITS	26,482.00	26,482.00	794.00	23,834.00	1,854.00	794.00
SCOTT INTERIORS 21625 MAIN STREET MATTESON, IL 60443-2744	CARPET	47,000.00	46,850.00	1,405.00	42,155.00	3,279.00	1,566.00
SKYLINE PLASTERING 232 WESTGATE DRIVE CAROL STREAM, IL 60188	CEMENT PLASTER	32,000.00	31,319.00	940.00	28,187.00	2,192.00	1,621.00
SPECIALTIES DIRECT 161 TOWER DRIVE, STE. G BURR RIDGE, IL 60527	TOILET COMPARTMENTS	22,700.00	22,700.00	681.00	20,430.00	1,589.00	681.00
TAYLOR ELECTRIC 4145 W. KINZIE STREET CHICAGO, IL 60624	ELECTRICAL	2,822,082.00	2,801,233.00	84,037.00	2,503,425.00	213,771.00	104,866.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
THATCHER FOUNDATIONS 7100 INDUSTRIAL HIGHWAY GARY, IN 46406	15 SHEETING	147,000.00	147,000.00	0.00	147,000.00	0.00	0.00
TRIUMPH RESTORATION, INC. 18822 S. 82 ND AVENUE MOKENA, IL 60448	23 EXPANSION JOINT & PERIMETER FIRE SAFING	75,495.00	75,495.00	2,265.00	67,945.00	5,285.00	2,265.00
UNIVERSAL FIRE PROTECTION 1115 MOLITOR ROAD AURORA, IL 60505	59 FIRE PROTECTION	121,606.00	121,606.00	0.00	121,606.00	0.00	0.00
	GEORGE SOLLITT TOTAL	19,467,728.00	16,919,665.80	537,577.00	15,510,326.80	871,762.00	3,085,639.20

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
BROWN & WOMEN 823 E. DREXEL SQUARE CHICAGO, IL 60615	1 GENERAL CONDITIONS 2 PERFORMANCE BOND & INSURANCE 3 GENERAL LABOR 4 CARPENTRY LABOR	234,678.00 85,030.00 27,000.00 66,000.00	234,678.00 85,030.00 27,000.00 66,000.00	4,694.00 1,701.00 540.00 1,320.00	222,944.00 80,778.00 24,300.00 59,400.00	7,040.00 2,551.00 2,160.00 5,280.00	4,694.00 1,701.00 540.00 1,320.00
BROWN & WOMEN SUBCONTRACTORS:							
THOMAS P. ADAMSON & ASSOCIATES 921 W. VAN BUREN STREET CHICAGO, IL 60607	16 PLUMBING, SITE STORM & SANITARY	933,773.00	922,521.00	18,450.00	830,269.00	73,802.00	28,702.00
A.L.L. MASONRY CONSTRUCTION CO. 1414 W. WILLOW STREET CHICAGO, IL 60622	6 MASONRY	2,919,292.00	2,914,770.00	87,443.00	2,769,502.00	57,825.00	91,965.00
BILL'S SHADE & BLIND SERVICE 765 E. 69 th PLACE CHICAGO, IL 60637	13 WINDOW TREATMENTS	67,000.00	57,000.00	1,140.00	31,716.00	24,144.00	1,140.00
D and B CONSTRUCTION 400 W. 78 th STREET, SUITE 330 CHICAGO, IL 60620	5 SITE CONCRETE	119,646.00	115,800.00	10,000.00	104,220.00	1,580.00	13,846.00
DUNIGAN CONSTRUCTION 448 W. 79TH STREET CHICAGO, IL 60620	6 MASONRY	795,377.00	795,378.00	15,903.00	715,840.00	63,630.00	15,907.00
FENCE MASTERS, INC. 20400 S. COTTAGE GROVE AVENUE CHICAGO HEIGHTS, IL 60411	7 ORNAMENTAL FENCE	149,675.00	112,536.00	11,264.00	0.00	101,282.00	48,393.00
GREAT LAKES WEST, LLC. 2447 BRED ARROW HIGHWAY MATAWAN, MI 49071	14 FOOD SERVICE EQUIPMENT	148,000.00	148,000.00	2,960.00	140,600.00	4,440.00	2,960.00
JADE CARPENTRY 6575N. AVONDALE CHICAGO, IL 60631	8 ARCHITECTURAL WOODWORK	92,300.00	92,300.00	1,845.00	82,170.00	8,284.00	1,846.00
M-D BUILDING MATERIAL 563 SETON COURT WHEELING, IL 60090-5793	9 HOLLOW METAL DOORS/FRAMES & HARDWARE	220,600.00	220,600.00	6,618.00	209,670.00	4,412.00	6,618.00
P.R. BEAN Co. LLC 1191 E. 200 NORTH WASHINGTON, IN 47501	8 ARCHITECTURAL WOODWORK	184,300.00	184,300.00	5,629.00	165,870.00	12,901.00	5,629.00
PROFESSIONAL ELEVATOR SERVICES 1705 SOUTH STATE STREET CHICAGO, IL 60616	15 HYDRAULIC ELEVATOR	128,412.00	128,412.00	2,668.00	115,571.00	10,273.00	2,668.00
SHAMROCK FLOORING 137 WILLOW CREEK LANE WILLOW SPRINGS, IL 60480	10 TILE	131,000.00	131,000.00	2,620.00	117,900.00	10,480.00	2,620.00
UNIQUE CASEWORK 3936 W. 16 th STREET CHICAGO, IL 60623	12 METAL LOCKERS	127,500.00	127,500.00	6,375.00	114,750.00	6,375.00	6,375.00
VISION PAINTING & DECORATING 11906 S. MICHIGAN CHICAGO, IL 60628	11 PAINTING	137,000.00	137,000.00	4,110.00	123,300.00	9,590.00	4,110.00
BROWN & WOMEN SUB TOTAL		6,566,683.00	6,499,825.00	185,076.00	5,908,700.00	406,049.00	241,834.00
TOTAL CONTRACT		26,024,311.00	23,419,490.80	722,653.00	21,419,026.80	1,277,811.00	3,327,475.20

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT

AMOUNT OF ORIGINAL CONTRACT	\$26,000,000.00	TOTAL AMOUNT REQUESTED	\$23,419,490.80
EXTRAS TO CONTRACT	\$ 24,311.00	LESS 8% RETAINED	\$722,653.00
TOTAL CONTRACT AND EXTRAS	\$26,024,311.00	NET AMOUNT EARNED	\$22,696,837.80
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENTS	\$21,419,026.80
ADJUSTED CONTRACT PRICE	\$26,024,311.00	AMOUNT DUE THIS PAYMENT	\$1,277,811.00
		BALANCE TO COMPLETE	\$3,327,473.20

These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

Contractor certifies

- that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents;
- that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid,
- that the amount of the payments applied for are justified.
- That the Waivers of Lien are submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine;
- that each and every Waiver of Lien was delivered unconditionally;
- that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien;
- that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the Work or arising out of the Work; and
- that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed;
- that neither the partial payment nor any part thereof has been assigned;
- that said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and
- that if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.

[Handwritten Signature]

DARYL POORTINGA, PROJECT CONTROLLER
(Typed name of above signature)

Subscribed and sworn to before me this 5th day of January, 2011.

[Handwritten Signature]

Notary Public

My Commission expires: 05/29/2013

