



Public Building Commission of Chicago Contractor Payment Information

Project: Engine Company 109

Contract Number: 1495

General Contractor: George Sollitt/Oakley Construction JV

Payment Application: #13

Amount Paid: \$429,566.00

Date of Payment to General Contractor: 5/2/11

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions For Construction Contracts Section 16.09 entitled, Prompt Payment To Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
Change Order 14 CX		\$0.00					
Change Order 16 CX 26		(\$224.00)					
Change Order 20 CX		\$0.00					
Change Order 22 CX 31		(\$300.00)					
Change Order 23 CX 33		\$9,183.00					
Change Order 25 CX		\$1,741.00					
Change Order 26 CX 35		\$4,940.00					
Change Order 30 CX 42		\$530.00					
GEORGE SOLLITT	OWNER CHANGE ORDERS	\$90,028.00					
	Change Order 4						200,000.00
GEORGE SOLLITT	ALLOWANCE 1: SITEWORK ALLOWANCE	200,000.00					
GEORGE SOLLITT	MISCELLANEOUS SITE DEMO	15,500.00	15,500.00	1,550.00	13,950.00	0.00	1,550.00
GEORGE SOLLITT	MISCELLANEOUS CARPENTRY	65,200.00	30,000.00	3,000.00	27,000.00	0.00	38,200.00
GEORGE SOLLITT							
	SUBTOTAL	1,146,549.00	649,785.00	64,978.00	573,518.00	10,988.00	561,743.00
GEORGE SOLLITT'S SUBCONTRACTORS:							
ABT ELECTRONICS AND APPLIANCE	KITCHEN APPLIANCE & ACCESSORIES	33,200.00	0.00	0.00	0.00	0.00	33,200.00
9000 N. WAUKEGAN RD.							
MORTON GROVE, IL 60053							
AIR FLOW ARCHITECTURAL	LOUVERS	1,950.00	0.00	0.00	0.00	0.00	1,950.00
860 WEST FULLERTON AVENUE							
ADDISON, IL 60101							
BEVERLY ASPHALT PAVING COMPANY	HOT MIX ASPHALT PAVING	18,175.00	0.00	0.00	0.00	0.00	18,175.00
1514 W. PERSHING ROAD							
CHICAGO, IL 60609							
BUILDERS UNITED SALES CO.	LOCKERS	26,000.00	0.00	0.00	0.00	0.00	26,000.00
713 BRIARCLIFF DRIVE							
MINOOKA, IL 60447							
BUSINESS OFFICE SYSTEMS	FURNITURE	82,387.00	0.00	0.00	0.00	0.00	82,387.00
740 HILLTOP DRIVE							
ITASCA, IL 60143							
C.E. SHOMO & ASSOCIATES	MANUFACTURED METAL CASEWORK	86,731.00	8,000.00	800.00	7,200.00	0.00	79,531.00
8746 E. PRAIRIE RD.							
SKOKIE, IL 60076							
CHRISTY WEBBER LANDSCAPES	LANDSCAPING	86,867.00	0.00	0.00	0.00	0.00	86,867.00
2900 FERDINAND ST.							
CHICAGO, IL 60612							
CIRCUL AIR CORPORATION	DRYING CABINETS	27,983.00	0.00	0.00	0.00	0.00	27,983.00
350 PFINGSTEN ROAD, SUITE 105							
NORTHBROOK, IL 60062							
C.J. ERICKSON PLUMBING, INC.	SITE STORM, SEWER, WATER	137,785.00	137,785.00	13,779.00	124,006.00	0.00	13,779.00
4141 W. 124TH PLACE							
ALSIP, IL 60803							

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
CLARIDGE PRODUCTS 713 S. VERMONT ST. PALATINE, IL 60067	DISPLAY CASE	1,499.00	1,499.00	160.00	0.00	1,349.00	150.00
COMBINED ROOFING SERVICE 621 W. WASHINGTON CHICAGO, IL 60785	MODIFIED BITUMINOUS/GREEN ROOF	369,000.00	83,160.00	8,316.00	0.00	74,844.00	294,156.00
CUSTOM FIT ARCHITECTURAL 2747 W. ARMITAGE AVE. CHICAGO, IL 60647	COMPOSITE WALL PANELS	170,634.00	116,815.00	11,682.00	105,133.00	0.00	65,501.00
DOOR SYSTEMS 751 EXPRESSWAY DRIVE ITASCA, IL 60143	SECTIONAL DOORS	39,000.00	0.00	0.00	0.00	0.00	39,000.00
DYNAMIC HEATING & PIPING, INC. 4739 W. 136TH ST. CRESTWOOD, IL 60445	H.V.A.C.	587,560.00	325,047.00	32,505.00	252,629.00	39,913.00	295,018.00
EARTH, INC. 810 N. ARLINGTON HEIGHTS RD. STE. 1 ITASCA, IL 60143	EARTHWORK, SOIL, TOPSOIL, SCREEN PATCH	266,258.00	172,726.00	17,273.00	155,453.00	0.00	50,605.00
EDWARD E. GILLEN COMPANY 218 W. BECHER ST. MILWAUKEE, WI 53207	TELECOMMUNICATION TOWER CAISSON	78,603.00	78,603.00	6,603.00	72,000.00	0.00	6,603.00
E-Z SHELVEING SYSTEMS, INC. 5638 MERRIAM DRIVE MERRIAM, KS 66203	METAL STORAGE CABINETS	14,175.00	0.00	0.00	0.00	0.00	14,175.00
FIRECO, INC. 11316 S. NATOMA WORTH, IL 60482	FIRESTOPPING	13,255.00	8,569.00	857.00	0.00	7,712.00	5,543.00
FRANK COONEY COMPANY 1226 N. MICHAEL DRIVE - SUITE C WOOD DALE, IL 60191	VISUAL DISPLAY SURFACES	7,373.00	7,373.00	737.00	0.00	6,636.00	737.00
GEAR GRID 670 SW 15TH STREET FOREST LAKE, MN 55025	TURNOUT GEAR AND HOSE STORAGE	19,907.00	0.00	0.00	0.00	0.00	19,907.00
INDIE ENERGY 1020 CHURCH ST. EVANSTON, IL 60201	GEOHERMAL LOOP FIELD	227,000.00	222,000.00	22,200.00	199,800.00	0.00	27,200.00
INSTALLATION SERVICES, INC. 10406 CHERRY VALLEY RD. GENOA, IL 60135	TELECOMMUNICATION TOWER	153,820.00	144,020.00	14,402.00	129,618.00	0.00	24,202.00
INTERIOR CONCEPTS 7150 N. RIDGEWAY LINCOLNWOOD, IL 60712	TOILET COMPS & ACCESS, FIRE EXT. & CABINETS	16,500.00	4,100.00	410.00	3,690.00	0.00	12,810.00
JOHNSON CONTROLS 3007 MALMO DR. ARLINGTON HEIGHTS, IL 60005	TEMPERATURE CONTROLS	106,820.00	49,551.00	4,955.00	39,065.00	5,531.00	62,224.00
KREMER DAVIS, INC. 701 PAPERMILL HILL DRIVE BATAVIA, IL 60510	FLUID APPLIED MEMBRANE AIR BARRIER	15,929.00	15,929.00	1,593.00	14,336.00	0.00	1,593.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
LAKE SHORE GLASS & MIRROR CORP. 2150 W. 32ND ST. CHICAGO, IL 61109	ALUMINUM ENTRANCES, GLASS & GLAZING	207,750.00	107,300.00	10,730.00	0.00	96,570.00	111,180.00
LIFE FITNESS 5100 N. RIVER ROAD SCHILLER PARK, IL 60176	EXERCISE EQUIPMENT	23,000.00	0.00	0.00	0.00	0.00	23,000.00
LINCOLNLAND ARCHITECTURAL 704 N. 7TH STREET RIVERTON, IL 62561	SIGNAGE/TOWER LOGO	10,800.00	0.00	0.00	0.00	0.00	10,800.00
LPS PAVEMENT COMPANY 67 STONEHILL RD. OSWEGO, IL 60543	PERMEABLE PAVERS	35,000.00	0.00	0.00	0.00	0.00	35,000.00
MANICO FLOORING 1434 ORLEANS STREET MCHENRY, IL 60050	RESILIENT ATHLETIC FLOORING	3,850.00	0.00	0.00	0.00	0.00	3,850.00
MERIDIENNE CORPORATION 1958 W. 59TH STREET CHICAGO, IL 60636	EXTERIOR FINISH SYSTEM	10,000.00	0.00	0.00	0.00	0.00	10,000.00
MID-STATES CONCRETE PRODUCTS 500 S. PARK AVE. SOUTH BLOFT, IL 61080	PLANT PRECAST CONCRETE	91,775.00	91,000.00	9,100.00	81,900.00	0.00	9,875.00
MIDWESTERN STEEL 449 S. EVERGREEN ST. BENSENVILLE, IL 60106	STRUCTURAL STEEL	284,204.00	273,840.00	27,384.00	246,456.00	0.00	37,748.00
NATIONAL LIFT TRUCK 3333 MT PROSPECT ROAD FRANKLIN PARK, IL 60131	PERSONNEL LIFT	6,900.00	6,900.00	690.00	0.00	6,210.00	690.00
PATRIOT CONSTRUCTION 357 CASSIDY LANE ELGIN, IL 60124	ROUGH CARPENTRY	30,860.00	9,500.00	950.00	0.00	8,550.00	22,310.00
PLUMBING SYSTEMS, INC. 2361 S. WHIPPLE CHICAGO, IL 60623	PLUMBING	140,334.00	140,334.00	14,033.00	60,326.00	65,375.00	14,033.00
POBLOCKI SIGN COMPANY 3614 S. LOWE CHICAGO, IL 60608	CHICAGO FIRE DEPARTMENT LOGO'S	4,626.00	0.00	0.00	0.00	0.00	4,626.00
POWER & LIGHT SYSTEM 4420 SOO LINE LANE SCHILLER PARK, IL 60176	ELECTRICAL	845,270.00	642,362.00	64,236.00	506,126.00	72,000.00	267,144.00
R. BURNS PLUMBING 21950 S. HOWELL DR., SUITE 4 NEW LENNOX, IL 60451	PLUMBING	193,170.00	193,170.00	19,317.00	173,853.00	0.00	19,317.00
ROCKFORD CENTRAL TILE & TERRAZZO 5139 AMERICAN ROAD ROCKFORD, IL 61109	TILING	22,000.00	0.00	0.00	0.00	0.00	22,000.00
SAGER SEALANT CORPORATION 708 E. ELM AVE. LAGRANGE, IL 60525	COLD FLUID APPLIED WATERPROOFING	12,291.00	12,281.00	1,229.00	11,062.00	0.00	1,229.00
SPECIAL TIES DIRECT 161 TOWER DRIVE, SUITE G BURR RIDGE, IL 60527	FOOT GRILLES & FLAGPOLES	9,324.00	0.00	0.00	0.00	0.00	9,324.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
TORTORELLO'S SPRINKLING SYSTEMS 3220 S. SHIELDS AVE. CHICAGO, IL 60616	IRRIGATION SYSTEM	10,500.00	0.00	0.00	0.00	0.00	10,500.00
TRIUMPH RESTORATION 18822 S. 82ND AVE. MOKENA, IL 60448	JOINT SEALANTS	19,228.00	3,360.00	336.00	3,024.00	0.00	16,204.00
UPTOWN PAINTING & DECORATING 8742 CLARK ST. 2ND FLOOR CHICAGO, IL 60628	WATER REPELLANTS, PAINTING	83,765.00	0.00	0.00	0.00	0.00	83,765.00
GEORGE SOLLITT CONSTRUCTION	SUB TOTAL	5,719,987.00	3,505,019.00	349,246.00	2,780,096.00	395,678.00	2,563,824.00
OAKLEY CONSTRUCTION 7815 S. CLAREMONT AVE CHICAGO, IL 60620	GENERAL CONDITIONS	55,216.00	44,863.00	4,486.00	37,271.00	3,106.00	14,839.00
OAKLEY CONSTRUCTION	INSURANCE & BOND	20,871.00	20,871.00	2,087.00	18,784.00	0.00	2,087.00
OAKLEY CONSTRUCTION	QUALITY CONTROL	16,500.00	12,900.00	1,290.00	10,710.00	900.00	4,890.00
OAKLEY CONSTRUCTION	LEED ADMINISTRATION	16,500.00	12,600.00	1,260.00	10,440.00	900.00	5,160.00
OAKLEY CONSTRUCTION	SITE & BUILDING CONCRETE	214,803.00	207,185.00	20,718.00	186,467.00	0.00	28,336.00
OAKLEY CONSTRUCTION	GENERAL LABOR	16,860.00	0.00	0.00	0.00	0.00	16,860.00
OAKLEY CONSTRUCTION'S SUBCONTRACTORS:							
ARTLOW SYSTEMS 170 S. GARY AVE. CAROL STREAM, IL 60188	RESINOUS FLOORING	38,000.00	0.00	0.00	0.00	0.00	38,000.00
THE HORIZON GROUP, INC. 806 W. 76TH ST. DAVENPORT, IA 52806	INTERIOR WOODWORK & SOLID SURFACE	23,110.00	0.00	0.00	0.00	0.00	23,110.00
INDECOR 5009 N. WINTHROP AVE. CHICAGO, IL 60640	ROLLER SHADES	12,000.00	0.00	0.00	0.00	0.00	12,000.00
MASONRY COMPANY, INC. 236 EGIDI DRIVE WHEELING, IL 60090	MASONRY, STONE, CAST STONE	1,029,760.00	1,006,235.00	100,624.00	878,969.00	26,642.00	124,139.00
WD BUILDING MATERIAL 1953 SETON CT. WHEELING, IL 60090	DOORS, FRAMES, HARDWARE	55,000.00	55,000.00	5,500.00	47,160.00	2,340.00	5,500.00
MERIDIENNE CORPORATION 1958 W. 59TH ST. CHICAGO, IL 60636	DRYWALL & ACOUSTICAL CEILINGS	75,755.00	0.00	0.00	0.00	0.00	75,755.00
MORAN TERRAZZO 5243 S. ARCHER CHICAGO, IL 60632	RESINOUS MATRIX TERRAZZO FLOORING	87,000.00	0.00	0.00	0.00	0.00	87,000.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDE C.O.'s)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDE CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
TK CONCRETE 110 E. SCHILLER ST., STE. 234 ELMHURST, IL 60126	SITE CONCRETE	164,266.00	50,966.00	5,007.00	45,059.00	0.00	119,207.00
UNIVERSAL IRON WORKS 1135 S. KOLMAR AVE. CHICAGO, IL 60624	FENCING	86,000.00	3,500.00	350.00	3,150.00	0.00	82,850.00
NOT LET	SITE FURNISHINGS	3,800.00	0.00	0.00	0.00	0.00	3,800.00
OAKLEY CONSTRUCTION	SUB TOTAL	1,825,431.00	1,413,280.00	141,322.00	1,238,010.00	33,888.00	653,533.00
	GRAND TOTAL	7,645,028.00	4,918,239.00	490,568.00	3,988,105.00	429,566.00	3,217,357.00

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT

AMOUNT OF ORIGINAL CONTRACT	\$7,555,000.00	TOTAL AMOUNT REQUESTED	\$4,918,239.00
EXTRAS TO CONTRACT	\$ 90,028.00	LESS 10% RETAINED	\$490,568.00
TOTAL CONTRACT AND EXTRAS	\$7,645,028.00	NET AMOUNT EARNED	\$4,427,671.00
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENTS	\$3,998,105.00
ADJUSTED CONTRACT PRICE	\$7,645,028.00	AMOUNT DUE THIS PAYMENT	\$429,566.00
		BALANCE TO COMPLETE	\$3,217,357.00

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents: that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine: that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the Work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.



Project Controller

Daryl Poortinga, Project Controller
(Typed name of above signature)

Subscribed and sworn to before me this 23rd day of March, 2011.



Notary Public

My Commission expires: 07/28/13

