



Public Building Commission of Chicago Contractor Payment Information

Project: Edgebrook Elementary School Addition

Contract Number: 1524

General Contractor: Henry Bros. Co.

Payment Application: #11

Amount Paid: \$515,520.12

Date of Payment to General Contractor: 5/25/2012

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions for Construction Contracts Section 16.09 entitled, Prompt Payment to Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor.

Follow this project on Twitter @PBCChi #Edgebrook

**PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT S
CERTIFICATE OF ARCHITECT - ENGINEER**

DATE: May 9, 2012
 PROJECT: Edgebrook Elementary School Addition
 Monthly Estimate No.: 11
 For the Period: 4/1/2012 to 4/30/2012
 Contract No.: 05350

To: PUBLIC BUILDING COMMISSION OF CHICAGO

In accordance with Resolution No. _____, adopted by the Public Building Commission of Chicago on _____, relating to the \$ _____ Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

THE CONTRACTOR: **Henry Bros. Co.**
9821 South 78th Avenue
Hickory Hills, IL 60457

FOR: Edgebrook Elementary School Addition
Is now entitled to the sum of: \$ 515,520.12

ORIGINAL CONTRACTOR PRICE	\$ 11,587,000.00
ADDITIONS	\$ -
DEDUCTIONS	\$ -
NET ADDITION OR DEDUCTION	\$ -
ADJUSTED CONTRACT PRICE	\$ 11,587,000.00
<hr/>	
TOTAL AMOUNT EARNED	\$ 8,891,922.65
TOTAL RETENTION	\$ 883,060.97
a) Reserve Withheld @ 10% of Total Amount Earned, but Not to Exceed 5% of Contract Price	\$ 883,060.97
b) Liens and Other Withholding	\$ -
c) Liquidated Damages Withheld	\$ -
TOTAL PAID TO DATE (Include this Payment)	\$ 8,008,861.68
LESS: AMOUNT PREVIOUSLY PAID	\$ 7,493,341.56
AMOUNT DUE THIS PAYMENT	\$ 515,520.12

Name _____
 Architect of Record Date: May 9, 2012

File Code: 05350.02.07.13
 File Name: PA_HBC_KLS_PA11_20120509

CSI Designation	1 Subcontractor Name (Title Description) Subcontractor Address	2 Original Contract Amount	3 Change Orders	4 Adjusted Contract Amount	5 % COMPL	6 -----Work Completed-----			9 RETAINAGE	10 PREVIOUS BILLING	11 NET AMOUNT DUE	12 REMAINING TO BILL
						PREVIOUS	CURRENT	TOTAL				
	Fence Masters 20400 S. Cottage Grove Ave. Chic Hts, IL 60411 Fencing and Gates Briar Patch Landscaping 4933 N. Mozart, Chicago, IL 60625 Landscaping	\$190,000.00	\$0.00	\$190,000.00	12.65%	\$0.00	\$24,040.00	\$24,040.00	\$2,404.00	\$0.00	\$21,636.00	\$168,364.00
04000	MPZ Masonry 5134-36 Elston, Chicago, IL 60634 Masonry	\$298,000.00	\$5,400.00	\$303,400.00	0.00%	\$54,000.00	\$70,000.00	\$124,000.00	\$12,400.00	\$48,600.00	\$63,000.00	\$191,800.00
05000	Midwestern Steel 449 S. Evergreen, Bensenville, IL Structural Steel	\$1,710,000.00	\$21,099.22	\$1,731,099.22	0.00%	\$1,723,910.60	\$0.00	\$1,723,910.60	\$172,331.06	\$1,550,979.54	\$0.00	\$180,119.68
06000	Unique Casework 3936 W. 16th, Chicago, IL 60623 Modular Casework	\$820,000.00	\$8,441.00	\$928,441.00	0.00%	\$898,718.00	\$2,546.00	\$901,264.00	\$90,126.40	\$808,846.20	\$2,291.40	\$117,303.40
07000	Unique Casework 3936 W. 16th, Chicago, IL 60623 Modular Casework	\$59,800.00	(\$3,485.00)	\$56,115.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$56,115.00
	Kremer & Davis 701 Papermill Hill, Batavia, IL 60510 Dampproofing/Repellants Wilkin Insulation 501 W. Carboy, Mt. Prospect, IL 60056 Spray Insulation Custom Fit Arch Metals 222 Maplewood, Chicago, IL 60812 Metal Wall Panels All American Exterior 150 Oakwood, Lake Zurich, IL 60047 Membrane Roofing Triumph Restoration 18822 S. 82nd, Mokena, IL 60448 Joint Sealants	\$55,400.00	\$1,245.16	\$56,646.16	74.23%	\$42,046.00	\$0.00	\$42,046.00	\$4,204.60	\$37,841.40	\$0.00	\$18,804.76
		\$49,000.00	\$0.00	\$49,000.00	100.00%	\$49,000.00	\$0.00	\$49,000.00	\$4,900.00	\$44,100.00	\$0.00	\$4,900.00
		\$51,650.00	\$0.00	\$51,650.00	100.00%	\$51,650.00	\$0.00	\$51,650.00	\$5,165.00	\$46,485.00	\$0.00	\$5,165.00
		\$317,000.00	\$7,077.00	\$324,077.00	98.35%	\$318,718.00	\$0.00	\$318,718.00	\$31,871.80	\$286,846.20	\$0.00	\$37,230.80
		\$37,000.00	\$3,450.00	\$40,450.00	0.00%	\$32,280.00	\$0.00	\$32,280.00	\$3,228.00	\$29,052.00	\$0.00	\$11,398.00
08000	Door Systems 751 Expressway, Itasca, IL 60143 Overhead Coiling Door Lake Shore Glass 2150 W. 32nd, Chicago, IL 60608 Aluminum Entrances/Storefront Besam US 1630 Jarvis, Elk Grove Village, IL 60007 Automatic Door Operators	\$3,050.00	\$0.00	\$3,050.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$3,050.00
		\$300,000.00	\$9,824.45	\$309,824.45	85.32%	\$230,290.45	\$34,046.00	\$264,336.45	\$26,433.65	\$207,261.40	\$30,641.40	\$71,821.65
		\$8,750.00	\$605.00	\$7,355.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$7,355.00
09000	G&J Services Group 1730 Wallace, St. Charles, IL 60174 Plaster Patching M. Ecker & Co. 9525 W. Bryn Mawr, Rosemont, IL 60018 Gypsum Assemblies Great Northern Flooring 9 S. Fairview, Park Ridge, IL 60068 Ceramic Tile Amici Terrazzo 1522 Jarvis, Elk Grove Village, IL 60007 Terrazzo Just Rite Acoustics 8910 192nd, Mokena, IL 60448 Acoustical Ceilings Superior Floor 14500 Western, Posen, IL 60469 Resilient Flooring Uptown Painting 6712 Clark, Chicago, IL 60626 Painting	\$4,650.00	\$0.00	\$4,650.00	80.00%	\$0.00	\$3,720.00	\$3,720.00	\$372.00	\$0.00	\$3,348.00	\$1,302.00
		\$89,900.00	\$12,290.14	\$102,190.14	96.67%	\$68,090.14	\$30,700.00	\$98,790.14	\$9,879.01	\$81,281.13	\$27,630.00	\$13,279.01
		\$31,500.00	\$0.00	\$31,500.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$31,500.00
		\$187,000.00	\$0.00	\$187,000.00	28.88%	\$0.00	\$54,000.00	\$54,000.00	\$5,400.00	\$0.00	\$48,600.00	\$138,400.00
		\$76,000.00	\$0.00	\$76,000.00	59.21%	\$0.00	\$45,000.00	\$45,000.00	\$4,500.00	\$0.00	\$40,500.00	\$35,500.00
		\$26,000.00	\$5,201.00	\$31,201.00	56.68%	\$4,046.00	\$13,640.00	\$17,686.00	\$1,768.60	\$3,641.40	\$12,278.00	\$15,283.60
		\$53,000.00	\$0.00	\$53,000.00	0.00%	\$23,214.00	\$0.00	\$23,214.00	\$2,321.40	\$20,892.60	\$0.00	\$32,107.40
10000	Commercial Specialties 2255 Lois, Rolling Meadows, IL 60008 Toilet Compartments/Accessories Claridge Products 713 S. Vernon, Palatine, IL Marker/Tack Boards Dowco Products 1855 S. 54th Ave, Cicero, IL 60804 Acoustical Louvers Poblocki Sign 922 S. 70th St., Milwaukee, WI Signage Storage & Design Group 5600 Metro East, Des Moines, IA 50327 Metal Lockers	\$23,020.00	\$0.00	\$23,020.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$23,020.00
		\$16,620.00	\$0.00	\$16,620.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$16,620.00
		\$0.00	\$34,650.00	\$34,650.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$34,650.00
		\$16,844.00	\$5,156.00	\$22,000.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$22,000.00
		\$81,780.00	\$0.00	\$81,780.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$81,780.00
11000	Paul Reilly Co. 1967 Quincy Ct., Glendale Heights, IL 60139 Trash Compactor TriMark Marlinn 6100 73rd, Bedford Park, IL 60638 Food Service Equipment	\$28,320.00	\$0.00	\$28,320.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$28,320.00
		\$142,000.00	\$0.00	\$142,000.00	0.00%	\$98,870.00	\$0.00	\$98,870.00	\$9,887.00	\$88,983.00	\$0.00	\$53,017.00
12000	Building Outfitters 250 Telsor, Lake Zurich, IL 60047 Window Treatments	\$6,000.00	\$0.00	\$6,000.00	0.00%	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$6,000.00
13000	Nationwide Environment 1335 N. 31st, Melrose Park, IL 60160 Asbestos Removal	\$5,435.00	\$11,698.00	\$17,133.00	0.00%	\$17,133.00	\$0.00	\$17,133.00	\$1,713.30	\$15,419.70	\$0.00	\$1,713.30
14000	Profession Elevator 1808 State St., Chicago, IL 60616 Elevator	\$118,796.00	\$0.00	\$118,796.00	0.00%	\$116,296.00	\$0.00	\$116,296.00	\$11,629.60	\$104,666.40	\$0.00	\$14,129.60
15000	C.L. Doucette 3610 Morgan, Chicago, IL 60609 Fire Suppression Sprinkler System Birk Plumbing 5717 120th, Alsip, IL 60803 Plumbing Diversified GC 17935 Chappel, Lansing, IL 60438 H.V.A.C.	\$114,500.00	\$0.00	\$114,500.00	97.86%	\$105,909.00	\$6,141.00	\$112,050.00	\$11,205.00	\$95,318.10	\$5,526.90	\$13,655.00
		\$429,000.00	\$4,193.22	\$433,193.22	90.50%	\$366,676.34	\$25,356.88	\$392,033.22	\$39,203.32	\$330,008.71	\$22,821.19	\$80,363.32
		\$1,250,000.00	(\$5,666.00)	\$1,244,334.00	0.00%	\$894,433.75	\$123,718.25	\$1,018,152.00	\$101,815.20	\$804,990.37	\$111,346.43	\$327,997.20
16000	JM Polcurr 10127 Roosevelt, Westchester, IL 60154 Electrical	\$1,160,000.00	\$38,182.49	\$1,198,182.49	0.00%	\$758,010.18	\$92,375.00	\$850,385.18	\$85,038.52	\$682,209.16	\$83,137.50	\$432,835.83
	Subtotal Subcontractor Costs	\$8,941,937.00	\$0.00	\$9,182,166.02	79.06%	\$6,734,476.52	\$525,283.13	\$7,259,759.65	\$724,870.97	\$6,062,133.86	\$472,754.82	\$2,647,277.34
	Sub-Total General Conditions, Contingency, Allowances, OH&P	\$2,645,063.00	\$0.00	\$2,404,833.98	67.87%	\$1,584,646.00	\$47,517.00	\$1,632,163.00	\$158,190.00	\$1,431,207.70	\$42,765.30	\$930,860.98

CSI Designation	Subcontractor Name (Title Description) Subcontractor Address	2 Original Contract Amount	3 Change Orders	4 Adjusted Contract Amount	5 % COMPL	7 ---Work Completed---			9 RETAINAGE	10 PREVIOUS BILLING	11 NET AMOUNT DUE	12 REMAINING TO BILL
						6 PREVIOUS	8 CURRENT	TOTAL				
	TOTAL BASE AGREEMENT	\$11,587,000.00	\$0.00	\$11,587,000.00	76.74%	\$8,319,122.52	\$572,800.13	\$8,891,922.65	\$883,060.97	\$7,493,341.56	\$515,520.12	\$ 3,578,138.32

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT

AMOUNT OF ORIGINAL CONTRACT		\$11,587,000.00						WORK COMPLETED TO DATE (Col. 7)	\$8,891,922.65
EXTRAS TO CONTRACT		\$0.00						TOTAL RETAINED (Col. 9)	\$883,060.97
TOTAL CONTRACT AND EXTRAS		\$11,587,000.00						NET AMOUNT EARNED (Col. 8 - Col. 9)	\$8,008,861.68
CREDITS TO CONTRACT		\$0.00						PREVIOUSLY PAID (Col. 10)	\$7,493,341.56
ADJUSTED TOTAL CONTRACT		\$11,587,000.00						NET AMOUNT DUE THIS PAYMENT (Col. 11)	\$515,520.12

These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontracts, suppliers workers and employees
 no as enlarging or altering the application or effect of existing lien laws.

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents;
 that suppliers of materials services, labor and all Subcontractors (including all signified sublevels thereof) are being currently paid;
 that the Waivers of Lien submitted herewith by affiant for affiant and each of the aforesaid persons are true, correct and genuine;
 that each and every Waiver of Lien was delivered unconditionally;
 that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien;
 that said Waivers of Lien include such Waivers of Lien from all subcontractors, suppliers of material or other agents
 acting on behalf of affiant in connection with the work or arising out of the work;
 that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and materials
 for which a claim could be made and for which a lien could be filed;
 that neither the partial payment for any part thereof has been assigned;
 that said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payment that
 have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO,
 that said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO that amount or amounts so paid; and
 that if any lien remains unsatisfied after all payments are made, the Contractor will refund the PUBLIC BUILDING COMMISSION OF CHICAGO
 all moneys that the latter may be compelled to pay in discharging such a lien including all costs and reasonable attorney's fees.

Signed: George W. Ferrell
 (to be signed by the President or Vice President)

Print Name: George W. Ferrell

Title: President

Subscribed and sworn to before me this 9th day of May, 2012

Notary Public
 My Commission Expires

