

**William Jones College Preparatory High School
Upcoming Construction Schedule Summary
Date: October 21, 2011**

The excavation for the facility basement in coordination with earth retention installation will continue. The earth retention system bracing at the 1st level is complete. The earth retention installation of the 2nd level of bracing is expected to start the week of October 24th and continue for several weeks. Dewatering work will also continue.

Week of October 24, 2011

- Continue earth excavation and hauling materials off-site
- Start bracing earth retention 2nd level
- Continue dewatering

Week of October 31, 2011

- Continue earth excavation and hauling materials off-site
- Continue earth retention bracing 2nd level
- Continue dewatering