



Richard J. Daley Center
50 W. Washington Street
Room 200
Chicago, Illinois 60602
(312) 744-3090
Fax: (312) 744-8005
www.pbcchicago.com

Chairman
RAHM EMANUEL
Mayor
City of Chicago

Executive Director
ERIN LAVIN CABONARGI

William Jones College Preparatory High School Upcoming Construction Schedule Summary Date: June 11, 2012

Structural steel erection will continue for the next several months with trucks delivering steel and tower crane hoisting steel including man lifts working in the alley to the west of the building site. Concrete will continue to be placed on the floors as steel is complete, involving concrete delivery trucks. Installation of precast panels begins and select excavation activities will take place with trucks hauling in backfill and hauling off soil.

Week of June 11, 2012

- Continue Erection of Structural Steel
- Continue Concrete pours on upper floors
- Install precast panels
- Select Excavation activities
- Use of Alley for steel erection

Week of June 18, 2012

- Continue Erection of Structural Steel
- Continue Concrete pours on upper floors
- Install precast panels
- Select Excavation activities
- Use of Alley for steel erection

Week of June 25, 2012

- Continue Erection of Structural Steel
- Continue Concrete pours on upper floors
- Select Excavation activities
- Use of Alley for steel erection

