

**William Jones College Preparatory High School
Upcoming Construction Schedule Summary**

June 28, 2011

The construction site currently contains front-loaders, cranes and drill rigs for drilling caissons and for water tunnel fill. Throughout the week, concrete trucks will be entering and leaving the site for the construction of caissons and water tunnel fill. Other trucks will also begin hauling off soil from the caisson drilling. The caisson construction is projected to take place through the month of July into the beginning of August. Water tunnel fill is expected to be complete in early July. New site fencing will be installed at the curb line along Polk and State Streets as well as along the property line in the Alley mid-July. Barricades will also be installed in the parking lane for pedestrian traffic along Polk and State Streets in conjunction with the new fence install. The approved work hours for construction are Monday through Saturday, 7am to 8pm.

Week of June 27, 2011

- Complete water tunnel fill
- Install caissons
- Haul caisson soil

Week of July 4, 2011

- Install caissons
- Haul caisson soil
- Fencing and Barricade work