



Richard J. Daley Center  
50 W. Washington Street  
Room 200  
Chicago, Illinois 60602  
(312) 744-3090  
Fax: (312) 744-8005  
[www.pbcchicago.com](http://www.pbcchicago.com)

Chairman  
RAHM EMANUEL  
Mayor  
City of Chicago

Executive Director  
ERIN LAVIN CABONARGI

**William Jones College Preparatory High School  
Upcoming Construction Schedule Summary  
Date: February 6, 2012**

Concrete foundation work will continue through the month of February. There will be concrete truck deliveries and temporary sidewalk closures for concrete pump equipment. Earth Retention brace removal will restart and will involve at times a crane working on State Street to hoist material in addition to temporary lane closures on State Street. At the end of the month, excavation will begin for foundation work at grade on the eastern portion of the site.

**Week of February 6, 2012**

- Continue concrete foundations work

**Week of February 13, 2012**

- Continue concrete foundations work
- Earth retention rebracing

**Week of February 20, 2012**

- Continue concrete foundations work
- Excavation on eastern portion of the site

**Week of February 27, 2012**

- Continue concrete foundations
- Excavation on eastern portion of the site

