







Public Building Commission of Chicago

Board Meeting September 8, 2015







September 8, 2015

Opening of Chinatown Branch Library

August 29 2100 South Wentworth Avenue












USEPA National Brownfields Training Conference

September 1 Palmer House Hilton, Grand Ballroom


PBC attended an IEPA Regional Open House Event and accepted a USEPA National Award of Excellence for our remediation work on the Chinatown Branch Library project.

SUSTAINABLE COMMUNITIES START HERE









Abraham Lincoln Elementary School Annex

615 West Kemper Place Ward 43







Project Scope

- 19 classrooms
- Dining center
- Hybrid kitchen
- Rooftop play lot
- Minor existing building renovations
- Site development
- Renovation of existing program spaces
- Faculty area
- ADA lift at auditorium
- Classroom air conditioning
- Elevator

Architect of Record: Muller+Muller with

Historical Preservation expertise by Walker Johnson

General Contractor: Blinderman Meccor JV

Project Cost Performance

Original Undertaking Budget:

\$20,000,000


Current EAC:

\$20,000,000

- Original GC Contract Value: \$14,020,000.00
 - MBE Paid-to-Date: **34.00%** (\$2,306,505.02)
 - WBE Paid-to-Date: 9.29% (\$628,458.30)

- Estimated 70 Full Time Equivalent (FTE) Jobs created
 - 52 Construction jobs
 - 19 Professional Services jobs
- Employee Count: 386 individuals worked on this project





Oriole Park Elementary School Annex

5424 North Oketo Avenue Ward 41







Project Scope

- 17 classrooms
- 2 administrative offices
- Library/media resource center
- Kitchen and dining center
- Minor existing building renovations
- Site development: modular removal, new playground

Architect of Record: Wallin Gomez Architects **General Contractor:** IHC Construction

Project Cost Performance

Original Undertaking Budget:

\$15,731,455

Current EAC:

\$15,731,455


Original GC Contract Value: \$11,889,000.00

MBE Paid-to-Date: **27.20%** (\$2,251,387.80)

WBE Paid-to-Date: **15.19%** (\$1,256,943.00)

- Estimated 54 Full Time Equivalent (FTE) Jobs created
 - 41 Construction jobs
 - 13 Professional Services jobs
- Employee Count: 292 individuals worked on this project





Wildwood World Magnet School Annex

6950 North Hiawatha Avenue Ward 41







Project Scope

- 14 classrooms
- Administrative office
- Library/media resource center
- Kitchen and dining center
- Minor existing building renovations
- Site development: modular removal, parking

Architect of Record: Ilekis Associates
General Contractor: Paschen Milhouse JV III

Project Cost Performance

Original Undertaking Budget: \$14,428,000

> Current EAC: \$14,428,000


Original GC Contract Value: \$10,618,000.00

MBE Paid-to-Date: 32.75% (\$2,244,950.83)

WBE Paid-to-Date: 3.58% (\$245,590.95)

- Estimated 48 Full Time Equivalent (FTE) Jobs created
 - 36 Construction jobs
 - 12 Professional Services jobs
- Employee Count: 310 individuals worked on this project





Dunne Technology Academy Interior Renovation (Scope B)

10845 South Union Avenue Ward 34





Project Scope (Entire Project – Scopes A & B)

- New science and engineering labs
- Multi-purpose facility to support the school's transition to CPS's STEM school model
- New gymnasium
- ADA modifications
- Updated air conditioning system
- Other facility and site improvements may include a turf field and replacement of the existing playground

Architect of Record: FGM Architects/JilTech **General Contractors:**

- Powers & Sons (Scope A)
- Old Veterans Construction (Scope B)

Project Cost Performance (Scopes A & B)

Original Undertaking Budget: \$11,000,000

Revised Budget: \$9,800,000


Current EAC: \$9,800,000

- Original GC Contract Value (Scope B): \$1,488,014.00
 - o MBE Paid-to-Date: **85.39%** (\$323,900.83)

Job Creation Statistics (FTE) (Scope B)

- Estimated 35 Full Time Equivalent (FTE) Jobs created
 - 25 Construction jobs
 - 10 Professional Services jobs
- Employee Count: 55 individuals worked on this project





Enrico Tonti Elementary School Modular Building

5841 South Homan Avenue Ward 23







Project Scope

- Fabrication and installation of new 4-classroom modular building
- > The modular will be connected to existing modular installed 2 years ago by the PBC
- Site development and fire/communications connections will be made to existing building

Architect of Record: Wallin Gomez Architects General Contractor: O.C.A. Construction

Project Cost Performance


Original Undertaking Budget:

\$1,990,000 \$1,990,000

Current EAC:

- Estimated 7 Full Time Equivalent (FTE) Jobs created
 - 6 Construction jobs
 - 1 Professional Services jobs
- Employee Count: 48 individuals worked on this project





Mt. Greenwood Elementary School Modular Building

10841 South Homan Avenue Ward 19







Project Scope

- Fabrication and installation of new 6-classroom modular building
- Site development and fire/communications connections will be made to existing building

Architect of Record: Wallin Gomez Architects **General Contractor:** O.C.A. Construction

Project Cost Performance


Original Undertaking Budget: \$2,845,000

Revised Budget: \$2,755,000

Current EAC: \$2,755,000

- Estimated 9 Full Time Equivalent (FTE) Jobs created
 - 8 Construction jobs
 - 1 Professional Services jobs
- Employee Count: 56 individuals worked on this project





CPS 2015 Window Air Conditioner Project

35 schools Citywide





\$10,000,000

Project Scope

- Furnishing and installation of an estimated 300 replacement window air conditioning units and 1,114 new AC units at 35 schools
- Since these new air conditioners have been installed at schools this summer, there are only 65 school campuses remaining that need window air conditioners

Architects of Record:

- SMNG-A (Region A)
- Legat (Region B)
- FGM (Region C)

General Contractors:

- Broadway Electric (Regions A & B)
- Blinderman Construction (Region C)

Project Cost Performance

- Original Undertaking Budget:
- Current EAC: \$10,000,000

- Estimated 34 Full Time Equivalent (FTE) Jobs created
 - 27 Construction jobs
 - o 8 Professional Services jobs
- Employee Count: 186 individuals worked on this project in all three regions













