



Richard J. Daley Center  
50 W. Washington Street  
Room 200  
Chicago, Illinois 60602  
(312) 744-3090  
Fax: (312) 744-8005  
www.pbcchicago.com

Chairman  
RAHM EMANUEL  
Mayor  
City of Chicago

Executive Director  
ERIN LAVIN CABONARGI

Friday, October 3, 2014

## Lincoln Elementary School Annex Project Site Prep Weekly Update and Look-Ahead Schedule

1. Project Schedule:
  - Project tracking on schedule for completion on November 7, 2014
2. Current Activities - Week of September 29, 2014:
  - Excavation and soil export (*in progress*)
  - Caisson work (*in progress*)
  - Vibration monitoring (*in progress*)
  - Street sweeping (*in progress*)
  - Pest control (*in progress*)
3. Upcoming Activities - Week of October 6, 2014:
  - Caisson work
  - Excavation and soil export for grade beams
  - Grade beam equipment delivery
  - Vibration monitoring
  - Street sweeping
  - Pest control